

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI- 110001**

Fax No. 011-23412593, Ph. 011-23412225

No. F6/DFS/MS/Cinema/2018/SZ/ 484

Dated: 23/3/18

FIRE SAFETY CERTIFICATE

Certified that M/s **PVR 3 C's Cinema** located at TDI West Side Mall, Lajpat Nagar-II, New Delhi-110024, comprised of **02 tier Basement, Ground + 02 upper floors** was issued FSC by this department vide letter No. F.6/DFS/MS/Cinema/2015/SZ/332 dated 12/03/2015. The Cinema premises was re-inspected by the officer concerned of this department on 08/03/2018 in presence of Mr. Nigmananda Samal (Manager) and observed that cinema premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "**Assembly**" (Cinema) as above with effect from 23/3/2018 for a period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 23/3/18 at New Delhi by


(Vipin Kental)
Chief Fire Officer

Copy to: -

1. The Manager, M/s PVR 3 C's Cinema, TDI West Side Mall, Lajpat Nagar-II, New Delhi.
2. The Addl. Commissioner of Police (Lic.), Ist Floor, P.S. Defence Colony, New Delhi-49

Conditions for the validity of Fire Safety Certificate

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

INSPECTION REPORT

1	Name & Address of the Building	M/s PVR 3 C'S CINEMA, TDI West Side Mall, Lajpat Nagar-II, New Delhi-110 024		
2	Type of Occupancy	Assembly Building "Group-D" (Cinema)		
3	Building Comprised of	Two tier basement, ground + 02 upper floors.		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/DFS/MS/Cinema/2015/SZ/332 Dated 12-03-2015		
6	Fire Safety Directives Letter No	DFS Act-2007 & Rules, 2010		
7	Date of Inspection	05-03-2018		
8	Name of the Inspecting Officers	R.N. Singh, ADO (BCP)		
9	Name & Designation of Officers from the building side	Sh. Nigamananda Samal (Manager)		
10	Year of construction	2002	Cinema located at 2 nd floor of mall building	
11	Applicant letter No.	Nil dated 12-02-2018		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC requirement	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	Required	9 mtr	MR
	• Gate width	Required	4.5 mtr	MR
	• Width of internal road	-NA-	-NA-	-NA-
2	Number, width, type & arrangement of exits.			
	a. Number of Staircase			
	➤ Upper floors	3 No's	3 No's	MR
	➤ Basement floor	3 No's	3 No's + ramp	MR
	b. Width of Staircase			
	➤ Upper floors	1.5 mts	2.0m, 1.95m & 1.95m	MR
	➤ Basement floor	1.5 mts	1.5m each & ramp	MR
	c. Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	d. No. of continuous staircase to terrace	Required	One	MR
	e. Width of corridor	1.5 mtr	Provided	MR
	f. Door size	1.5 mtr	5 exits each 1.5m wide	NA
3	Compartmentation.			
	• Fire check door.	Required	Provided in basement	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4.	Smoke Management system.			
	• Basement	30ACPH	Provided	MR
	• Upper floors	12 ACPH	Provided	MR
5.	Fire Extinguishers.			
	• Total numbers	Required	15 No's	MR
	• Types	ABC/Co2/WCo2	ABC, Co2, W.Co2, Foam	MR
	• ISI Marking	Required	Provided	MR
6.	First Aid Hose Reels.			
	• Total numbers on each floor.	Two	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR

M/s PVR 3 C'S Cinema at TDI West Side Mall, Lajpat Nagar-II, New Delhi


7	Automatic fire detection & alarming system.			
	• Type of detectors	Required	Smoke & Heat	MR
	• Location of Main Panel	Required	Ground floor	MR
	• Location of Repeater Panel	-NA-	-NA-	-NA-
	• Alternate source of power	Required	Provided	MR
	• Hooter's location	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	Required	Provided	MR
	• Upper floors	Required	Provided	MR
	• Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	Internal Hydrants.			
	• Size of Riser/Down-comer	Required	150 mm	MR
	• Number of Hydrant per floor	Required	2 No's	MR
	• Hose box.	Required	2 No's	MR
12.	Yard Hydrants.			
	• Total number of hydrants.	Required	4 No's	MR
	• Hose box.	Required	4 No's	MR
13.	Pumping arrangements.			
	• Ground Level			
	➤ Discharge of main pump.	2850 LPM	Provided	MR
	➤ Head of main pump.	60 mtr	Provided	MR
	➤ Number of main pumps.	2 No's	Provided	MR
	➤ Jockey Pump output.	180 LPM	Provided	MR
	➤ Jockey Pump head.	60 mtr	Provided	MR
	➤ Standby Pump output.	2850 LPM	Provided	MR
	➤ Standby Pump head.	60 mtr	Provided	MR
	➤ Auto Starting/Manual stopping.	Required	Provided	MR
	➤ Pump house access.	Required	Provided	MR
	• Terrace Level			
	➤ Discharge of pump.	NA	NA	NA
	➤ Head of pump.	NA	NA	NA
	➤ Power supply.	NA	NA	NA
	➤ Auto starting of pump.	NA	NA	NA
14.	Captive water storage for Fire Fighting.			
	• Underground tank capacity.	1,30,000 ltrs	Provided	MR
	➤ Draw-off connection.	Required	Provided	MR
	➤ Fire Service Inlet.	Required	Provided	MR
	➤ Access to tank.	Required	Provided	MR
	• Overhead tank capacity.	30,000 ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	• Pressurization of lift shaft.	NA	NA	NA
	• Pressurization of lift lobby.	NA	NA	NA
	• Communication in lift car.	Required	Provided	MR
	• Fireman's switch.	Required	Provided	MR
	• Lift signage.	Required	Provided	MR
17	Standby Power Supply	Required	Provided	MR
18.	Refuge Area			
	• Total area	NA	NA	NA
	• Location	NA	NA	NA

19.	Fire Control Room.	• Detector System Panel.	Required	Provided	MR
		• Flow Switch Panel.	-NA-	-NA-	-NA-
		• PA system Panel.	Required	Provided	MR
		• Battery backup	Required	Provided	MR
		• Building floor plan	Required	Provided	MR
20.	Special Fire Protection System for the Protection of special Risk, if any:	Required	Co2 type fire extinguishers provided near elect. panel	MR	

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.


Keeping in view of deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rule, FSC issued vide letter No. F.6/DFS/MS/Cinema/2015/SZ/332 dated 12/03/2015, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.


Accordingly, DFA is put up for approval and signature please.



 Signature of the Inspecting Officer
 Name : R.N. Singh
 Designation: ADO (BCP)

M/s PVR 3 C'S Cinema at TDI West Side Mall, Lajpat Nagar-II, New Delhi

DO (SD)


9/3/18


Dy. ADO (2)


13/3

DO/S/75
9/3/18
1689/CFOS2
15/3/2018



CFO (S2)

M.Scell

FT/O.


U
15/3.

FT letter is put up for sign ble.

CFO/S2

M.Scell

U
23/3.


16/3