

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No. F6/DFS/MS/2013/891/650

Dated: 10/4/18

FIRE SAFETY CERTIFICATE

Certified that the Premalabai Chavan School For The Deaf, Plot no 4 & 7, Institutional Area, Behind Deepak Memorial Hospital, Vikas Marg Extension, Karkardooma, Delhi, owned/occupied by Premalabai Chavan School comprised of basement, ground plus one upper floor was issued FSC vide letter No. F6/MS/DFS/School/2013/NDZ/891 dated 10/09/13. The school building was inspected by the officer concerned of this department on 16/03/18 in the presence of Sh. Anil Goyal of the school and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with Circular 262-362 dated 17/01/2005 issued by Director of Education and the school building ground plus one upper floor only is fit for occupancy class "B" 'Educational Building' with effect from 10/4/18 for a period of **three** years, subject to conditions, printed overleaf.

Issued on 10/4/2018 at New Delhi by


(Vipin Kental)
Chief Fire Officer

To,

The Vice- Principal,
Premalabai Chavan School For The Deaf, Plot no 4 & 7, Institutional Area,
Behind Deepak Memorial Hospital, Vikas Marg Extension, Karkardooma, Delhi-92.

Copy to:-

The Joint Director of Education, (Land & Estate)
Directorate of Education, Lucknow Road, Delhi-54.

CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

A001 LN

1. Name & address of the building : Premalabai Chavan School For The Deaf, Plot no 4 & 7, Institutional Area, Behind Deepak Memorial Hospital, Vikas Marg Extension, Karkardooma, Delhi.
2. Building is comprised of : B+G+1 (Block 1st -G+1), (Block 2nd -B+G) School is running at ground and first floor only
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous FSC letter : F6/MS/DFS/School/2013/NDZ/891 dated 10/09/13
6. Fire Safety Circular No. : Old Requirements
7. Date of Inspection : 16/03/18
8. Name of the Inspecting officers : ADO R.K. Yadav
9. Name and designation of Officer from the building side : Sh. Anil Goyal
10. Year of Construction : 1991/2010
11. Applicant's letter No : F52/PBCSD/2018/389 Dated 17/02/18

N O.	Minimum Standards on fire prevention and fire safety U/R33	Old Requirement	Provided at Site	Remarks
1	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	06 Mtrs.	06 Mtrs.	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basement 	01 No.	02 Nos.	MR
		02 No.	03 Nos.	MR
	B. Width of Staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basement 	1.5 M	1.5 M & 1.4 M	MR
		1.25 M	1.5 M, 2 no. of 1.1 m	MR
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A	N/A	N/A
		N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	1 No.	MR
	g. Width of Corridor	1.5 M	1.5 M	MR
	h. Door Size	1.0 M	1.0 M	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire rating of shaft door • Water curtain • Fire Dampers 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basement • Upper floor 	N/A	N/A	N/A
		N/A	N/A	N/A
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • types 	06 Nos.	10 Nos.	MR
		ABC & Co2	ABC & Co2	MR
	<ul style="list-style-type: none"> • ISI marking 	ISI marked	ISI marked	MR

6	First-aid-Hose Reels.			
	Total numbers of each floor	N/A	N/A	N/A
	• Length of hose reel hose	N/A	N/A	N/A
	• Nozzle diameter	N/A	N/A	N/A
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	Provided	MR old accepted
8	MOEFA	N/A	N/A	N/A
9	Public address System.	N/A	Provided	MR old accepted
10	Automatic Sprinkler System.			
	• Basement more than 200 sq.m	Required	Provided	MR
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants	N/A	N/A	N/A
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.	N/A	N/A	N/A
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.	N/A	N/A	N/A
	• Ground Level	N/A	N/A	N/A
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main Pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby pump out put	N/A	N/A	N/A
	➤ Standby pump Head	N/A	N/A	N/A
	➤ Auto Starting /Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace Level	N/A	N/A	N/A
	➤ Discharge of pump	450 Lpm	Provided	MR
	➤ Head of the Pump	40M	40M	MR
	➤ Power supply	N/A	Provided	MR
	➤ Auto Starting of pump	N/A	Manual	MR
14	Captive Water Storage for Fire Fighting.	N/A	N/A	N/A
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	5,000 Ltrs.	5,000 Ltrs.	MR
15	Exit Signage.	N/A	N/A	N/A

16	Provision of Lifts.	N/A	N/A	N/A
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.	N/A	N/A	N/A
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room	N/A	N/A	N/A
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The school building was issued shortcomings vide letter no. F6/DFS/MS/2018/158 dated 12/01/18 which is rectified. The same were checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards on fire prevention and fire Safety required under the rules. The FSC issued vide letter no. F6/MS/DFS/School/2013/NDZ/89 Dt-10/06/15 renewal under the Circular no. 262-362 dated 17/01/2005 is recommended.

R. K. Yadav
19/3/2018

Signature of the Inspecting Officer

Name : R. K. Yadav

Designation: ADO (LN)

Submitted for approval plm.

DO(ED)

DYCF/NDM

[Signature]
19/3

[Signature]
16/3

CF - m.scell

FT/DO

[Signature]
26/3

So, FT better to put up for signature plm

[Signature]
6/4/2018

444/CF/NDM
10/4

miscell [Signature]