

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**


No. F6/DFS/MS/School/SZ/2018/ 728

Dated: 18/04/2018

FIRE SAFETY CERTIFICATE

Certified that **Giri International School located at 1/15-16, West Patel Nagar, New Delhi- 110008**, comprised of basement, ground plus three floors was granted Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/2015/SZ/25 dated 07.01.2015. The school building was re-inspected by the officer concerned of this department on 06.04.2018 in presence of Shri Sudhir Giri, Manager of the school and found that the said School building have deemed complied with the fire prevention and fire safety requirements in accordance with the Directorate of Education circular No. 262-362 dated 17.01.2005 and that the school building is fit for occupancy class "Educational" with effect from the date of issue of this certificate for a period of three years, subject to compliance of the under mentioned conditions.

Issued on 18/04/2018 at New Delhi by.


(VIPIN KENTAL)
CHIEF FIRE OFFICER

Copy to: -

1. The Manager, Giri International School, 1/15-16, West Patel Nagar, New Delhi-110008.
2. The Directorate of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Conditions for the Validity of Fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : Giri International School, 1/15-16, West Patel Nagar, New Delhi- 110009
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Details of previous NOC : F.6/DFS/MS/School/2015/SZ/25 dated 07.01.2015
5. Fire Safety directives letter No : 262-362 dated 17.01.2005
6. Date of inspection : 06.04.2018
7. Name of the Inspecting Officers : M.K.Chattopadhyay, DO(SW)
8. Name and designation of officers from the building side : Shri Sudhir Giri, Manager
9. Year of Construction : 2005
10. Applicant's letter No. : nil dated 17.03.2018

School building is comprised of basement, ground plus three upper floors.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Fire safety Requirement as per DoE circular dt. 17.01.2005	Provided at site	Remarks MR/NMR
1	Access to building			
	<ul style="list-style-type: none"> • Road width 	06 mts	provided	MR
	<ul style="list-style-type: none"> • Gate width 	4.5 mts	Provided	MR
	<ul style="list-style-type: none"> • Width of internal road 	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-----	-----	-----
	<ul style="list-style-type: none"> • Upper Floors 	02	03	MR
	<ul style="list-style-type: none"> • Basements 	02	02	MR
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floors 	1.5 mts or less & 0.75 mts.	1.5, 0.92, 0.93 mts	MR
	<ul style="list-style-type: none"> • Basements 	1.5 mts or less & 0.75 mts.	0.90, 0.93 mts	MR
	c. Protection of exits	-----	-----	-----
	<ul style="list-style-type: none"> • Fire check door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Pressurization 	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	02	02	MR
	g. Width of Corridor	1.5 mts.	Provided	MR
	h. Door Size	1.0 mt.	0.96 mts.	MR being old case
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Sealing of electrical shafts 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fire Rating of shaft door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Water Curtain 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fire Dampers 	N/A	N/A	N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	Provided	MR

5	Fire Extinguishers			
	• Total numbers	15 nos.	Provided	MR
	• Types	ABC, W. CO ₂ , CO ₂	Provided	MR
	• IS marking	ISI marked	Provided	MR
6	First-Aid Hose Reels.			
	• Total numbers on each floor	01 No.	Provided	MR
	• Length of hose reel hose	30 m	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System			
	• Basement	Required	Provided	MR
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• Size of riser/down-comer	N/A	100 mm	---
	• Number of hydrants per floor	N/A	01	N/A
	• Hose Box	N/A	01	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements			
	• Ground Level	---	----	-----
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A


	<ul style="list-style-type: none"> ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	N/A	N/A
		----	-----	-----
		450 LPM	Provided	MR
		33 mts	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		15,000 lts	Provided	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested / checked and found functional at the time of inspection.

Note: All the shortcomings issued by this department vide letter No. F.6DFS/MS/School/SZ/2018/609 dated 13.02.2018 have been complied with by the management.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F.6/DFS/MS/School/2015/SZ/25 dated 07.01.2015, renewal under the Directorate of Education circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011 is recommended.

DFA is put up for approval & signature please


10/4/18

(M.K. CHATTOPADHYAY)
Divisional Officer (SW)

DCFO (SZ)


keep
11/4

CFO (SZ)

m-scell

16/4.

F.T. letter is put up for Sign. please


17/4/18

CFO (SZ)

m-scell

18/4.

362/2018/10

10/4/2018

1221/CFO/SZ

17/4/18/4

