

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

No. F6/DFS/MS/School/SZ/2018/ 688

Dated: 13/4/18

FIRE SAFETY CERTIFICATE

Certified that **Shri Nijatam Prem Vidyalaya located at 17/52, Anand Parbat, New Delhi- 110005**, comprised of basement, ground plus two upper floor, was granted Fire Safety Certificate vide letter No. F.6/DFS/MS/School/2014/SZ/1061 dated 22.08.2014. The school building was re-inspected by the officer concerned of this department on 23.03.2018 in the presence of Mr. Anil Dhingra, manager of the school and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with the Directorate of Education circular No. F.6/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011 and that the building/premises is fit for occupancy class "Educational" with effect from 13/4/18 for a period of 03 years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions printed below under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 13/4/18 at New Delhi by.

W 12/4
(VIPIN KENTAL)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE

Copy to: -

1. The Principal, Shri Nijatam Prem Vidyalaya, 17/52, Anand Parbat, New Delhi- 05.
2. The Directorate of Education, Old Secretariat, Delhi.

Conditions for the Validity of Fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : Shri Nijatam Prem Vidyalaya, 17/52, Anand Parbat, New Delhi- 110005.
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Details of previous NOC : F.6/DFS/MS/School/2014/SZ/1061 dated 22.08.2014
5. Fire Safety directives letter No : N/A
6. Date of inspection : 23.03.2018
7. Name of the Inspecting Officers : M.K. Chattopadhyay, Divisional Officer (South West)
8. Name and designation of officers from the building side : Mr. Anil Dhingra, manager
9. Year of Construction : Before 1980
10. Applicant's letter No. : NPV/582/2018 dated 09.02.2018

Shri Nijatam Prem Vidyalaya is comprised of basement, ground plus two upper floors.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per letter dt. 22.08.2014	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06 mts	Provided	MR
	• Gate width	4.5 mts	Provided	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-----	-----	-----
	• Upper Floors	02 Nos.	02 Nos.	MR
	• Basements	02 Nos.	02 Nos.	MR
	b. Width of staircases	-----	-----	-----
	• Upper Floors	1.5 mts or less & 0.75 mt	1.20 & 0.90 mts	MR
	• Basements	1.5 mts or less & 0.75 mt	1.10, 2.10 mts	MR
	c. Protection of exits	-----	-----	-----
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	02	02	MR
	g. Width of Corridor	Old case	1.33 mts.	MR being old case
	h. Door Size	Old case	0.95 mt.	MR being old case
3	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	Sealed	----
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System.			

	<ul style="list-style-type: none"> Upper floors 	12 a/c per hour	Natural ventilation provided	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers 	21 nos.	Provided	MR
	<ul style="list-style-type: none"> Types 	ABC, CO ₂ type	Provided	MR
	<ul style="list-style-type: none"> IS marking 	ISI marked	Provided	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor 	01	Provided	MR
	<ul style="list-style-type: none"> Length of hose reel hose 	30 m	Provided	MR
	<ul style="list-style-type: none"> Nozzle diameter 	5 mm	Provided	MR
7	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location of Main Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location of Repeater Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Alternate source of power 	Required	Provided (62.5 KVA)	MR
	<ul style="list-style-type: none"> Hooters' Location 	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	Required	Provided	MR
	<ul style="list-style-type: none"> Upper floors 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	N/A	100 mm	-----
	<ul style="list-style-type: none"> Number of hydrants per floor 	N/A	01 No.	-----
	<ul style="list-style-type: none"> Hose Box 	N/A	01 No.	-----
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	N/A	01 No.	-----
	<ul style="list-style-type: none"> Hose Box 	N/A	01 No.	-----
13	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level 	---	----	-----
	<ul style="list-style-type: none"> ➤ Discharge of main Pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of Main pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Number of main pumps 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump out put 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey pump head 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump out put 	N/A	N/A	N/A

	<ul style="list-style-type: none"> ➤ Auto Starting/ Manual stopping ➤ Pump House Access • Terrace level <ul style="list-style-type: none"> ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	N/A	N/A
		N/A	N/A	N/A
		----	-----	-----
		900 LPM	Provided	MR
		30 mts	30 mts each	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	Provided	----
		N/A	N/A	N/A
		Old case	5000 lts	MR being old case
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts. Not Applicable			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby power supply	Required	Provided (62.5 KVA)	MR
18	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Battery backup • Building Floor Plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		Required	Provided	MR
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required 02 ABC type fire extinguishers near elect. panel		Provided MR

The fire protection systems provided in the building were checked and found functional at the time of inspection.

M/12

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F.6/DFS/MS/School/2014/SZ/1061 dated 22.08.2014, renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

DFA is put up for approval & signature please.

dkg
26/3/2018

(M.K. CHATTOPADHYAY)
Divisional Officer, (South West)

DGFO (S2)

dkg
27/3

Cfo 8/4

M. S. cell

F.T.M.

uc
2/4

182/20/SW
26/3/18



F.T. letter is put up for Sign. please

1179/cfo k
2/4

dkg
2/4/18

Cfo (south)

M.S cell

uc
12/4