



No. F6/DFS/MS/2018/WZ/659

Dated: 12/04/2018

FIRE SAFETY CERTIFICATE

Certified that the **West Gate Mall** located at **Plot no. 4, 5, 6, Shivaji Palace, District Centre, Raja Garden, New Delhi** comprised of 2 Basement + Stilt + Ground + 04 Upper Floors was issued FSC vide Letter No. **F6/DFS/MS/2014/WZ/1011 dated 11-08-2014**. The premises was re inspected by the officers concerned of this department on 09-04-2018 in the presence of **Sh. Kishor Kumar (Mall Employee)** and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class " Mercantile & Assembly Building" Group F & Group D with effect from 12/04/2018 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on12/04/2018..... at New Delhi by.


(Atul Garg)
Chief Fire Officer
Delhi Fire Service


Copy to:

1. The DM (West), Old Middle School Building, Ram Pura, Delhi-110035. – For info and na pl.
2. The Addl. C.P. (Lic), 1st Floor P.S. Defence Colony, N. Delhi. – For info and na pl.
3. The Commissioner (Excise/ Entertainment/ Luxury Tax), L Block Vikas Bhawan, N. Delhi 110002. – For info and na pl.
4. The DHO, SDMC, Public Health Department, West Zone, Vishal Enclave, Rajori Garden, N. Delhi-110027. – For info and na pl.
5. ~~4~~ Sh. Kishor Kumar(Authorized Signatory), Plot no. 4, 5, 6, Shivaji Palace. District Centre, Raja Garden, New Delhi.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building: **West Gate Mall 4,5,6, Shivaji Palace,
District Center, Raja Garden, New Delhi.**
2. Type of Occupancy : **Mercantile / Assembly**
3. Type of Case : **Renewal**
4. Details of previous NOC : **Letter No. F6/DFS/MS/2014/wz/1011 dated 11-08-2014**
5. Fire Safety directives Letter No. : **F6/DFS/MS/BP/2005/1876 dated 13-09-05**
6. Date of inspection : **09-04-2018**
7. Name of the Inspecting Officer : **DO/W & ADO/WP**
8. Name and designation of Officer
from the building side: **Sh. Kushor Kumar(Mall Employee)**
9. Year of Construction : **2006**
10. Applicant's letter No. : **Nil dated 02-04-2018**

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 m	Provided	MR
	• Gate width	6 m	Provided	MR
	• Width of internal road	6 m	Provided	MR (Being old case)
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	02	10 Provided	MR
	• Basements	02	12 Provided	MR
	b. Width of staircases			
	• Upper floors	2m & 1.5m	GF to 4 th F = 4x1.5m 1x1.32m & 1x1.6m 3 rd F to 4 th F = 2x1.39m, 1x1.68m & 1x1.32m	MR(Old Case)
	• Basements	1.5m	9x1.5m, 1x1.46m, 1x1.55m & 1x1.38m	MR(Old Case)
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No of continuous staircase to terrace	Required	Provided	MR
	e. Width Of Corridor	NA	Old Case	NA
	f. Door Size	1.5m	Provided	MR (Old case)


3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door 	Required	Provided	MR
	<ul style="list-style-type: none"> • Sealing of electrical shafts 	Required	Provided	MR
	<ul style="list-style-type: none"> • Fire Rating of shaft door 	Required	Provided	MR
	<ul style="list-style-type: none"> • Water Curtain 	Required	Provided	NR
	<ul style="list-style-type: none"> • Fire Dampers 	Required	Provided	MR
4.	Smoke managements System			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	Provided	NR
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hour	Provided	MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	159 nos.	Provided	MR
	<ul style="list-style-type: none"> • Types 	ABC,CO2,	Provided	MR
	<ul style="list-style-type: none"> • IS marking 	WCO2 ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor 	Required	Provided	MR
	<ul style="list-style-type: none"> • Length of hose reel hose 	30 m	Provided	MR
	<ul style="list-style-type: none"> • Nozzle diameter 	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> • Type of detectors 	Smoke & Heat	Provided	MR
	<ul style="list-style-type: none"> • Location of Main Panel 	Required	Provided	MR
	<ul style="list-style-type: none"> • Location of Repeater Panel 	Required	Provided	MR
	<ul style="list-style-type: none"> • Alternate source of power 	Required	Provided	MR
	<ul style="list-style-type: none"> • Hooters' Location 	All Floors	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basements 	Required	Provided	NR
	<ul style="list-style-type: none"> • Upper Floor 	Required	Provided	MR
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	Required	Provided	MR
11.	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	150 mm	Provided	MR
	<ul style="list-style-type: none"> • Number of hydrants per floor 	Required	Provided	MR
	<ul style="list-style-type: none"> • Hose Box 	Required	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> • Total number of hydrants 	Required	Provided	MR
	<ul style="list-style-type: none"> • Hose Box 	Required	Provided	MR

13.	Pumping Arrangements			
	<ul style="list-style-type: none"> • Ground Level • Discharge of main pump ➤ Head of main pump ➤ Number of main pumps ➤ Jockey pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Staring/Manual stopping ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power supply ➤ Auto starting of pump 	4500 lpm	Provided	MR
		70 m	Provided	MR
		2	Provided	MR
		180 lpm	Provided	MR
		75 m	Provided	MR
		4500 lpm	Provided	MR
		70 m	Provided	MR
		Required	Provided & Functional	MR
		Required	Provided	MR
		Not Required	NR	NR
		Not Required	NR	NR
		Not Required	NR	NR
		Not Required	NR	NR
14.	Captive water Storage for fire fighting			
	<ul style="list-style-type: none"> • Under ground tank capacity ➤ Draw of connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	2,50,000 litres	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		30, 000 litres	Provided	MR
15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	Required	Provided	NR
	➤ Pressurization of lift lobby	Required	Provided	NR
	➤ Communication in lift Car	Required	Provided	MR
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19.	Fire control room			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR

20.	Special Fire Protection Systems for Protection of special Risks, if any;	NR	NR	NR
-----	--	----	----	----

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/2014/wz/1011 dated 11-08-2014 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Signature of the Inspecting Officer 

Signature of the Inspecting Officer 


Name Sh. Mukesh Verma

Name Uday Vir Singh

Designation Do/W

Designation ADO/WP

~~Dr. CFO (W2)~~



11/4/18

~~CFO West/W~~
12/04/18

F.T./PLD

Sin. F.T./FSC is put up for signature please.

~~CFO (West) W~~
12/04/18


12/4/18

Msee