

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI- 110001**

Fax No. 011-23412593, Ph. 011-23412225

No. F.6/DFS/MS/School/2018/SZ/ 867

Dated: 27/4/18.

**FIRE SAFETY CERTIFICATE**

Certified that Hemnani Public School located at Baba Nebhraj School Marg, Lajpat Nagar-I, New Delhi-24, comprised of **Ground plus two upper floors** was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/2009/490 Dated 17-02-2009. The premises was re-inspected by officer concern of this department on 12/04/2018 in presence of Mr. Vijay Hotchandani and found that said school building have deemed complied with the fire prevention and fire safety requirements in accordance with Directorate of Education circular F.16//Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by Director of Education, Govt. of NCT of Delhi and that the building/premises is fit for occupancy class **"Educational"** Group-B as above with effect from the date of issue of this certificate for a period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010

Issued on 27/4/18..... at New Delhi by

  
(Vipin Kental)  
Chief Fire Officer

**Copy to: -**

1. Manager, Hemnani Public School, Baba Nebhraj School Marg, Lajpat Nagar-I, New Delhi-24
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi.

**Conditions for the validity of Fire Safety Certificate: -**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."



## INSPECTION REPORT

1	Name & Address of the Building	HEMNANI PUBLIC SCHOOL, Baba Nebhraj School Marg, Lajpat Nagar-I, New Delhi-24		
2	Type of Occupancy	Educational Building, Group-B		
3	Building Comprised of	Ground plus two upper floors.		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/DFS/MS/2009/490 Dated 17-02-2009		
6	Fire Safety Directives Letter No	DOE Circular No 262-362 dated 17/01/2005		
7	Date of Inspection	12-04-2018		
8	Name of the Inspecting Officers	R.N. Singh, ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Vijay Hot Chandani		
10	Year of construction	2005		
11	Applicant letter No.	HPS/74/2018/397 Dated 22/03/2018		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC requirements	Provided at Site	Remarks MR/NMR
1	<b>Access to Building.</b>			
	• Road width	Required	6 mtr	MR
	• Gate width	-NA-	-NA-	-NA-
	• Width of internal road	-NA-	-NA-	-NA-
2	<b>Number, width, type &amp; arrangement of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors.	01 No	02 Nos	MR
	➤ Basement floor.	-NA-	-NA-	-NA-
	<b>b) Width of Staircase</b>			
	➤ Upper floors	1.5m / 0.75m	1.42m each	MR
	➤ Basement floor	-NA-	-NA-	-NA-
	<b>c) Protection of exits</b>			
	➤ Fire check door	-NA-	-NA-	-NA-
	➤ Pressurization	-NA-	-NA-	-NA-
	<b>d) No. of continuous staircase to terrace</b>	Required	One	MR
	<b>e) Width of corridor</b>	-NA-	-NA-	-NA-
	<b>f) Door size</b>	1 mtr	Provided	MR
3	<b>Compartmentation.</b>			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	-NA-	-NA-	-NA-
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4.	<b>Smoke Management system.</b>			
	• Basement	30 ACPH	-NA-	-NA-
	• Upper floors	12 ACPH	-NA-	-NA-
5.	<b>Fire Extinguishers.</b>			
	• Total numbers	09 Nos	09 Nos	MR
	• Types	ABC & Co2	ABC & Co2	MR
	• ISI Marking	ISI marked	Provided	MR
6.	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	01 no	Provided	MR
	• Length of hose-reel hose.	30 MM	Provided	MR
	• Nozzle Diameter	05 mm	Provided	MR

Hemnani Public School, Baba Nebhraj School Marg, Lajpat Nagar-I, New Delhi-110024



7	<b>Automatic fire detection &amp; alarming system.</b>			
	• Type of detectors	-NA-	-NA-	-NA-
	• Location of Main Panel	-NA-	-NA-	-NA-
	• Location of Repeater Panel	-NA-	-NA-	-NA-
	• Alternate source of power	-NA-	-NA-	-NA-
	• Hooter's location	-NA-	-NA-	-NA-
8.	<b>MOEFA</b>	Required	Provided	MR
9.	<b>Public Address System</b>	-NA-	-NA-	-NA-
10.	<b>Automatic Sprinkler System</b>			
	• Basement	-NA-	-NA-	-NA-
	• Upper floors	-NA-	-NA-	-NA-
	• Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	<b>Internal Hydrants.</b>			
	• Size of Riser/Down-comer	Required	100 mm	MR
	• Number of Hydrant per floor	Required	One	MR
	• Hose box.	Required	One	MR
12.	<b>Yard Hydrants.</b>			
	• Total number of hydrants.	-NA-	-NA-	-NA-
	• Hose box.	-NA-	-NA-	-NA-
13.	<b>Pumping arrangements.</b>			
	• <b>Ground Level</b>			
	➤ Discharge of main pump.	-NA-	-NA-	-NA-
	➤ Head of main pump.	-NA-	-NA-	-NA-
	➤ Number of main pumps.	-NA-	-NA-	-NA-
	➤ Jockey Pump output.	-NA-	-NA-	-NA-
	➤ Jockey Pump head.	-NA-	-NA-	-NA-
	➤ Standby Pump output.	-NA-	-NA-	-NA-
	➤ Standby Pump head.	-NA-	-NA-	-NA-
	➤ Auto Starting / Manual Stopping.	-NA-	-NA-	-NA-
	➤ Pump house access.	-NA-	-NA-	-NA-
	• <b>Terrace Level</b>			
	➤ Discharge of pump.	450 LPM	Provided	MR
	➤ Head of pump.	40 mtr	Provided	MR
	➤ Power supply.	Required	Provided	MR
	➤ Auto starting of pump.	Required	Provided	MR
14.	<b>Captive water storage for fire fighting.</b>			
	• <b>Underground tank capacity.</b>			
	➤ Draw-off connection.	-NA-	-NA-	-NA-
	➤ Fire Service Inlet.	-NA-	-NA-	-NA-
	➤ Access to tank.	-NA-	-NA-	-NA-
	• <b>Overhead tank capacity.</b>	5,000 ltrs	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	• Pressurization of lift shaft.	-NA-	-NA-	-NA-
	• Pressurization of lift lobby.	-NA-	-NA-	-NA-
	• Communication in lift car.	-NA-	-NA-	-NA-
	• Fireman's switch.	-NA-	-NA-	-NA-
	• Lift signage.	-NA-	-NA-	-NA-
17.	<b>Standby Power Supply</b>	-NA-	-NA-	-NA-
18.	<b>Refuge Area</b>			
	• Total area	-NA-	-NA-	-NA-
	• Location	-NA-	-NA-	-NA-




19.	<b>Fire Control Room.</b>	-NA-	-NA-	-NA-
	• Detector system panel.	-NA-	-NA-	-NA-
	• Flow switch panel.	-NA-	-NA-	-NA-
	• PA system panel.	-NA-	-NA-	-NA-
	• Battery backup.	-NA-	-NA-	-NA-
	• Building floor plan.	-NA-	-NA-	-NA-
20.	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>	-NA-	-NA-	-NA-

The Fire protection systems provided in the building were checked/ operated at random and found functional at the time of inspection. Shortcomings communicated vide letter dated 02/02/2018 found complied.


Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under DOE circular, FSC issued vide letter No. F.6/DFS/MS/2009/490 Dated 17-02-2009 renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly DFA is put up for perusal and signature, if approved please.


  
 Signature of the Inspecting Officer  
 Name : R.N. Singh  
 Designation: ADO (BCP)

Hemnani Public School, Baba Nehraj School Marg, Lajpat Nagar-I, New Delhi-110024

DO (SD)

  
19/4/18

dy. CPO (S2)

  
19/4




CFO (S2)

F.T.M.

M.Sell

W  
26/4

F.T. letter is put up for signature   
24/4

CFO/S2

M.Sell

W  
27/4

1273 / CFO S2  
24/4 / 27/4