## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE NEW DELHI- 110 001

No. F6/DFS/MS/School/2018/NDZ/ 946

Dated: 8/5/18

## **FIRE SAFETY CERTIFICATE**

(Vipin Kental) Chief Fire Officer

To,

The Head Master,
Dixit Modern Public School, G-4/164,
Main 20 Foota Road, Sonia Vihar, Delhi-94.

## **CONDITIONS**:

- 1. All the means of escape shall be kept free of all type of obstruction all the time.
- 2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
- 5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on <a href="https://www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>.
- 7. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form `J` [sub rule (1) of rule (37)] along with a copy of this Certificate, six months paior to its expiry.

1. Name & address of the building: Dixit Modern Public School G-4/164, Main 20

Foota Road, Sonia Vihar, Delhi-94.

2. Building is comprised of : Ground plus first floor

3. Type of Occupancy : Educational

4. Type of Case : New 5. Details of Previous NOC letter : Nil

6. Fire Safety direction letter No : F16/Estate/CC/Fire Safety/2011/3298 to

3398 dated- 01/03/11

7. Date of Inspection : 10/04/18

8. Name of the Inspecting officers : ADO R.K. Yadav

9. Name and designation of Officer

from the building side : Mr. Tarun Dixit (Head Master)

10. Year of Construction : 2013

11. Applicant's letter No : DMPS/02/47 Date 05/03/186

Sr. No	Minimum Standards on Fire Prevention and Fire Safety U/R33	Requirement DOE	Provided at Site	Remarks MR/NMR		
01	Access to Building					
	Road width	06 m.	06 m.	MR		
	Gate width	N/A	N/A	N/A		
	<ul> <li>Width of internal road</li> </ul>	N/A	N/A	N/A		
02	Number, Width, Type and Arranger	ment of Exits	, de 1			
	a. Number of Staircases					
	Upper floor	01 no.	02 no.	MR		
	Basement	N/A	N/A	N/A		
	b. Width of Staircases					
	Upper floor	1.50 mtr.	One no.1.50 m. & II <sup>nd</sup> no.1.25 m.	MR .		
	Basement	N/A	N/A	N/A		
	c. Protection of Exits					
	Fire check door	N/A	N/A	N/A		
	<ul> <li>Pressurization</li> </ul>	N/A	N/A	N/A		
	d. No. of Continuous Staircases to Terrace	01 no.	01 no.	MR		
	e. Width of Corridor	1.50 m	1.50 m	MR		
	f. Door Size	01 m	01 m	MR		
)3	Compartmentation.					
	Fire check door	N/A	N/A	N/A		
	Sealing of electrical shafts	N/A	N/A	N/A		
	Fire rating of shaft door	N/A	N/A	N/A		
	Water curtain	N/A	N/A	N/A		
	Fire dampers	N/A	N/A	N/A		
)4	Smoke Management System.					
	Basement	N/A	N/A	N/A		
	Upper floor	N/A	N/A	N/A		
)5.	Fire Extinguishers					
	Total numbers	04 nos.	04 nos.	MR		
	• types	ABC /CO <sub>2</sub>	ABC /CO <sub>2</sub>	MR		
	IS marking	ISI marked	ISI marked	MR		

06	First-Aid-Hose Reels.					
	Total numbers on each floor	N/A	N/A	N/A		
	Length of hose reel hose	N/A	N/A	N/A		
	Nozzle diameter	N/A	N/A	N/A		
07	Automatic Fire Detection and Alarming System.					
	Type of detectors	N/A	N/A	N/A		
	Location of main panel	N/A	N/A	N/A		
	Location of repeater panel	N/A	N/A	N/A		
	Alternate source of power	N/A	N/A	N/A		
	Hooter's location	N/A	N/A	N/A		
08	MOEFA	N/A	N/A	N/A		
09	Public Address System.	N/A	N/A	N/A		
10	T. M. H.					
-	Basement	N/A	N/A	N/A		
	upper floor	N/A	N/A	N/A		
	sprinkler above false ceiling	N/A	N/A	N/A		
11	Internal Hydrants					
*****	size of riser/down-comer	N/A	N/A	N/A		
	Number of hydrants per floor	N/A	N/A	N/A		
	Hose Box	N/A	N/A	N/A		
12	Yard Hydrants.					
	Total number of hydrants	N/A	N/A	N/A		
	Hose Box	N/A	N/A	N/A		
13	Pumping Arrangements.					
Y	> Ground Level					
	Discharge of main Pump	N/A	N/A	N/A		
	Head of Main Pump	N/A	N/A	N/A		
	Number of main pumps	N/A	N/A	N/A		
	Jockey pump out put	N/A	N/A	N/A		
	Jockey pump head	N/A	N/A	N/A		
	Standby pump out put	N/A	N/A	N/A		
	Standby pump Head	N/A	N/A	N/A		
	Auto Starting /Manual stopping	N/A	N/A	N/A		
	Pump House Access	N/A	N/A	N/A		
	> Terrace Level			1.4		
	Discharge of pump	N/A	N/A	N/A		
	Head of the Pump	N/A	N/A	N/A		
	Power supply	N/A	N/A	N/A		
	Auto Starting of pump	N/A	N/A	N/A		
	Captive Water Storage for Fire Fighting.			15		
	Underground tank capacity	N/A	N/A	N/A		
	Draw-off connection	N/A	N/A	N/A		
	Fire service inlet	N/A	N/A	N/A		
	Access to tank	N/A	N/A	N/A		
	Overhead Tank capacity	N/A	N/A.	N/A		
15	Exit Signage.	N/A	N/A	N/A		

N/A N/A N/A N/A N/A

N/A

Z Z Z Z Z Z Z Z Z

and

tion y Ce

Offi

13

6	Provision of Lifts.					
	CL:# Choff	N/A	N/A	N/A		
	Pressurization of Lift Shaft	N/A	N/A	N/A		
	Pressurization of Lift lobby	N/A	N/A	N/A		
	Communication in lift car	N/A	N/A	N/A		
	<ul> <li>Firemen's grounding switch</li> </ul>	N/A	N/A	N/A		
	<ul> <li>Lift Signage</li> </ul>	N/A	N/A	N/A		
17	Standby power supply	IN/A				
18	Refuge Area					
	Trelago / trous	N/A	N/A	N/A		
	Total area	N/A	N/A	N/A		
	<ul> <li>Location</li> </ul>	IN/A				
19	Fire Control Room					
	to manal	N/A	N/A	N/A		
	Detector system panel	N/A	N/A	N/A		
	<ul><li>Flow switch panel</li><li>PA system panel</li></ul>	N/A	N/A	N/A		
		N/A	N/A	N/A		
	Battery backup	N/A	N/A	N/A		
	Building Floor Plans	N/A	N/A	N/A		
20	Special Fire Protection systems for protection of special Risks, if any:	IN/A				

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificates under rule 35 of the Delhi Fire Service Rule 2010.

POFED

Signature of the Inspecting Officer

Name : R.K.Yadav Designation: ADO(LN)

Submittee for approved Plen.

Dy wol Non,

CF.P. m.scell 4874.
Som FT. Letter 16 put up