

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001

No. F6/DFS/MS/2018/402/1022

Dated: 11/05/18

FIRE SAFETY CERTIFICATE

Certified that M/s New Priyadarshany Arya Public School at B-171, Gali No-2, Prem Vihar, Karawal Nagar, Delhi-93, comprised of ground plus two upper floors owned/occupied by New Priyadarshany Arya Public School was issued FSC vide letter No.- F6/DFS/MS/School/2013/NDZ/1202 dated 14/11/13. The school building was re-inspected by the officer concerned of this department on 20/04/2018 in the presence of Mr. Brijesh Sharma, Manager of the school and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with rules 33 of the Delhi Fire Service Rules, 2010 and observed that the school building is fit for occupancy class "B" 'Educational Building' with effect from 11/05/18 for a period of **three** years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed overleaf.

Issued on 11/05/18 at New Delhi by

  
(Vipin Kental)  
Chief Fire Officer

To,  
The Manager,  
New Priyadarshany Arya Public School,  
B-171, Gali No-2, Prem Vihar,  
Karawal Nagar, Delhi-93

Copy:-  
The Dy. Director of Education  
B-Block, Yumna Vihar,  
Delhi-110053

### CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

## INSPECTION REPORT

1. Name & address of the building : New Priyadarshany Arya Public School, B-171, Gali No-2, Prem Vihar, Karawal Nagar, Delhi - 110094
2. Building is comprised of : Ground Plus two upper floor only
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F6/DFS/MS/School/2013/NDZ/1202 dt 14/11/13
6. Fire Safety direction letter No : NBC. Part-IV
7. Date of Inspection : 20/04/2018
8. Name of the Inspecting officers : ADO Vijay Bahadur
9. Name and designation of Officer:  
from the building side : Mr. Brijesh Sharma (Manager)
10. Year of Construction : 2006
11. Applicant's letter No : NPDA/10/018Dated 21/03/2018

S.NO.	Minimum Standards on fire prevention and fire safety U/R33	NBC/BBL Requirement	Provided at Site	Remarks MR/NMR
1	Access to building			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 mtr. N/A N/A	06 mtr. N/A N/A	MR N/A N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basement</li> </ul>	01 Nos. N/A	02 Nos. * N/A.	MR N/A
	B. Width of Staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basement</li> </ul>	1.50 mtr. N/A	1.50 mtr each N/A	MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	01 Nos.	01 Nos.	MR
	e. Width of Corridor	1.60 mtr.	1.60 mtr.	MR
	f. Door Size	1.0 Mtr.	1.02 mtr.	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire rating of shaft door</li> <li>• Water curtain</li> <li>• Fire Dampers</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A

\* one more staircase of width 1.50 mtr also constructed in school.

4	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	06 nos.	06 nos.	MR
	• types	ABC /CO <sub>2</sub>	ABC /CO <sub>2</sub>	MR
	• IS marking	ISI marked	ISI marked	MR
6	First-aid-Hose Reels.			
	Total numbers of each floor	01 No.	01 No.	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main Pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby pump out put	N/A	N/A	N/A
	➤ Standby pump Head	N/A	N/A	N/A
	➤ Auto Starting /Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace Level	Required	Provided	MR
	➤ Discharge of pump	450 Lpm.	450 Lpm.	MR
	➤ Head of the Pump	40 M	40 M	MR
	➤ Power supply	Required	Electricity	MR
	➤ Auto Starting of pump	Required	Provided	MR

N1

14	Captive Water Storage for Fire Fighting.	N/A	N/A	N/A
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 Ltr.	10,000 Ltr.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety required under the NBC Part IV, it is recommended to issue Fire Safety Certificate.

  
 Signature of the Inspecting Officer  
 Name :- Vijay Bahadur  
 Designation :- ADO (TP)

DO (ED)

