

FORM 'H'  
FORM FOR ISSUING FIRE SAFETY CERTIFICATE  
[Refer sub - rule (1) of rule 35]  
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE  
NEW DELHI


No. F6/DFS/MS/2018/ w2/1621

Dated: 12/07/2018

**FIRE SAFETY CERTIFICATE**

Certified that the **Netaji Subhash Palace Metro Station** Located at **Wazirpur, Delhi – 110034** comprised of Ground + Concourse + Platform (**Including PD Area**) was issued FSC vide Letter No. F6/DFS/MS/2015/651 dated 01-05-2015. The premises was re inspected by the officers concerned of this department on 09-07-2018 in the presence of Mr. Tripathi and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class "Assembly" Group D Sub Division D-7 with effect from 12/07/18 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on .....12/07/18..... at New Delhi by.

  
(Atul Garg)  
Chief Fire Officer  
Delhi Fire Service

Copy to:

**The Authorised Signatory,  
PP Buildwell Pvt. Ltd.,  
Netaji Subhash Palace Metro Station, Wazirpur, Delhi – 110034**

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

## INSPECTION REPORT

1. Name & address of the building: Netaji Subhash Palace Metro Station Located at Wazir pur, Delhi – 110034
2. Type of Occupancy : ASSEMBLY (Metro Station & including PD Area)
3. Type of Case : Renewal ( Ground + Mezzanine + Metro Station at Upper Floors)
4. Details of previous NOC : Letter No. F6/DFS/MS/2015/651 dated 01-05-2015
5. Fire Safety directives Letter No. : F6/DFS/MS/BP/2004/2134 dated 16-09-2004 & F6/DFS/MS/BP/2005/1258 dated 13-06-2005
6. Date of inspection : 09-07-2018
7. Name of the Inspecting Officer : DO (W), ADO (WP)
8. Name and designation of Officer  
from the building side : Sh. Tripathi
9. Year of Construction : 2005
10. Applicant's letter No. : Nil dated N11/06/2018

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	24 m & 13.5m side road	Provided	MR
	• Gate width	5 m	Provided	MR
	• Width of internal road	6 m	Provided	MR
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	Provided	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper floors	2x1.5m (Each Platform	Provided	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	NA	NA	NA
	d. No of continuous staircase to terrace	1	Provided	MR
	e. Width Of Corridor	NA	NA	NA
	f. Door Size	2m	Provided	MR



3.	Compartmentation			
	<ul style="list-style-type: none"> <li>• Fire check door</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Sealing of electrical shaft</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Fire Rating of shaft door</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Water Curtain</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Fire Dampers</li> </ul>	Required	Provided	MR
4.	Smoke managements System			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	12 a/c per hour	Provided	MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> <li>• Total numbers</li> </ul>	20	Provided	MR
	<ul style="list-style-type: none"> <li>• Types</li> </ul>	ABC, CO2 & WCO2	Provided	MR
	<ul style="list-style-type: none"> <li>• IS marking</li> </ul>	ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> </ul>	2	Provided	MR
	<ul style="list-style-type: none"> <li>• Length of hose reel hose</li> </ul>	30 m	Provided	MR
	<ul style="list-style-type: none"> <li>• Nozzle diameter</li> </ul>	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> </ul>	Smoke & Heat	Provided	MR
	<ul style="list-style-type: none"> <li>• Location of Main Panel</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Location of Repeater Panel</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Alternate source of power</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Hooters' Location</li> </ul>	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Upper Floor</li> </ul>	Required	Provided in PD Area	MR
	<ul style="list-style-type: none"> <li>• Sprinkler above false ceiling</li> </ul>	Required	Provided	MR
11.	Internal Hydrants:			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> </ul>	150 mm	Provided	MR
	<ul style="list-style-type: none"> <li>• Number of hydrants per floor</li> </ul>	2	Provided	MR
	<ul style="list-style-type: none"> <li>• Hose Box</li> </ul>	Required	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Hose Box</li> </ul>	Required	Provided	MR



13.	Pumping Arrangements:			
	<ul style="list-style-type: none"> <li>• Ground Level</li> <li>• Discharge of main pump</li> </ul>	1800 lpm	Provided	MR
	➤ Head of main pump	40m	Provided	MR
	➤ Number of main pumps	2	Provided	MR
	➤ Jockey pump out put	180 lpm	Provided	MR
	➤ Jockey pump head	40 m	Provided	MR
	➤ Standby Pump out put	1800 lpm	Provided	MR
	➤ Standby Pump Head	40 m	Provided	MR
	➤ Auto Staring/Manual stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	• Terrace level			
	➤ Discharge of pump	NR	NR	NR
	➤ Head of the pump	NR	NR	NR
	➤ Power supply	NR	NR	NR
	➤ Auto starting of pump	NR	NR	NR
14.	Captive water Storage for fire fighting: Common with the mall			
	• Under ground tank capacity	100,000 litres	Provided	MR
	➤ Draw off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	NA	NA	NMR
15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	NA	NA	NA
	➤ Pressurization of lift lobby	NA	NA	NA
	➤ Communication in lift Car	NA	NA	NA
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19.	Fire control room			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR



20.	Special Fire Protection Systems for Protection of special Risks, if any;	Co2 flooding for ASS,HT&LT	Provided	MR
-----	--	----------------------------	----------	----

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/2015/651 dated 01-05-2015 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

~~Signature of the Inspecting Officer~~

Name

Uday Vir Singh

Designation

ADD/WP

~~Signature of the Inspecting Officer~~

Name

Sh Mukesh Verma

Designation

DO/W

~~Dy. CEO (W2)~~

~~12/7/18~~

~~CEO West~~

FTPS

DO/W Sir, F.T./FSL is put up for signature please.

~~CEO (West)~~

~~12/7/18~~

~~my~~