

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001

No.F.6/DFS/MS/School/2018/NDZ/


1374

Dated: 13/06/18

FIRE SAFETY CERTIFICATE

Certified that the M/s St. Lawrence Convent Sr. Secondary School, Geeta Colony Facility Centre, Delhi-31 comprised of Ground plus three upper floors owned / occupied by St. Lawrence Convent Sr. Secondary School was re-inspected by the officer concerned of this department on 28/05/18 in presence of Pankaj Jain, Asst. Manager of the school and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, subject to conditions printed overleaf.

Issued on.....13/06/18.....at New Delhi by

  
(Vipin Kental)  
Chief Fire Officer  
Delhi Fire Service



To,  
The Manager,  
M/s St. Lawrence Convent Sr. Secondary School,  
Geeta Colony Facility Centre,  
Delhi- 31.

Copy to:-  
The Joint Director of Education,  
Directorate of Education, Lucknow Road,  
Delhi- 110054.

**- Conditions -**

- 1 All the means of escape shall be kept free of all type of obstruction all the time.
- 2 All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in good working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
5. This Fire Safety certificate can not be treated in any case for regularizations of unauthorized construction if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. "The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form'J'[sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry"

1. Name & address of the building : St. Lawrence Convent Sr. Secondary School,  
Geeta Colony Facility Centre, Delhi-31.
2. Building is comprised of : G+ 3 upper floors.
3. Type of Occupancy : Educational
4. Type of Case : **Renewal**
5. Details of Previous FSC letter : F6/DFS/MS/School/2015/NDZ/975 dt. 10/06/15.
6. Fire Safety direction letter No : Delhi Fire Service Act, 2007 and Rules 2010.
7. Date of Inspection : 28/05/2018
8. Name of the Inspecting officers : DO Francis Brown
9. Name and designation of Officer  
from the building side : Sh. Pankaj Jain ( Asst. Manager)
10. Year of Construction : 2000.
11. Applicant's letter No : NIL Dated - 14/05/18

NO.	Minimum Standards on fire prevention and fire safety U/R33	Requirement	Provided at Site	Remark MR/NMR
1	Access to building			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 Mtrs 4.5 m N/A	15 Mtrs 6 m N/A	<b>MR</b> <b>MR</b> N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basement</li> </ul>	04 no. N/A	04 no. N/A	<b>MR</b> N/A
	b. Width of Staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basement</li> </ul>	1.5 m N/A	(1.7 m x 2) 1.1 m & 1.0 m N/A	<b>MR</b> N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	2 no.	2no.	<b>MR</b>
	e. Width of Corridor	1.5 m	1.5 m	<b>MR</b>
	f. Door Size	1.0 m	1.0 m	<b>MR</b>
3	Compartmentation.			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire rating of shaft door</li> <li>• Water curtain</li> <li>• Fire Dampers</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper floor</li> </ul>	N/A N/A	N/A N/A	N/A N/A
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• types</li> </ul>	30 nos. ABC & Co2	30 nos. ABC & Co2	<b>MR</b> <b>MR</b>
	<ul style="list-style-type: none"> <li>• ISI marking</li> </ul>	ISI marked	ISI marked	<b>MR</b>



6	First-aid-Hose Reels.			
	Total numbers of each floor	4 no.	04 no.	MR
	• Length of hose reel hose	30 m	30 m	MR
	• Nozzle diameter	5 mm	5 mm	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	Provided	MR
8	MOEFA	N/A	N/A	N/A
9	Public address System.	N/A	Provided	MR
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	• Ground Level	N/A	N/A	N/A
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main Pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby pump out put	N/A	N/A	N/A
	➤ Standby pump Head	N/A	N/A	N/A
	➤ Auto Starting /Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace Level			
	➤ Discharge of pump	450 LPM	450 LPM x 2	MR
	➤ Head of the Pump	40 m	40 m	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	50,000 Liters	50,000 Liters	MR
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000Liters	30,000 liters	MR
15	Exit Signage.	Required	Provided	MR

16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	Provided	MR
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The Fire protection systems provided in the building were Tested / Checked and found functional, at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on Fire prevention and Fire safety measures as required under the Rules the FSC issued vide letter no. F6/DFS/MS/School/2015/NDZ/975 dt.10/06/15 renewal under the rule 35 of the Delhi Fire Service rules 2010. It is recommended to renew Fire Safety Certificate.

*Francis Brown*  
30/5/18.

Signature of the Inspecting Officer  
Name: Francis Brown  
Designation: DO (East)

DCFO/NDZ

*[Signature]*

*C.F.O.*

*m.scell*

*FTM.*

*u*  
*25/6/18.*

*Ft. letter is prepared and put up for. Bishu's pin*

DCFO/NDZ

*m.scell*

*u*  
*11/6*

*[Signature]*  
6/6/18

*528/CH/NDZ*  
*11-0*