

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**

Fax No. 011-23412593, Ph. 011-23412225

No. F.6 DFS/MS/School/2018/SZ/ 1669

Dated: ...16/7/18

FIRE SAFETY CERTIFICATE

Certified that the Aarya Kids Garden School located at 56, Mangu Mohalla Gariya Lambi Gali, Ghitorni Village, New Delhi-110030, comprised of in two different blocks and both blocks are Ground plus one upper floor Owned/Occupied by A unit of A.S.C was inspected by the officer concerned of this department on 11/06/2018 in presence of Mr. Manoj Panwar (Incharge) of the school and found that said premises have complied with the fire prevention and fire safety requirements in accordance with Directorate of Education circular F.16//Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by Director of Education, Govt. of NCT of Delhi and that the school building is fit for occupancy class "**Educational Building**" Group-B, as above with effect from the date of issue of this certificate for a period of **Three years**, in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 16/7/18 at New Delhi by


(Vipin Kental)
Chief Fire Officer

Copy to: -

1. The Principal, Aarya Kids Garden School located at 56, Mangu Mohalla Gariya Lambi Gali, Ghitorni Village, New Delhi-110030.
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi.

Conditions for the validity of Fire Safety Certificate

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in.
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

INSPECTION REPORT

1	Name & Address of the Building	Aarya Kids Garden School, 56, Mangu Mohalla, Gariya Lambi Gali, Ghitorni, New Delhi-110030		
2	Type of Occupancy	Educational Building (School)		
3	Building Comprised of	School building is in two different block both blocks are G + one upper floor		
4	Type of Case	New		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	F.16//Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011		
7	Date of Inspection	11-06-2018		
8	Name of the Inspecting Officers	Mehmood ADO (SJ)		
9	Name & Designation of Officers from the building side	Mr. Manoj Panwar (Incharge)		
10	Year of construction	2007		
11	Applicant letter No.	Nil Dated Nil		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	DOE circular requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	6 mtr	6 mtr	MR
	• Gate width	-N/A-	-N/A-	-N/A-
	• Width of internal road	-N/A-	-N/A-	-N/A-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors	01 no	01 No in each block	MR
	➤ Basement floor	-N/A-	-N/A-	-N/A-
	b) Width of Staircase			
	➤ Upper floors.	1.50m / 0.75m	1.50 mtr in both block	MR
	➤ Basement floor	-N/A-	-N/A-	-N/A-
	c) Protection of exits			
	➤ Fire check door	-N/A-	-N/A-	-N/A-
	➤ Pressurization	-N/A-	-N/A-	-N/A-
	d) No. of continuous staircase to terrace	01 No	Provided	MR
	e) Width of corridor	1.5m	Provided	MR
	f) Door size	1 mtr	Provided	MR
3	Compartmentation.			
	• Fire check door.	-N/A-	-N/A-	-N/A-
	• Sealing of electrical shafts.	-N/A-	-N/A-	-N/A-
	• Fire rating of shaft door.	-N/A-	-N/A-	-N/A-
	• Water curtain	-N/A-	-N/A-	-N/A-
	• Fire dampers.	-N/A-	-N/A-	-N/A-
4.	Smoke Management system.			
	• Basement	-N/A-	-N/A-	-N/A-
	• Upper floors	-N/A-	-N/A-	-N/A-
5.	Fire Extinguishers.			
	• Total numbers	04 nos	06 No's	MR
	• Types	ABC / Co2	ABC- 04, Co2-02	MR
	• ISI Marking	ISI Marked	Provided	MR
6.	First Aid Hose Reels.			
	• Total numbers on each floor.	-N/A-	-N/A-	-N/A-
	• Length of hose-reel hose.	-N/A-	-N/A-	-N/A-
	• Nozzle Diameter	-N/A-	-N/A-	-N/A-

7	Automatic fire detection & alarming system.			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	-N/A-	-N/A-	-N/A-
8.	MOEFA	-N/A-	-N/A-	-N/A-
9.	Public Address System	-N/A-	-N/A-	-N/A-
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement. Upper floors Sprinkler above false ceiling 	-N/A-	-N/A-	-N/A-
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser / Down-comer Number of Hydrant per floor Hose box. 	-N/A-	-N/A-	-N/A-
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	-N/A-	-N/A-	-N/A-
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual stopping. Pump house access. Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 	-N/A-	-N/A-	-N/A-
14.	Captive water storage for firefighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	-N/A-	-N/A-	-N/A-
15.	Exit Signage.	-N/A-	-N/A-	-N/A-
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	-N/A-	-N/A-	-N/A-
17	Standby Power Supply	-N/A-	-N/A-	-N/A-
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-N/A-	-N/A-	-N/A-

19.	Fire Control Room.			
	• Detector System Panel.	-N/A-	-N/A-	-N/A-
	• Flow Switch Panel.	-N/A-	-N/A-	-N/A-
	• PA system Panel.	-N/A-	-N/A-	-N/A-
	• Battery backup	-N/A-	-N/A-	-N/A-
	• Building floor plan	-N/A-	-N/A-	-N/A-
20.	Special Fire Protection System for the Protection of special Risk, if any.	-N/A-	-N/A-	-N/A-

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety measures as required under DOE, it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules, 2010

Accordingly DFA is put up for approval and signature please.

Mehmood
28/6/18

Signature of the Inspecting Officer
Name : Mehmood
Designation: ADO (SJ)

DO (SD)

[Signature]
29/6/18

[Signature]
CS2



[Signature]
28/6

CS2

M.Scill

FTM.

4/7

1628/CP/SE
16-7

A B.T. letter put up for signature please

Mehmood
28/6/18

[Signature]
CS2

4/7