

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110001

Fax No. 011-23412593, Ph. 011-23412225

No. F.6/DFS/MS/Business/2018/SZ/

1463

Dated: 21/6/18

FIRE SAFETY CERTIFICATE

Certified that M/s **ICICI Bank Ltd** located at North Tower, NBCC Place, Pragati Vihar, New Delhi-110003 comprised of basement, lower ground, upper ground + 1<sup>st</sup> floor to 5<sup>th</sup> floor was issued No Objection Certificate by this department vide letter No. F6/DFS/MS/98/2232 dated 10.11.98. The premises was re-inspected by officer concerned of this department on 05/05/2018 in the presence of Sh. Naveen Pure (Fire Officer) and found that the premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that building is fit for occupancy class **Business**, Group-E (Office Building) as above with effect from the date of issue of this certificate for period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued 21/6/18 at New Delhi by

W  
20/6  
(Vipin Kental)  
Chief Fire Officer

Copy to: -

1. Authorized Signatory M/s ICICI Bank Limited, North Tower, NBCC Place, Pragati Vihar, Bhishma Pitamah Marg, New Delhi-110003
2. The Ex. Engineer (Bldg), South MCD, Civic Centre, Minto Road, New Delhi-110002

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

INSPECTION REPORT				
1	Name & Address of the Building	ICICI Bank, North Tower, NBCC Place, Pragati Vihar, Bhishma Pitamah Marg, New Delhi-110003		
2	Type of Occupancy	Business "Group E-1"		
3	Building Comprised of	Basement, LG floor, UG floor + 1 <sup>st</sup> to 5 <sup>th</sup> floor		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/MS/DFS/98/2232 Dated 10-11-1998		
6	Fire Safety Directives Letter No	F6/DFS/MS/92/1033 Dated 02-06-1992 F6/DFS/MS/98/1557 Dated 12-08-1998		
7	Date of Inspection	05-05-2018		
8	Name of the Inspecting Officers	Mehmood, ADO (SJ)		
9	Name & Designation of Officers from the building side	Sh. Naveen Pure (Fire Officer)		
10	Year of construction	1992		
11	Applicant letter No.	Nil dated 12-04-2018		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC & Directives requirements	Provided at Site	Remarks MR/NMR
<b>1</b>	<b>Access to Building.</b>			
	• Road width	12 mtr	20 mtr	MR
	• Gate width	5 mtr	6 mtr	MR
	• Width of internal road	Required	As per controlled plan of MCD/DUAC	MR
<b>2</b>	<b>Number, width, type &amp; arrangement of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors.	02 Nos	02 Nos	MR
	➤ Basement floor.	2 Nos + 1 ramp	2 Nos + 1 ramp	MR
	<b>b) Width of Staircase</b>			
	➤ Upper floors	1.25 mtr	1.38m & 1.40m	MR
	➤ Basement floor	1.25 mtr	1.38m, 1.40m & 6.17m ramp	MR
	<b>c) Protection of exits</b>			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	Required	Provided	MR
	<b>d) No. of continuous staircase to terrace</b>	Required	Two	MR
	<b>e) Width of corridor</b>	-NA-	-NA-	-NA-
	<b>f) Door size</b>	-NA-	-NA-	-NA-
<b>3</b>	<b>Compartmentation.</b>			
	• Fire check door.	Required	Provided	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
<b>4.</b>	<b>Smoke Management system.</b>			
	• Basement	Required	Exhaust fan provided	MR
	• Upper floors	Required	Exhaust fan provided	MR
<b>5.</b>	<b>Fire Extinguishers.</b>			
	• Total numbers	Required	60 Nos	MR
	• Types	ABC / CO2	CO2-20 ABC-30 & Foam-10	MR
	• ISI Marking	ISI marked	Provided	MR
<b>6.</b>	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	02 Nos	02 Nos	MR
	• Length of hose-reel hose.	30 mtr	30 mtr	MR
	• Nozzle Diameter	5 mm	5 mm	MR




7	<b>Automatic fire detection &amp; alarming system.</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooter's location</li> </ul>	Required	Smoke type	MR
		Required	FCR at GF	MR
		-NA-	-NA-	-NA-
		Required	Provided	MR
		Required	Each floor	MR
8.	<b>MOEFA</b>	Required	Provided	MR
9.	<b>Public Address System</b>	Required	Provided	MR
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Upper floors</li> <li>Sprinkler above false ceiling</li> </ul>	Required	Provided	MR
		Required	Provided	MR
		-NA-	-NA-	-NA-
11.	<b>Internal Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Size of Riser/Down-comer</li> <li>Number of Hydrant per floor</li> <li>Hose box.</li> </ul>	150 mm	150 mm	MR
		02 Nos	02 Nos	MR
		02 Nos	02 Nos	MR
12.	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants.</li> <li>Hose box.</li> </ul>	Required	9 Nos	MR
		Required	9 Nos	MR
13.	<b>Pumping arrangements.</b>			
	<ul style="list-style-type: none"> <li><b>Ground Level</b> <ul style="list-style-type: none"> <li>Discharge of main pump.</li> <li>Head of main pump.</li> <li>Number of main pumps.</li> <li>Jockey Pump output.</li> <li>Jockey Pump head.</li> <li>Standby Pump output.</li> <li>Standby Pump head.</li> <li>Auto Starting / Manual Stopping.</li> <li>Pump house access.</li> </ul> </li> <li><b>Terrace Level</b> <ul style="list-style-type: none"> <li>Discharge of pump.</li> <li>Head of pump.</li> <li>Power supply.</li> <li>Auto starting of pump.</li> </ul> </li> </ul>			
		2280 LPM	2400 LPM	MR
		70m	70m	MR
		One	One	MR
		225 LPM	225 LPM	MR
		70m	70m	MR
		2280 LPM	2400 LPM	MR
		70m	70m	MR
		Required	Provided	MR
		Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
14.	<b>Captive water storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity. <ul style="list-style-type: none"> <li>Draw-off connection.</li> <li>Fire Service Inlet.</li> <li>Access to tank.</li> </ul> </li> <li>Overhead tank capacity.</li> </ul>	1,00,000 Ltr.	1,50,000 Ltr.	MR
		-NA-	-NA-	-NA-
		Required	Provided	MR
		-NA-	-NA-	-NA-
		10,000 Ltr.	20,000 Ltr.	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of lift shaft.</li> <li>Pressurization of lift lobby.</li> <li>Communication in lift car.</li> <li>Fireman's switch.</li> <li>Lift signage.</li> </ul>	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	<b>Standby Power Supply</b>	Required	Provided	MR
18.	<b>Refuge Area</b>			
	<ul style="list-style-type: none"> <li>Total area</li> <li>Location</li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-

19.	<b>Fire Control Room.</b>			
	• Detector system panel.	-NA-	Provided	-NA-
	• Flow switch panel.	-NA-	Provided	-NA-
	• PA system panel.	-NA-	Provided	-NA-
	• Battery backup.	-NA-	Provided	-NA-
	• Building floor plan.	-NA-	Provided	-NA-
20.	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>	Required	CO2 flooding system provided in LT panel	MR


The fire protection system provided in the building /premises were tested, checked at random and found functional at the time of inspection. Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F.6/MS/DFS/98/2232 dated 10-11-98, renewal under rule 35 of the Delhi Fire Service rules 2010, is recommended.

Accordingly DFA is put up for approval and signature please.


  
 Signature of the Inspecting Officer  
 Name: Mehmoed  
 Design: ADO (SJ)


ICICI Bank, North Tower, NBCC Place, Pragati Vihar, Bhishma Pitamah Marg, New Delhi

DO (SD)

  
13/6/18


dy. CEO (SJ)



  
14/6

~~CEO (SJ)~~ m.scell FT/D.  
19/6.

1525/CEO/SJ  
21-6

A. G.T. letter dated 13/6 for signature seen  
  
20/6/18

CEO (SJ) m.scell 20/6