

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

No.F.6/DFS/MS/School/2018/SZ/1395

Dated: 14/06/2018

FIRE SAFETY CERTIFICATE

Certified that the S.D.M.C Primary School, Ghasi Pura I/II, New Delhi-110043 comprised of Ground plus two upper floors owned occupied by S.D.M.C was issued FSC by this department vide letter no. F.6/DFS/MS/School/2015/SZ/563 dated 21.04.15. The school building was re-inspected by the officer concerned of this department on 08.05.2018 in the presence of Sh. Sumit (Care taker) and found that S.D.M.C Primary School have deemed complied with the fire prevention and fire safety requirements in accordance with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class educational w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on.....14/06/2018..... at New Delhi.

(VIPIN KENTAL)
CHIEF FIRE OFFICER

Copy to:-

1. The Principal,
S.D.M.C Primary School,
Ghasi Pura I/II, New Delhi-110043.
2. Director of Education,
S.D.M.C, Civic Centre,
Minto Road, New Delhi-110001.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : S.D.M.C Primary School, Ghasi Pura I/II, New Delhi-110043
 2. Type of Occupancy : Educational
 3. Type of Case : New *Renewal*
 4. Details of Previous NOC : F.6/DFS/MS/School/2015/SZ/563 dated 21.04.15
 5. Fire Safety directives letter No : N/A
 6. Date of inspection : 08.05.2018
 7. Name of Inspecting Officer : A.D.O. Sandeep Duggal
 8. Name and designation of officers
 From the building side : Sh. Sumit (Care taker)
 9. Year of Construction : 2012- 2013
 10. Applicant's letter No. : Form "J" dated 12.04.2018

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per FSC dt. 21.04.15	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	Accessible 06 mtrs 4.5 mtrs NA	Provided Directly accessible from road NA	M/R MR NA
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> Upper Floors Basements 	02 No's N/A	Provided N/A	M/R N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> Upper Floor Basements 	150 cms.	150 & 130 cms	M/R, being old case
	c. Protection of exits			
	<ul style="list-style-type: none"> Fire check door Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	Required	Provided	MR
	e. Width of Corridor	150 cms.	170-180 cms	M/R
	f. Door Size	100 cms	100 cms (Double door)	M/R
3.	Compartmentation			
	<ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> Basements Upper floors 	N/A Required	N/A Natural Ventilation	N/A M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	07 no's ABC/CO ₂ type ISI marked	Provided Provided ISI marked	M/R M/R M/R
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose 	One 30 mtrs.	Provided Provided	M/R M/R

7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	Provided	N/A
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	Provided 100 mm	N/A
	• Number of hydrants per floor	N/A	Provided One	N/A
	• Hose Box	N/A	Provided	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
	• Terrace level			
	➤ Pump House Access			
	• Discharge of pump	450 LPM	Provided	M/R
	• Head of the pump	40 mtrs	Provided	M/R
	• Power Supply	Required	Provided	M/R
	• Auto Starting of pump	Required	Provided	M/R
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	Provided	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltrs.	Provided	M/R
		Required	Provided	M/R
15.	Exit Signage.			
16.	Provision of Lifts. (No Lift)			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
		N/A	N/A	N/A

2/22

Comprised of Ground plus two upper floors.

19.	Fire Control Room	• Detector System Panel	N/A	N/A	N/A
		• Flow Switch Panel	N/A	N/A	N/A
		• PA System Panel	N/A	N/A	N/A
		• Battery backup	N/A	N/A	N/A
		• Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A	

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F.6/DFS/MS/School/2015/SZ/563 dated 21.04.15 renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Sandeep
21/5/18

Signature of Inspecting Officer
Name: - Sandeep Duggal
Designation: - Asstt. Divisional Officer

542/DO(SW)
22/05/18

Divisional Officer (South West)

[Signature]
22/5/18

DCFO (S)



[Signature]
24/5

The case is for renewal not a new case as shown in performa.
FT M.

1488/CI/52
12-6

CFO SPT
M.Scell

[Signature]
25/5

F.T. letter is put up for signature please

Sandeep
06/5/18

06/5/18 M.Scell