

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F.6 / DFS / MS / 2018 / 1780

Dated: 17 / 6 / 2018

FIRE SAFETY CERTIFICATE

Certified that the **Yash Vidya Public School** located at **Pepsi Road, Harit Vihar, Sant Nagar, Burari, Delhi-110084** comprised of Ground and 02 upper floors owned/ occupied by **Yash Vidya Public School** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/2015/School/WZ/398 dated 20.03.2015**. The premise was re-inspected by the officer concerned of this department on 30.05.2018 in the presence of **Sh. Dilawar Singh, Chairman** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from **13/6/18.....** for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

Issued on **13/6/18.....** at New Delhi


(Atul Garg)

Chief Fire Officer
Ph:-011-23414250

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Principal, Yash Vidya Public School, Pepsi Road, Harit Vihar, Sant Nagar, Burari, Delhi-110084.

INSPECTION REPORT

1. Name & address of the building : Yash Vidya Public School, Pepsi Road, Harit Vihar, Sant Nagar, Burari, Delhi-84.
2. Type of Occupancy : Educational
3. Type of Case : Renewal (G +02 upper floors)
4. Details of previous NOC : F6/DFS/MS/2015/School/WZ/398 dated 20.03.2015
5. Fire Safety directives letter No : NBC Part-4
6. Date of inspection : 30/05/2018
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers from the building side : Mr. Dilawar Singh, Chairman
9. Year of Construction : --
10. Applicant's letter No. : YVPSS/163 dated 14.05.2018

Plot Area-2500 m2 Covered Area:1804 m2 class rooms --21nos, students---434 nos

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	06m	MR
	• Gate width	4.5m	4.0m	MR(old case)
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.78m & 1.42m	MR(old case)
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	02	MR
	e. Width of Corridor	NA	NA	NA
f. Door Size	1 m	1.12m	MR	
3	Compartmentation.			

R

	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements • Upper floors 	30 a/c per hour	NA	NA
		12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • ISI marking 	8nos	12 nos	MR
		ABC/Co2	ABC-12	MR
		ISI Marked	Yes	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	01	01each floor	MR
		30m	30m	MR
		5mm	5mm	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> • Type of detectors • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooters' Location 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> • Basement • Upper Floor • Sprinkler above false ceiling 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer • Number of hydrants per floor • Hose Box 	100mm	100mm	MR
		01	01	MR
		01	0	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> • Total number of hydrants • Hose Box 	NA	NA	NA
		NA	NA	NA

13	Pumping Arrangements.			
	<ul style="list-style-type: none"> • Ground Level <ul style="list-style-type: none"> ➤ Discharge of main Pump ➤ Head of Main pump ➤ Number of main pumps ➤ Jockey Pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Starting/ Manual stopping ➤ Pump House Access • Terrace level <ul style="list-style-type: none"> ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450 lpm	450 lpm	MR
		40m	40 m	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		5,000 ltrs	10000 ltr	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room			

4

	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in director of education Circular dated 01.03.2011/ NBC Part-4, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 398 dated 20.03.2015.

RK 26/06

Signature of the Inspecting Officer
 Name :- Rajesh Kumar
 Designation:- ADO/RN

Dy ch/wr - on BIL

CAO (W2)

[Signature]
 7/06/17
 FT PL

ADO/RN AS approved. f-t letter is put up for your signature pl

[Signature]
 11/7

CAO/W2 *[Signature]*
 11/06/17

[Signature]