

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

NO. F-6/DFS/MS/2018 /1279

Dated: 31 / 05 /2018

FIRE SAFETY CERTIFICATE

Certified that **Bharatiyam Village Foods and Beverages Pvt. Ltd. Village Bakoli, Palla Bakhtawar Pur Road, Delhi** comprised of **Basement, Ground + Two upper Floors** owned / occupied by **Bharatiyam Village Foods and Beverages Pvt. Ltd.** have complied with the fire prevention and fire safety Requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of fire service on **21/05/2018** in the presence of **Sh. Manoj Sharma** and that the building / premises is fit for occupancy **Class Sub Div. D-5 Assembly Buildings** with effect **31/05/2018** for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

1. All employees shall be acquainted with the use and maintenance of all the fire fighting installation/equipments.
2. The fire suppression / protection arrangements provided are to minimize losses, if maintained in good working condition. These systems cannot give a guarantee that there will be no fire or losses in the event of one.
3. Any loss of life and property due to non-functional of fire safety arrangements and other installations shall be the responsibility of the licensee.
4. This report may not in any way be treated as regularization of unauthorized construction, if any. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. The basement shall be used strictly as per the provision of building bye laws.
6. The trained fire fighting staff should be available round the clock.
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in
8. This Fire safety certificate is valid for existing pucca structure in the premises only.

Issued on 31 / 05 /2018 at New Delhi

(Atul Garg)

Chief Fire Officer

Ph: 011-23414250

Copy to:

1. The Executive Engineer (Building), Municipal Corporation of Delhi, Narela Zone, Zonal Office Building, Narela, Delhi.
2. The Manager, Bharatiyam Village Foods and Beverages Pvt. Ltd. Village Bakoli, Palla Bakhtawar Pur Road, Delhi

INSPECTION REPORT**B+G+2 upper floors**

1. Name & address of the building: Bharatiyam Village Foods and Beverages Pvt. Ltd.
Village Bakoli, Palla Bakhtawar Pur Road, Delhi
2. Type of Occupancy : Assembly (Residential)
3. Type of Case : New Case
4. Details of previous NOC : Nil
5. Fire Safety directives letter No : NBC Part IV
6. Date of inspection : 21/05/2018
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers
From the building side : Sh. Manoj Sharma
9. Year of Construction :
10. Applicant's letter No. : L.No- nil dated 14/05/2018

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	6 mtr	18 mtr	M/R
	• Gate width	4.5 mtr	4.5 mtr	M/R
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	01	02	M/R
	• Basements	01	02	M/R
	b. Width of staircases			
	• Upper Floors	1.20 mtr each	1.20m & 1.10 m	M/R
	• Basements	1.20 mtr each	1.20m & 1.10 m	M.R
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	N/A	N/A
	g. Width of Corridor	N/A	N/A	N/A
	h. Door Size	1 mtr	1 mtr	M/R

1

3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	Exhaust Fan	M/R
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hour	Natural Ventilated	M/R
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	14	16	M/R
	<ul style="list-style-type: none"> • Types 		ABC /CO2	M/R
	<ul style="list-style-type: none"> • IS marking 	ISI marked	yes	M/R
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor 	01	Provided	M/R
	<ul style="list-style-type: none"> • Length of hose reel hose 	30 m	Provided	M/R
	<ul style="list-style-type: none"> • Nozzle diameter 	5 mm	Provided	M/R
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> • Type of detectors 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Location of Main Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Location of Repeater Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Alternate source of power 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Hooters' Location 	N/A	N/A	N/A
8	MOEFA	Required	Provided	M/R
9	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> • Basement 	Required	Provided	M/R
	<ul style="list-style-type: none"> • Upper Floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	150 mm	Provided	M/R
	<ul style="list-style-type: none"> • Number of hydrants per floor 	01	Provided	M/R
	<ul style="list-style-type: none"> • Hose Box 	01	Provided	M/R

12	Yard Hydrants.			
	• Total number of hydrants	02	Provided	M/R
	• Hose Box	02	Provided	M/R
13	Pumping Arrangements.			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	900 LPM	Provided	M/R
	➤ Head of the pump	40 m	Provided	M/R
	➤ Power Supply	Required	Provided	M/R
	➤ Auto Starting of pump	Required	Provided	M/R
14	Captive Water Storage for fire fighting.			
	• Underground tank capacity	N.A	N.A	N.A
	➤ Draw-off connection	N.A	N.A	N.A
	➤ Fire service inlet	N.A	N.A	N.A
	➤ Access to tank	N.A	N.A	N.A
	• Overhead Tank capacity	15,000 ltr	15,000	M/R
15	Exit Signage.	Required	Provided	M/R
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N.A	N.A	N.A
	• Pressurization of Lift lobby	N.A	N.A	N.A
	• Communication In lift Car	N.A	N.A	N.A
	• Fireman's Grounding Switch	N.A	N.A	N.A
	• Lift Signage	N.A	N.A	N.A

k

17	Standby power supply	Required	Provided	M/R
18	Refuge Area.			
	➤ Total Area	N.A	N.A	N.A
	➤ Location	N.A	N.A	N.A
19	Fire Control Room			
	• Detector System Panel	N.A	N.A	N.A
	• Flow Switch Panel	N.A	N.A	N.A
	• PA System Panel	N.A	N.A	N.A
	• Batter backup	N.A	N.A	N.A
	• Building Floor Plans	N.A	N.A	N.A
20	Special Fire Protection Systems for Protection of special Risks, if any:			

The fire protection systems provided in the building were test checked and found functional at the time of inspection. The party has complied all shortcomings removed.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

RK
21/5

Signature of the Inspecting Officer

Name :Rajesh Kumar

Designation: Asstt. Divisional Officer

~~Dy. Insp. W-2~~

[Signature]
22/5/18

~~CFO West~~
~~20/5/18~~
14

~~Asstt. Insp.~~

As approved, f.t
your signature pl

letter is put up for

~~CFO W-2~~
21/5/18

14
30/5