

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

No.F.6/DFS/MS/School/2018/SZ/ 1090


Dated: 16/5/18

FIRE SAFETY CERTIFICATE

Certified that the **Holy Convent School**, Vikas Nagar, Hastal-Ranhaulla Road, New Delhi-110059, comprised of ground floor plus three upper floors, having total 55 rooms (including Class rooms, Office & Store etc.) owned/occupied by Holy Convent School was issued Fire Safety Certificate by this department vide letter no. F.6/DFS/MS/School/2014/SZ/868 dated 16.07.2014. The School building was re-inspected by the officer concerned of this department on 11.04.2018 in the presence of Dr. Rakesh Sharma (M.D) and found that the Holy Convent School have deemed complied the fire prevention and fire safety requirements in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education and that the school building/ premises is fit for occupancy class "Educational" for a period of three years, subject to compliance of the conditions printed as under.

Issued on.....16/5/18..... at New Delhi.


(VIPIN KENTAL)
CHIEF FIRE OFFICER


D.C. Sam
09/5/18

Copy to:-

1. The Manager,
Holy Convent School, Vikas Nagar,
Hastal-Ranhaulla Road, New Delhi-110059
2. Director of Education,
Govt. of NCT of Delhi, Old Secretariat,
New Delhi-110054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Holy Convent School, Vikas Nagar, Hastal-Ranhaulia Road, New Delhi-110059
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Details of Previous NOC : F.6/DFS/MS/School/2014/SZ/868 dated 16.07.2014
5. Fire Safety directives letter No : N/A
6. Date of inspection : 11.04.2018
7. Name of Inspecting Officer : A.D.O. Sandeep Duggal
8. Name and designation of officers
From the building side : Dr. Rakesh Sharma (M.D)
9. Year of Construction : 2001-2002
10. Applicant's letter No. : NOC/Misc/2017-18/HCS/216 dated Nil

| S. No. | Minimum Standards on fire prevention and fire safety U/R 33 | Requirement as per FSC dt. 16.07.2014 | Provided at site | Remarks MR/NMR |
|--------|---|--|---|---|
| 1. | Access to building | | | |
| | <ul style="list-style-type: none"> Road width Gate width Width of internal road | Accessible 4.5 mtrs N/A | 09 mtrs Directly accessible from road N/A | MR MR N/A |
| 2. | Number, Width, Type & Arrangement of Exits | | | |
| | a. Number of staircases | | | |
| | <ul style="list-style-type: none"> Upper Floors Basements | 02 No.'s N/A | Provided N/A | M/R N/A |
| | b. Width of staircases | | | |
| | <ul style="list-style-type: none"> Upper Floor Basements | 150 cms/additional staircase of 75 cms if less than 150 cms N/A | 145 & 100 cms N/A | M/R, being old case N/A |
| | c. Protection of exits | | | |
| | <ul style="list-style-type: none"> Fire check door Pressurization | N/A N/A | N/A N/A | N/A N/A |
| | d. No. of continuous staircases to terrace | Required | One | M/R |
| | e. Width of Corridor | 150 cms | 290 cms & 224 cms | M/R |
| | f. Door Size | 100 cms | 100 cms (single door) | M/R students less than 45 in each classroom |
| 3. | Compartmentation | | | |
| | <ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers | N/A N/A N/A N/A N/A | N/A N/A N/A N/A N/A | N/A N/A N/A N/A N/A |
| 4. | Smoke Management System | | | |
| | <ul style="list-style-type: none"> Basements Upper floors | N/A Required | N/A Natural ventilation provided | N/A M/R |
| 5. | Fire Extinguishers | | | |
| | <ul style="list-style-type: none"> Total numbers Types IS marking | 12 no's ABC/CO ₂ type ISI marked | Provided Provided Provided | MR MR MR |
| 6. | First-Aid Hose Reels | | | |
| | <ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter | Two 30 mtrs 5 mm | Provided Provided Provided | MR MR MR |

| | | | | |
|-----|--|-------------------|----------|----------------|
| 7. | Automatic fire detection and alarming system | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location | N/A | N/A | N/A |
| 8. | MOEFA | N/A | Provided | N/A |
| 9. | Public Address System | | | |
| 10. | Automatic Sprinkler System | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Basement Ground Floor Sprinkler above false ceiling | N/A | N/A | N/A |
| 11. | Internal Hydrants | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box | N/A | N/A | N/A |
| 12. | Yard Hydrants | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Total number of hydrants Hose Box | N/A | N/A | N/A |
| 13. | Pumping Arrangements | | | |
| | <ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump | N/A | N/A | N/A |
| | | 450 LPM & 180 LPM | Provided | MR |
| | | 40 mtrs | Provided | MR |
| | | Required | Provided | MR |
| | | N/A | N/A | N/A |
| 14. | Captive Water Storage for fire fighting | | | |
| | <ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | 5,000 ltrs | Provided | MR |
| | | Required | Provided | MR |
| 15. | Exit Signage. | | | |
| 16. | Provision of Lifts. | | | No Lift |
| | <ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 17. | Standby power supply | N/A | N/A | N/A |
| 18. | Refuge Area. | | | |
| | <ul style="list-style-type: none"> Total Area Location | N/A | N/A | N/A |
| | | N/A | N/A | N/A |

2/19

| | | | | |
|-----|---|-----|-----|-----|
| 19. | Fire Control Room | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Battery backup • Building Floor Plans | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 20. | Special Fire Protection System for Protection of special Risks, if any: | N/A | N/A | N/A |

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter number F.6/DFS/MS/School/2014/SZ/868 dated 16.07.2014 renewal in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education is recommended.

Sandeep
17/4/19

Signature of Inspecting Officer
Name:- Sandeep Duggal
Designation:- Asstt. Divisional Officer

Divisional Officer (South West)

[Signature]
17/4/18

218/DO/SW
17/4/18

DCFO(S2)

[Signature]
19/4



CFO PS21 M.Scell FTM.
U 4/5.

F.T. letter is put up for signature please.

[Signature]
09/5/18

339/cfo/82
7/3/18/11/5

CFO(S2)
M.Scell U 11/5.