

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 00

No.F6/DFS/MS/School/2018/NDZ/ 1753

Dated: 27/7/18

FIRE SAFETY CERTIFICATE

Certified that the **EDMC Pratibha School at block-6, Geeta Colony, Delhi**, Comprised of ground plus one upper floor owned/occupied by EDMC Pratibha School was issued FSC vide letter No. **F.6/DFS/MS/School/2015/NDZ/872 Dated-28/05/15**. The school building was re-inspected by the officer concerned of this department on 04/07/2018 in the presence of **Mrs. Shashi (Incharge)** of the school and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with Circular F16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01/03/11 issued by Director of Education and the school building is fit for occupancy class "B" 'Educational Building' for ground plus one floor only with effect from **27/7/18** for a period of **three** years, subject to conditions, printed overleaf. Issued on **27/7/18** at New Delhi by

W. Kental
(Vipin Kental)
Chief Fire Officer

9/CLF

To,

The Principal(1st Shift)
EDMC Pratibha School ,
block-6, Geeta Colony, Delhi.

Copy to:-

1. The Director of Education,
EDMC,419 Udyog Sadan,
Patpargang Area, Delhi-92.
2. The Principal(2nd Shift)
EDMC Pratibha School ,
block-6, Geeta Colony, Delhi.

CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

- Nil
1. Name & address of the building : EDMC Pratibha School at block-6, Geeta Colony, Delhi
 2. Building is comprised of : G+1 Upper floor
 3. Type of Occupancy : Educational
 4. Type of Case : Renewal
 5. Details of Previous FSC : F.6/DFS/MS/School/2015/NDZ/872 Dated-28/05/15
 6. Fire Safety Circular No. : F.16/Estate/CC/FS/2011/3298 to 3398 dt 01.03.2011
 7. Date of Inspection : 04/07/18
 8. Name of the Inspecting officers : ADO R.K.Yadav
 9. Name and designation of Officer from the building side : Mrs. Shashi (Incharge)
 10. Year of Construction : 1967 & 2015
 11. Applicant's letter No : Nil Dated 06/06/18

N O	Minimum Standards on fire prevention and fire safety U/R33	Requirement	Provided at Site	Remarks
1	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	06 m	12 m	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basement 	02 no.	03 no.	MR
		N/A	N/A	N/A
	B. Width of Staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basement 	1.5 m	1.53, 1.42, 1.4 m	MR
		N/A	N/A	N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A	N/A	N/A
		N/A	N/A	N/A
	d. No. of continuous staircases to terrace	1 no	1 no	MR
	e. Width of Corridor	1.5 M	1.5 M	MR
	f. Door Size	1.0 M	1.0 M	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire rating of shaft door • Water curtain • Fire Dampers 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basement • Upper floor 	N/A	N/A	N/A
		N/A	N/A	N/A
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • ISI marking 	06 Nos.	09 Nos.	MR
		ABC & Co2	ABC & Co2	MR
		ISI marked	ISI marked	MR

6	First-aid-Hose Reels.			
	Total numbers of each floor	N/A	N/A	N/A
	• Length of hose reel hose	N/A	N/A	N/A
	• Nozzle diameter	N/A	N/A	N/A
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	Provided	MR
8	MOEFA	N/A	N/A	N/A
9	Public address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.	N/A	N/A	N/A
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main Pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby pump out put	N/A	N/A	N/A
	➤ Standby pump Head	N/A	N/A	N/A
	➤ Auto Starting /Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace Level			
	➤ Discharge of pump	N/A	N/A	N/A
	➤ Head of the Pump	N/A	N/A	N/A
	➤ Power supply	N/A	N/A	N/A
	➤ Auto Starting of pump	N/A	N/A	N/A
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	N/A	N/A	N/A
15	Exit Signage.	N/A	N/A	N/A

16	Provision of Lifts.	N/A	N/A	N/A
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.	N/A	N/A	N/A
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room	N/A	N/A	N/A
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules. The FSC issued vide letter no. F.6/DFS/MS/School/2015/NDZ/872 Dated-28/05/15 renew under the circular no. F.16/Estate/CC/Fire safety/2011/3298 to 3398 dated 01.03.11 is recommended.

R.K. Yadav
6/3/2018

Signature of the Inspecting Officer
Name:-R.K.Yadav
Designation:-ADO (LN)

DO(ED) [Signature]
7/7/18
D4VFP/MD3 [Signature]

C.F.O. - M.Scell
F.T.O. - M.Scell
11/7.

G5/CF0(ND2)
28/7/19

Sir, FT letter is put up for signature please

CF0(ND2)
M.Scell [Signature]

R.K. Yadav
17/7/2018