

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F.6 / DFS / MS / 2018 / WZ/1761

Dated: 27/7/2018

FIRE SAFETY CERTIFICATE

Certified that the **Prince Public School** located at **Budh Vihar, Phase-II, Delhi- 110086** comprised of **B + G + Two & G+01 upper floor(inter connected)** owned/ occupied by **Prince Public School** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/School/WZ/2014/262 dated 24.02.2014**. The premise was re-inspected by the officer concerned of this department on 16.07.2018 in the presence of **Sh. Prince Solanki** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from 27.7.18..... for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

Issued on ... 27/7/18 at New Delhi


(Atul Garg)
Chief Fire Officer
Ph:-011-23414250

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Principal, Prince Public School, Budh Vihar, Phase-II, Delhi- 110086.

(Atul Garg)
Chief Fire Officer
Ph:-011-23414250

110054

INSPECTION REPORT

1. Name & address of the building : Prince Public School, Budh Vihar, Phase-II, Delhi- 110086.
2. Type of Occupancy : Educational
3. Type of Case : Renewal (Inter connected B+G +02 upper floors & G+1)
4. Details of previous NOC : F6/DFS/MS/School/WZ/2014/262 dated 24.02.2014
5. Fire Safety directives letter No : NBC Part-4
6. Date of inspection : 16/07/2018
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers
from the building side : Mr. Prince Solanki
9. Year of Construction : 1991
10. Applicant's letter No. : PPS/18 dated 22.06.2018

Plot Area-6613.4 sqm Covered Area:3891.44 sqm class rooms -40nos, students---1450 nos

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	06m	MR
	• Gate width	4.5m	4.0m	MR(old case)
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	03	MR
	• Basements	02	02	MR
	b. Width of staircases			
	• Upper Floors	1.50m	1.60m & 1 ramp 1.50m & 115 cm	MR
	• Basements	1.50m	1.60m & 1ramp of 1.50m	MR
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	02	MR
	e. Width of Corridor	NA	NA	NA
f. Door Size	1 m	01m	MR	
3	Compartmentation.			

a

NA
MF

	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	Exhaust Fan	MR
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	15nos	20 nos	MR
	<ul style="list-style-type: none"> • Types 	ABC/Co2	ABC--20	MR
	<ul style="list-style-type: none"> • ISI marking 	ISI Marked	Yes	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor 	02	03each floor	MR
	<ul style="list-style-type: none"> • Length of hose reel hose 	30m	30m	MR
	<ul style="list-style-type: none"> • Nozzle diameter 	5mm	5mm	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> • Type of detectors 	NA	NA	NA
	<ul style="list-style-type: none"> • Location of Main Panel 	NA	NA	NA
	<ul style="list-style-type: none"> • Location of Repeater Panel 	NA	NA	NA
	<ul style="list-style-type: none"> • Alternate source of power 	NA	NA	NA
	<ul style="list-style-type: none"> • Hooters' Location 	NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> • Basement 	Required	Provided	MR
	<ul style="list-style-type: none"> • Upper Floor 	NA	NA	NA
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	NA	100mm	NA
	<ul style="list-style-type: none"> • Number of hydrants per floor 	NA	02	NA
	<ul style="list-style-type: none"> • Hose Box 	NA	02	NA
12	Yard Hydrants.			
	<ul style="list-style-type: none"> • Total number of hydrants 	NA	NA	NA
	<ul style="list-style-type: none"> • Hose Box 	NA	NA	NA

2

13	Pumping Arrangements.			
	<ul style="list-style-type: none"> • Ground Level <ul style="list-style-type: none"> ➤ Discharge of main Pump ➤ Head of Main pump ➤ Number of main pumps ➤ Jockey Pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Starting/ Manual stopping ➤ Pump House Access • Terrace level <ul style="list-style-type: none"> ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		NA	NA	NA
		NA	NA	NA
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		900 lpm	900 lpm x2	MR
		40m	40 m	MR
		Required	Provided	MR
		NA	NA	NA
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		15,000 ltrs	15000 ltr	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room			

n

N/A
N/A

	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in director of education Circular dated 01.03.2011/ NBC Part-4, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 262 dated 24.02.2014.

Signature of the Inspecting Officer
 Name :- Rajesh Kumar
 Designation:- ADO/RN

ku
19/12

Dy. Insp. W2

[Signature]
28/11/14

CFO W2
[Signature]
25/09/14

FT DUB

ADO/RN

As approved, G.T. letter is put up for your signature pl

ku
26/12

CFO W2
[Signature]
27/07/14

me