GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6/DFS/MS/2018/Schene | W2/1933

Dated: 21 / 8 /2018

FIRE SAFETY CERTIFICATE

Certified that the R.R Gita Bal Bharti Public School located at Jalebi Chowk Sultan Puri, Delhi-110086 comprised of Ground and 02 upper floors owned/occupied by R.R Gita Bal Bharti Public issued Fire Safety Certificated vide this office F-6/DFS/MS/2015/WZ/School/498 dated 09.04.2015. The premise was re-inspected by the officer concerned of this department on 07.08.2018 in the presence of Smt. Parmod Gupta (Principal) and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition and there is no additional construction. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under Educational "Group 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on **WWW.dfs.Delhigovt.nic.in**

Issued on ... 4. 8.48..... at New Delhi

Chief Fire Officer Ph:-011-23414250

Copy to: -

- 1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi 110054.
- 2. The Principal, R.R Gita Bal Bharti Public School, Jalebi Chowk Sultan Puri, Delhi-110086.

INSPECTION REPORT

1. Name & address of the building :R.R Gita Bal Bharti Public School, Jalebi Chowk Sultan Puri, Delhi-110086.

2. Type of Occupancy :Educational

3. Type of Case :Renewal (Ground plus 02 upper floors)

4. Details of previous NOC :F-6/DFS/MS/2015/WZ/School/498 Dated: 90.04.2015

5. Fire Safety directives letter No : NBC Part-IV6. Date of inspection : 07/08/2018

7. Name of the Inspecting Officers : ADO (RN)

8. Name and designation of officers

from the building side : Smt. Parmod Gupta (Principal)

9. Year of Construction : 1994

10. Applicant's letter No. : 1712 Dated: 13.07.2018

Plot Area- 2672.99 sq.m Covered Area: 4035 sq.m, class rooms –30nos, students---1132 nos

PIOL AI	ea- 26/2.	99 sq.m Covered Area: 4033 sq.m,	01033 100	JIIIS – 301105, Stu	dents1152 nos		
24	Minin	um Standards on fire prevention and fire safety U/R 33	Director of Education letter	Provided at site	Remarks MR/NMR		
1	Access	o building		<u> </u>			
	•	Road width	6m	06m	MR		
	•	Gate width	4.5m	4.5m	MR		
	•	Width of internal road	NA	NA	NA		
2	Number, Width, Type & Arrangement of Exits						
	a. Numb	per of staircases		, P			
	•	Upper Floors	03	03	MR		
	•	Basements	NA	NA	NA		
	b. Widtl	of staircases	2.4.2.2				
	•	Upper Floors	1.50m	1.35m x 3	MR(old case)		
	•	Basements	NA	NA NA	NA		
	c. Prote	ction of exits					
		Fire check door	NA	NA NA	NA		
		Pressurization	NA NA	NA NA	NA NA		
	d. No.	of continuous staircases to terrace	01	01	MR		
	e. Widtl	n of Corridor			AR 200000 - 49		
	f. Door	Size	1.5m	1.5m	MR		
-			1 m	1m x 2	MR		
3	Compartmentation.						
	•	Fire check door	NA	NA	NA		

	Sealing of electrical shafts	Required	Provided	MR			
	Fire Rating of shaft door	NA	NA	NA			
	Water Curtain	NA	NA	NA			
	Fire Dampers	NA	NA	NA			
4	Smoke Management System.						
	Basements	30 a/c per hour	NA	NA			
	• Upper floors	12 a/c per hour	Natural Ventilated	MR			
5	Fire Extinguishers						
	Total numbers	12nos	16nos	MR			
	• Types	ABC/Co2	ABC16	MR			
	ISI marking	ISI Marked	Yes	MR			
6	First-Aid Hose Reels.						
	Total numbers on each floor	01	01	MR			
	Length of hose reel hose	30m	30m	MR			
	Nozzle diameter	5mm	5mm	MR			
7	Automatic fire detection and alarming system.						
	Type of detectors	NA	NA	NA			
	 Location of Main Panel 	NA	NA	NA			
	Location of Repeater Panel	NA	NA	NA			
	Alternate source of power	NA	NA	NA			
	Hooters' Location	NA	NA	NA			
8	MOEFA	NA	NA	NA			
9	Public Address System.	NA	NA	NA			
10	Automatic Sprinkler System.						
	Basement	NA	NA NA	NA			
	395.7 99600CACGA2700 II 11 11 15 15	NA	NA	NA			
	Upper FloorSprinkler above false ceiling	NA	NA	NA			
11	Internal Hydrants						
- 4	Size of riser/down-comer	100mm	100mm	MR			
	Number of hydrants per floor	01	01	MR			
	Hose Box	01	01	MR			
12	Yard Hydrants.						
	Total number of hydrants	NA	NA	NA			

	•	Hose Box	NA	NA	NA	
13	Pumping Arrangements.					
	•	Ground Level				
		Discharge of main Pump	N/A	N/A	N/A	
		Head of Main pump	N/A	N/A	N/A	
		Number of main pumps	100 20000			
		Jockey Pump out put	N/A N/A	N/A N/A	N/A N/A	
		Jockey pump head	N/A			
		> Standby Pump out put	IN/A	N/A	N/A	
		> Standby Pump Head	N/A	N/A	N/A	
		> Auto Starting/ Manual stopping	N/A	N/A	N/A	
		Pump House Access	N/A	N/A	N/A	
	•	Terrace level				
		Discharge of pump	450 lpm	450 lpm	MR	
		> Head of the pump	40m	40m	MR	
		Power Supply	Required	Provided	MR	
		➤ Auto Starting of pump	Required	Provided	MR	
1	Captive Water Storage for fire fighting.					
	•	Underground tank capacity	NA	NA	NA	
	>	Draw-off connection	NA	NA	NA	
	>	Fire service inlet	NA	NA	NA	
	>	Access to tank	NA	NA	NA	
	•	Overhead Tank capacity	10,000 ltrs	10,000ltrs	MR	
	Exit Sig	nage	Required	Provided	MR	
	Provision of Lifts.					
	•	Pressurization of Lift Shaft	N/A	N/A	N/A	
		riessurization of Lift Shaft	14/74	The state of the s		
	•	Pressurization of Lift lobby	N/A	N/A	N/A	
	•		N/A			
		Pressurization of Lift lobby	N/A N/A	N/A	N/A	
	•	Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch	N/A			
	•	Pressurization of Lift lobby Communication In lift Car	N/A N/A	N/A	N/A	
	•	Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch	N/A N/A N/A	N/A N/A	N/A N/A	
	•	Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage y power supply	N/A N/A N/A N/A	N/A N/A N/A	N/A N/A N/A	

	> Location	N/A	N/A	N/A		
19	Fire Control Room					
	Detector System Panel	N/A	N/A	N/A		
	Flow Switch Panel	N/A	N/A	N/A		
	PA System Panel	N/A	N/A	N/A		
	Batter backupBuilding Floor Plans	N/A	N/A	N/A		
		N/A	N/A	N/A		
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A		

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. 1567 dated 13.04.2018.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in director of education Circular dated 01.03.2011/ NBC Part-4, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 498 dated 09.04.2015.

Signature of the Inspecting Officer

Name :- Rajesh Kumar Designation:- ADO/RN

As approved F.T. better in pulsep for your signature BI. 1/11,