

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No.F.6/DFS/MS/School/2018/NDZ/ 2137

Dated: 19/9/18

FIRE SAFETY CERTIFICATE

Certified that the M/s Ahlcon Public School, Mayur Vihar Ph-1, Delhi -110091, comprised of Basement, Ground plus three upper floors Owned / occupied by Ahlcon Public School was issued FSC vide letter no. F6/DFS/MS/School/2015/NDZ/1627 Dated: 08/09/2015. The school building was re-inspected by the officer concerned of this department on 07/09/18 in presence of Sh. P.K. Bhatnagar, Manager of the school and found that the school building have deemed complied with the Fire Prevention and Fire Safety requirements in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 and the building is fit for occupancy Group B "Educational Building" with effect from ..19/9/18....for a period of three years, subject to conditions printed overleaf.

Issued on.....19/9/18.....at New Delhi by


(Vipin Kental)
Chief Fire Officer
Delhi Fire Service

Copy to:-

1. The Manager,
Ahlcon Public School, Mayur Vihar Ph-1,
Delhi -110091.
2. The Dy. Director of Education,
D-Block, Anand Vihar,
Delhi.

- Conditions -

- 1 All the means of escape shall be kept free of all type of obstruction all the time.
- 2 All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in good working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
5. This Fire Safety certificate can not be treated in any case for regularizations of unauthorized construction if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. "The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form'J'[sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry"

1. Name & address of the building : Ahlcon Public School, Mayur Vihar Ph-1, Delhi -110091.
2. Building is comprised of : Basement, Ground +3
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous FSC letter : F6/DFS/MS/School/2015/NDZ/1627 Dated: 08/09/2015.
6. Fire Safety direction letter No : NBC Part IV
7. Date of Inspection : 07/09/2018
8. Name of the Inspecting officers : DO F.Brown
9. Name and designation of Officer from the building side : Sh. P.K. Bhatnagar (Manager)
10. Year of Construction : 1988-1991
11. Applicant's letter No : APS/FireSafetyCertificate/2018-19 Dated - 27/08/18

NO.	Minimum Standards on fire prevention and fire safety U/R33	Requirement as per NBC	Provided at Site	Remark MR/NMR
1	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	06 Mtrs 4.5 M N/A	15 Mtrs 4.5 M N/A	M/R M/R N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basement 	04 Nos.+ 1Ramp 05 Nos.	05 Nos.+ 1Ramp 05 Nos.	M/R M/R
	b. Width of Staircases			M/R
	<ul style="list-style-type: none"> • Upper Floor • Basement 	1.5 m 1.5 m	02 nos of 1.70 m 02 nos of 2.0 m 01 nos of 0.86 m & 1 Ramp 1.5 m 03 nos of 1.70 m & 02 nos of 2.0 m	M/R M/R
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	02 no	03 no	M/R
	e. Width of Corridor	1.5 m	1.70 m	M/R
	f. Door Size	1.0 m	1.0 m	M/R
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire rating of shaft door • Water curtain • Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basement • Upper floor 	Required Required	Provided Provided	M/R M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • types • ISI marking 	30 nos. ABC & Co2 ISI marked	35 nos. ABC & Co2 ISI marked	M/R M/R M/R

6	First-aid-Hose Reels.			
	Total numbers of each floor	03 nos.	03 nos.	M/R
	• Length of hose reel hose	30 m	30 m	M/R
	• Nozzle diameter	5 mm	05 mm	M/R
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
8	MOEFA	Required	Provided	M/R
9	Public address System.	Required	Provided	M/R
10	Automatic Sprinkler System.			
	• Basement	Required	Provided	M/R
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	• Ground Level	N/A	N/A	N/A
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main Pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby pump out put	N/A	N/A	N/A
	➤ Standby pump Head	N/A	N/A	N/A
	➤ Auto Starting /Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace Level			
	➤ Discharge of pump	450 LPM x 2	450 & 900 LPM	M/R
	➤ Head of the Pump	40 M	40 M	M/R
	➤ Power supply	Required	Provided	M/R
	➤ Auto Starting of pump	Required	Auto	M/R
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	Required	Provided	M/R
	• Overhead Tank capacity	15000 Liters	20000 Liters	M/R
15	Exit Signage.	Required	Provided	M/R

N114

16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The Fire protection systems provided in the building were Tested / Checked and found functional, at the time of inspection.

Keeping in view, of the deemed compliance, of the minimum standards on Fire prevention and Fire safety measures as required under the rules. The Fire Safety Certificate issued vide letter no F6/DFS/MS/School/2015/NDZ/1627 Dated: 08/09/2015.

F. Brown
9/9/15

Signature of the Inspecting Officer
Name: F. Brown
Designation: DO (East)

Submitted please.

DCFO/NDZ *[Signature]*

[Signature] M-scull

F.P.D.
[Signature]
11/11

Ft. bellini is prepared and put up for BISNAB plan.

Cfo/NDZ

M-scull

[Signature]
18/9

[Signature]
1/1/19

693/CFO/NDZ
13-9/18
[Signature]