

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**

No F 6 / DFS / MS / 2018 / *School/w2/2303*

Dated: *12/10/2018*

**FIRE SAFETY CERTIFICATE**

Certified that the **Shanti Vidya Mandir** located at **D-1, Rajeev Nagar, Bhalaswa Dairy Colony, Delhi-110042** comprised of **Two Blocks Ground and Ground + 02 upper floors** owned/ occupied by **Shanti Vidya Mandir** have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of fire service on **24.09.2018** in the presence of **Ms. Neelam Dutta (Principal)** and that the building/ premise is fit for occupancy class B Educational with effect from *12/10/18* for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

**Conditions for the validity of Fire Safety Certificate:**

- 1 All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
- 2 Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
- 3 The trained fire fighting staff should be available round the clock.
- 4 Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5 This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 6 The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
- 7 The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on **WWW.dfs.Delhigovt.nic.in**

Issued on .... *12.10.18* ..... at New Delhi

  
(Atul Garg)  
Chief Fire Officer  
Ph:-011-23414250

Copy to :-

- 1 The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 54.
- 2 The Principal, Shanti Vidya Mandir, D-1, Rajeev Nagar, Bhalaswa Dairy Colony, Delhi-42.

### INSPECTION REPORT

1. Name & address of the building : Shanti Vidya Mandir, D-1, Rajeev Nagar, Bhalaswa Dairy Colony, Delhi-42.
2. Type of Occupancy : Educational 02 blocks (Ground & G+2Floor )
3. Type of Case : New Case
4. Details of previous NOC : Nil
5. Fire Safety directives letter No : Director of Education /NBC Part-4
6. Date of inspection : 24/09/2018
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers  
from the building side : Ms .Neelam Dutta/ Principal
9. Year of Construction : --
10. Applicant's letter No. : SVM/07/018 Dated 30/07/2018

Plot Area-1550 Sq.y      Class rooms – 28 Nos.      No. of Student - 475

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	06	6m	MR
	• Gate width	Directly Accessible	Directly Accessible	MR
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	<b>a. Number of staircases</b>			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	<b>b. Width of staircases</b>			
	• Upper Floors	1.50m	1.50m & 1.80m	MR
	• Basements	NA	NA	NA
	<b>c. Protection of exits</b>			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1 m	1 m	MR
3	<b>Compartmentation.</b>			

1



	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	NA	NA	NA
		NA	NA	NA
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• ISI marking</li> </ul>	07nos	08 nos	MR
		ABC/Co2	ABC—8	MR
		ISI Marked	Yes	MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	01	01	MR
		30m	30m	MR
		5mm	5mm	MR
7	<b>Automatic fire detection and alarming system.</b>			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> <li>• Location of Main Panel</li> <li>• Location of Repeater Panel</li> <li>• Alternate source of power</li> <li>• Hooters' Location</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8	<b>MOEFA</b>	NA	NA	NA
9	<b>Public Address System.</b>	NA	NA	NA
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper Floor</li> <li>• Sprinkler above false ceiling</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> </ul>	NA	NA	NA

	<ul style="list-style-type: none"> <li>• Number of hydrants per floor</li> <li>• Hose Box</li> </ul>	NA	NA	NA
		NA	NA	NA
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> <li>• Hose Box</li> </ul>	NA	NA	NA
		NA	NA	NA
13	<b>Pumping Arrangements.</b>			
	<ul style="list-style-type: none"> <li>• Ground Level <ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> <li>➤ Head of Main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey Pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Starting/ Manual stopping</li> <li>➤ Pump House Access</li> </ul> </li> <li>• Terrace level <ul style="list-style-type: none"> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul> </li> </ul>			
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450lpm	450lpm	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14	<b>Captive Water Storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		10,000 ltr	10,000 ltr	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A

R



	<ul style="list-style-type: none"> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	Standby power supply	N/A	Inverter	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. 2057 dated 21.08.2013.

Keeping in view the satisfactory compliance of the minimum standard on fire prevention and fire safety requirements as stipulated under the circular issued by Director of Education dated 01.03.2016/NBC Part-4, it is recommended to issue Fire Safety Certificate.

*Rajesh Kumar*  
5/10

Signature of the Inspecting Officer  
Name :- Rajesh Kumar  
Designation:- ADO/RN

*Dy. Chief Insp.*  
*9/10/18*  
*F.I.P.*

*As approved, F-1 letter is put up for your signature @*  
*1/11/18*