

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No. F6/DFS/MS/Indus./2018/NDZ/ 2264

Dated: 08.10.18

FIRE SAFETY CERTIFICATE

Certified that the M/s F.M.G. Exports (P) LTD. running at Basement, Ground & first floor of the building is Comprised of basement, ground plus two upper floors at Plot no. 85, FIE, Patpargang, Industrial area Delhi-92, owned/occupied by M/s F.M.G. Exports (P) LTD. have complied with the fire prevention and fire safety requirements in accordance with BBL & NBC Part-IV. The premises was inspected by officer concerned of this department on 10/09/18 in the presence of Sh. Devraj Pradhan (Manager) and found that the premises (Basement, ground & first floor) is fit for occupancy Group "G (Industrial Building)", with effect from ...08.10.18.... for a period of **three** years, in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, printed overleaf.

Issued on.....08.10.18.....at New Delhi by


(Vipin Kental)
Chief Fire Officer
Delhi Fire Service
etc Rk

To,

1. Chief Inspector of Factory, Labour Department,
Govt of NCT of Delhi, D-Block IInd floor Shyamnath marg Delhi. (With the information that the second floor is added in the existing plans approved by Chief inspector of factories vide no. 130/Gen/cd/8125/c/f/99 dt.30.09.99) with request to take n/a at his end.
2. The Executive Engineer (Bldg.) HQ,
East Delhi Municipal Corporation,
Udyog Sadan, Patpargang, Industrial Area Delhi-92.
(for information of n/a)
3. Sh. Devraj Pradhan (Manager),
Plot no. 85, FIE Patpargang, Industrial area Delhi-92

INSPECTION REPORT

1. Name & address of the building : Plot no. 85, FIE Patpargang, Industrial area Delhi-92.
2. Building is comprised of : B+G+2 but F.M.G. Exports running at Basement, Ground+1 Upper floors
3. Type of Occupancy : Industrial
4. Type of Case : New
5. Details of Previous NOC : Nil
6. Fire Safety direction letter No : BBL/NBC
7. Date of Inspection : 10/09/18
8. Name of the Inspecting Officers: : R.K.Yadav (ADO)
9. Name of the designation of Officer
from the building side : Sh. Devraj Pradhan (Manager)
10. Year of Construction : 1996
11. Applicant's letter No : dated 24/07/18

S. N	Minimum Standards on fire prevention and fire safety U/R33	BBL/NBC Part-IV	Provided at Site	Remarks MR/NMR
1	Access to building			
	Road width	12 m	12 m	MR
	Gate width	4.5 m	4.5 m	MR
	Width of internal road	N.A.	N.A.	N.A.
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	Upper Floor	2 nos.	2 nos.	MR
	Basement	2 no.	2 no.	MR
	b. Width of Staircases			
	Upper Floor	1.5 & 1.25 m	1.5 & 1.25 m	MR
	Basement	1.25 m & less	1.5 m & .90m	MR
	c. Protection of exits			
	Fire check door	Required	provided	MR
	Pressurization	Required	provided	MR
	e. No. of continuous staircases to terrace	1 no.	1 no.	MR
	g. Width of Corridor	1.5 m.	1.5 m	MR
	h. Door Size	N.A.	N.A.	N.A.
3	Compartmentation.			
	Fire check door	Required	provided	MR
	Sealing of electrical shafts	Required	Sealed	MR
	Fire rating of shaft door	02 hrs.	02 hrs.	MR
	Water curtain	N.A.	N.A.	N.A.
	Fire Dampers	N.A.	N.A.	N.A.
4	Smoke Management System.			
	Basement	Required	provided	MR
	Upper floor	N.A.	N.A.	N.A.
5	Fire Extinguisher			
	Total numbers	30 nos.	Provided	MR
	Types	CO ₂ & ABC	Provided	MR
	ISI marking	ISI marked	Provided	MR

N/S

6	First-aid-Hose Reels.			
	Total numbers of each floor	1 no.	Provided	MR
	Length of hose reel hose	30 m	Provided	MR
	Nozzle diameter	5 mm	Provided	MR
7	Automatic fire detection and alarming system.			
	Type of detectors	N.A.	N.A.	N.A.
	Location of main panel	N.A.	Provided	MR
	Location of repeater panel	N.A.	Provided	MR
	Alternate source of power	N.A.	Battery & DG Set	MR
	Hooters's location	Staircase	Provided	MR
8	MOEFA	Required	provided	MR
9	Public address System.	Required	provided	MR
10	Automatic Sprinkler System.			
	basement	Required	provided	MR
	upper floor	N.A.	N.A.	N.A.
	sprinkler above false ceiling	N.A.	N.A.	N.A.
11	Internal Hydrants			
	size of riser/down-comer	100 mm	100 mm	MR
	Total no. of hydrants each floor	1 no.	1 no.	MR
	Hose Box per floor	2 no	2 no	MR
12	Yard Hydrants.			
	Total number of hydrants	Required	provided	MR
	Hose Box	Required	provided	MR
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> • Ground Level ➤ Discharge of main Pump ➤ Head of Main Pump ➤ Number of main pumps ➤ Jockey pump out put ➤ Jockey pump head ➤ Standby pump out put ➤ Standby pump Head ➤ Auto Starting /Manual stopping ➤ Pump House Access 	N.A.	N.A.	N.A.
		N.A.	N.A.	N.A.
		N.A.	N.A.	N.A.
		N.A.	N.A.	N.A.
		N.A.	N.A.	N.A.
		N.A.	N.A.	N.A.
		N.A.	N.A.	N.A.
		N.A.	N.A.	N.A.
	<ul style="list-style-type: none"> • Terrace Level ➤ Discharge of pump ➤ Head of the Pump ➤ Power supply ➤ Auto Starting of pump 	900 LPM	provided	MR
		40 m	Provided	MR
		Required	Provided	MR
		N.A.	N.A.	N.A.
14	Captive Water Storage for Fire Fighting.			
	Underground tank capacity	N.A.	N.A.	N.A.
	Draw-off connection	N.A.	N.A.	N.A.
	Fire service inlet	N.A.	N.A.	N.A.
	Access to tank	N.A.	N.A.	N.A.
	Overhead Tank capacity	10,000 Ltrs	10,000 Ltrs	MR
15	Exit Signage.	Required	Provided	MR

NIB


16	Provision of Lifts.			
	Pressurization of Lift Shaft	N.A.	N.A.	N.A.
	Pressurization of Lift lobby	N.A.	N.A.	N.A.
	Communication in lift car	N.A.	N.A.	N.A.
	Firemen's grounding switch	N.A.	N.A.	N.A.
	Lift Signage	N.A.	N.A.	N.A.
17	Standby power supply	N.A.	N.A.	N.A.
18	Refuge Area.			
	Total area	N.A.	N.A.	N.A.
	Location	N.A.	N.A.	N.A.
19	Fire Control Room			
	Detector system panel	N.A.	provided	MR
	Flow switch panel	N.A.	provided	MR
	PA system panel	N.A.	provided	MR
	Batter backup	N.A.	provided	MR
	Building Floor Plans	N.A.	N.A.	N.A.
20	Special Fire Protection systems for protection of special Risks, if any:	N.A.	N.A.	N.A.


The fire protection system provided in the building were tested/checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the BBL & NBC Part-IV it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service*Rule 2010.


17/9/2018

Signature of the Inspecting Officer
Name- R.K. Yadav
Designation- ADO (LN)

DO(ED) 
19/9/18

DY. Commr 

CEO 

P.I. speaks

25/9

DOFO/NDZ 

735/CFD/NDZ
8-1018

20/10/18