

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI

No.F6/DFS/MS/2018/ *w2/2476*

Dated: *2 / 11 / 2018*

FIRE SAFETY CERTIFICATE

Certified that the M/s Nik Baker's (A Unit of M.G. Bakers Pvt. Ltd.) located at Plot No. 39, NWA Club Road, Punjabi Bagh West, New Delhi-110026 running on **Ground Floor only** in a building comprising Ground, 1st Floor, 2nd Floor & 3rd Floor only owned / occupied by M.G. Bakers Pvt. Ltd., have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and verified by the officer concerned of this department on 29/10/2018 in the presence of Mr. Shiv Hari (Manager) and found that the building / premises is fit for the occupancy class "Assembly" (Eating House) with effect from *2.11.18*.... for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on ...*2.11.18*..... at New Delhi by.

(Signature)
(ATUL GARG)
CHIEF FIRE OFFICER.

Copy to:

1. Sh. Nittin Mittal, (Director), M/s Nik Baker's (A Unit of M.G. Bakers Pvt. Ltd.) Plot No. 39, NWA Club Road, Punjabi Bagh West, New Delhi-110026.
2. Dy. Health Officer, West Zone, South Delhi Municipal Corporation, Shivaji Enclave, Raja Garden, New Delhi-110027.

Following fire safety directives must be adhered to:-


1. **The Fire Safety Certificate is valid for Ground Floor only.**
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building : **M/s Nik Baker's (A Unit of M.G. Bakers Pvt. Ltd.)**
Plot No. 39, NWA Club Road, Punjabi Bagh West,
New Delhi-110026.
2. Type of Occupancy : Assembly / Restaurant (Eating House)
3. Type of Case : New (Restructure at Ground floor)
4. Details of previous NOC : Nil
5. Fire Safety directives letter No. : NBC (Part-IV).
6. Date of inspection : 29.10.2018
7. Name of the Inspecting Officers : A. K. Jaiswal (ADO JWP)
8. Name and designation of officers
From the building side : Sh. Shiv Hari (Manager)
9. Year of Construction : 2018
10. Applicant's letter No. : Nil Dated 08/10/2018.

S. No.	Minimum Standards on fire Prevention and fire safety U/R 33	NBC / BBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	• Road width	09mtr	30 mtr	M.R.
	• Gate width	On main road	On main road	MR
	• Width of internal road	N/A	N/A	N/A.
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Ground Floor	N/A	N/A	N/A
	• Basement	N/A	N/A	N/A
	b. Width of staircases			
	• Upper Floors	N/A	N/A	N/A
	• Basement	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	N/A	N/A	N/A
	e. Width of Corridor	N/A	N/A	N/A
	f. Door size	2.00m x 1 1.00m x 1	2.00 m x 1 1.00 m x 1	MR

3.	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System.			
	• Basements	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	2	4	M.R.
	• Types	ABC & CO ₂ type	Provided	M.R.
	• IS marking	ISI marks required	provided	M.R.
6.	First-Aid Hose Reel.			
	• Total numbers on each floor	1	1	M.R.
	• Length of hose reel hose	30 mtr.	30 mtr.	M.R.
	• Nozzle diameter	5 mm	5 mm	M.R.
7.	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's Location	N/A	N/A	N/A
8.	MOEFA	Required	Provided	M.R.
9.	Public Address System.	N/A	N/A	N/A
10.	Automatic Sprinkler system			
	• Basement	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	100mm	100mm	MR
	• Number of hydrants per floor	1	1	MR
	• Hose Box	1	1	MR

12.	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements.			
	Ground Level			
	➤ Discharge of main pump	NR	NR	NR
	➤ Head of Main pump	NR	NR	NR
	➤ Number of main pumps	NR	NR	NR
	➤ Jockey Pump out put	NR	NR	NR
	➤ Jockey pump head	NR	NR	NR
	➤ Standby pump out put	NR	NR	NR
	➤ Standby pump Head	NR	NR	NR
	➤ Auto Starting/Manual stopping	NR	NR	NR
	➤ Pump Hose Access	NR	NR	NR
	Terrace level			
	➤ Discharge of pump	450 LPM	450 LPM	M.R
	➤ Head of the pump	40 MH	40 MH	M.R
	➤ Power supply	Required	Provided	M.R
	➤ Auto Starting of pump	required	Provided	M.R
14.	Captive Water Storage for fire fighting.			
	Underground tank capacity	NR	NR	NR
	➤ Draw -off connection	NR	NR	NR
	➤ Fire service inlet	NR	Provided	NR
	➤ Access to tank	NR	Provided	NR
	➤ Overhead Tank Capacity	20,000 ltrs	20,000 ltrs	MR
15	Exit Signage.	Required	Provided	M.R.
16.	Provision of Lifts			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
				

M114

17.	Standby power supply	Required	Provided	M.R
18.	Refuge Area			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room	Required	Provided	M.R
	➤ Detector System Panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA system Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any:	N.R.	N.R.	N.R.

Note:- 1. Building Comprised of Ground Floor (Nik Baker's), 1st Floor (Vacant), 2nd Floor (Owner Residence) & 3rd Floor (Vacant). M/S Nik Baker's is running on Ground floor only.
 2. Shortcomings issued By this department vide letter No. F6/DFS/MS/2018/4395 dated 18/10/2018 has been complied.

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

D.O./JWD

Ashok Kumar Jaiswal
30/11/18

Signature of the Inspecting Officer
 Name : Ashok Kumar Jaiswal
 Designation : A.D.O. (Jwala Puri)

[Handwritten signatures and dates]
 29/11/18
 31/11/18
 1/11/18
 FIPD

[Handwritten notes]
 D.O./JWD
 ADD/JWP
 F.T. is put up for sign. pl.
 4