

FORM 'H'  
FORM FOR ISSUING FIRE SAFETY CERTIFICATE  
[Refer sub - rule (1) of rule 35]  
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE  
NEW DELHI


No. F.6/DFS/MS/WZ/2018/2564

Dated: 27 /11/2018

**FIRE SAFETY CERTIFICATE**

Certified that the **St. Columbo Public School Located at Maharana Partap Enclave Pitampura, Delhi – 110034** is running at **Ground + 3 upper floors** in a building comprised of **Basement + Ground + 03 Upper Floors** was issued FSC vide Letter No. F6/DFS/MS/School/WZ/2013/653 Dated 01-08-2013. The premises was re inspected by the officer concerned of this department on **27-11-2018** in the presence of **Smt. Rakesh Dutt (Principal)** and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deem complied with the fire prevention and fire safety requirements in accordance DOE Circular 262-362 Dated 17-01-2005 and that the premises is fit for occupancy class "Educational" Group B (**Except Basement**) with effect from 27/11/18 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on ...27.11.18..... at New Delhi by.

  
(Atul Garg)  
Chief Fire Officer  
Delhi Fire Service

**Copy to:**

1. The Principal, St. Columbo Public School, Maharana Partap Enclave Pitampura, Delhi – 110034.
2. Directorate of Education Old Secretariat Delhi – 110054.

**Following fire safety directives must be adhered to:-**

1. **During the inspection the Basement found under renovation, it shall not be used for any purpose until it is cleared by Delhi Fire Service.**
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

## INSPECTION REPORT

1. Name & address of the building: St. Columbo Public School Located at Maharana Partap Enclave Pitampura, Delhi – 110034.
2. Type of Occupancy : Educational (**The School is running at Ground +3 upper floors in a building comprised of Basement + Ground + 03 Upper Floors**)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/School/WZ/2013/653 Dated 01-08-2013
5. Fire Safety directives Letter No.- As per Old Noting
6. Date of inspection : ~~26~~ 27-11-2018
7. Name of the Inspecting Officer : ADO (WP)
8. Name and designation of Officer  
from the building side : Smt. Rakesh Dutt (Principal)
9. Year of Construction : 2001
10. Applicant's letter No. : SCPS/1666/65409 Dated 06-11-2018

Area of School= 2Acres  
Covered Area=1 Acre  
No. of Class Room=48  
No. of students=1140

S No	Minimum standards on fire prevention and fire safety U/R 33	As Noting-1	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	Accessible	Provided	MR
	• Gate width	Accessible	580cm Provided	MR
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	03 Provided	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper floors	1.5mtrs	1x158, 1x150, 1x117cm	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No of continuous staircase to terrace	1	2 Provided	MR
	e. Width Of Corridor	1.5m	Provided	NA
	f. Door Size	100cm	110cm	MR



3.	Compartmentation			
	<ul style="list-style-type: none"> <li>• Fire check door</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Sealing of electrical shafts</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Fire Rating of shaft door</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Water Curtain</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Fire Dampers</li> </ul>	NA	NA	NA
4.	Smoke managements System			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	NA	NA	NA
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> <li>• Total numbers</li> </ul>	27 nos.	Provided	MR
	<ul style="list-style-type: none"> <li>• Types</li> </ul>	ABC & CO <sub>2</sub>	Provided	MR
	<ul style="list-style-type: none"> <li>• IS marking</li> </ul>	ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> </ul>	2	Provided	MR
	<ul style="list-style-type: none"> <li>• Length of hose reel hose</li> </ul>	30m	Provided	MR
	<ul style="list-style-type: none"> <li>• Nozzle diameter</li> </ul>	5mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Location of Main Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Location of Repeater Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Alternate source of power</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Hooters' Location</li> </ul>	NA	NA	NA
8.	MOEFA	old case	old case	old case
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Upper Floor</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Sprinkler above false ceiling</li> </ul>	NA	NA	NA
11.	Internal Hydrants:			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> </ul>	100mm	Provided	MR
	<ul style="list-style-type: none"> <li>• Number of hydrants per floor</li> </ul>	2	Provided	MR
	<ul style="list-style-type: none"> <li>• Hose Box</li> </ul>	2	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Hose Box</li> </ul>	NA	NA	NA

13.	Pumping Arrangements:			
	<ul style="list-style-type: none"> <li>• Ground Level</li> <li>• Discharge of main pump</li> <li>➤ Head of main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Staring/Manual stopping</li> <li>➤ Pump House Access</li> <li>• Terrace level</li> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power supply</li> <li>➤ Auto starting of pump</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		900lpm & 180lpm	provided	MR
		40Mtr	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	Captive water Storage for fire fighting:			
	<ul style="list-style-type: none"> <li>• Under ground tank capacity</li> <li>➤ Draw off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	50,000 ltr	Provided	MR
		Required	Provided	MR
		old case	old case	old case
		old case	old case	old case
		old case	Provided 5000 litres	MR
15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	<ul style="list-style-type: none"> <li>➤ Pressurization of Lift Shaft</li> <li>➤ Pressurization of lift lobby</li> <li>➤ Communication in lift Car</li> <li>➤ Fireman's Grounding Switch</li> <li>➤ Lift Signage</li> </ul>	NA	NA	NA
		NA	NA	NA
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	Standby power supply	NA	NA	NA
18.	Refuge Area			
	<ul style="list-style-type: none"> <li>➤ Total area</li> <li>➤ Location</li> </ul>	NA	NA	NA
		NA	NA	NA
19.	Fire control room			
	<ul style="list-style-type: none"> <li>➤ Detector system panel</li> <li>➤ Flow Switch Panel</li> <li>➤ PA System Panel</li> <li>➤ Battery backup</li> <li>➤ Building Floor Plans</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA



20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA
-----	--	----	----	----

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/School/WZ/2013/653 Dated 01-08-2013 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

**Note- During the inspection the Basement found under renovation, it shall not be used for any purpose until it is cleared by Delhi Fire Service.**

~~Signature of the Inspecting Officer~~  
~~Name Uday Vir Singh~~  
~~Designation ADO/WP~~

Signature of the Inspecting Officer  
 Name  
 Designation

DO/FO  
 27/11/18

CPD (H2)  
CPD (H2)  
 27/11/18  
 FTPLS

ADO/WP

copy of letter is put up for your  
 kind perusal and signature  
 27/11/18

CPD (H2)