GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/SCHOOL/2018/ W2 2585

Dated: 30/11/18

FIRE SAFETY CERTIFICATE

Issued on 30 11 8 at New Delhi by.

(ATUL GARG) CHEF FIRE OFFICER.

Copy to :-

- 1. Sh. Gaurav Gupta, Jass Ram Convent School, E-1/164, 50 Foota Road, Shiv Ram Park Nangloi, New Delhi-110041.
- 2. The Director of Education, GNCT of Delhi, Old Secretariat, Delhi-110054.

Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc. shall be verified by the concerned building sanctioning agency.
- 5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 6. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule37] along with a copy of this Certificate, six months prior to its expiry".
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The from is available on WWW.dfs.Delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building: Jass Ram Convent School at E-1/164, 50 Foota Road, Shiv Ram Park, Nangloi, New Delhi-110041.

2. Type of Occupancy : Educational

3. Type of Case : New (as 2nd floor is added on G+1)

4. Details of previous NOC : F6/DFS/MS/WZ/School/853/11/7/14 (for G+1 only)

Fire Safety directives Letter No.: NBC (Part-IV)
 Date of inspection : 12/09/2017
 Name of the Inspecting Officer: A. K. Jaiswal

8. Name and designation of Officer

from the building side : Sh. Gaurav Gupta

9. Year of Construction : 2004 (G+1) & 2015-16 (G+2)

10. Applicant's letter No. : Nil dated 13/08/18

10.A	pplicant's letter No.	: Nil dated 1	3/08/18			
S No	Minimum standards on fire prevention and fire safety	NBC (Part-IV) Requireme		Remarks MR/NMR		
	U/R 33	- 6	4 A			
1.						
	Road width	6 mtr	30 mtr	MR		
	Gate width	4.5 mtr	4.5 mtr	MR		
	Width of internal road	N/A	N/A	N/A		
2.	Number, width, Type & Ar	rangements of exits				
2.	a. Number of	rungements o	CARLO			
	staircases					
	Upper floors	1 .	3	MR		
	Basements	NA	NA	NA		
	b. Width of staircases		177			
	Upper floors	1.50 mtr	1.50 mtr x 1 (Now extend	ded MR		
	opper moors	1.50 1110	to terrace)	ace) mtr x 1, 1.25 x 1		
			0.92 mtr x 1, 1.25 x 1			
			(GF to 2 nd floor)			
	 Basements 	NA .	NA	NA		
	c. Protection of exits	* 2 I				
	Fire check door	NA	NA ·	NA		
	Pressurization	NA	NA	NA		
	d. No of continuous	1	1	MR		
	staircase to terrace		* *			
	e. Width Of Corridor	1.50 mtr	1.50 mtr	MR		
	f. Door Size	1.00 mtr	1.00 mtr	MR		
3.	Compartmentation			A		
	Fire check door	N/A	N/A	N/A		
	Sealing of electrical shafts	N/A	N/A	N/A		
	Fire Rating of shaft door	N/A	N/A	N/A		
	Water Curtain	N/A	N/A	N/A		
	Fire Dampers					
4.	Smoke managements System	· ·				
	Basements	NA	NA	NA		
	Upper floors	NA	NA	NA		
5.	Fire Extinguishers					
	Total numbers	7	8	MR		
	• Types	ISI marked ABC/CO ₂	Provided	MR		

	,	N/26						
6.	First – Aid Hose Reels							
	Total numbers on each floor	1	1	MR				
	Length of hose reel	30 mtr	30 mtr	MR				
	hoseNozzle diameter	5 mm	5 mm	MR				
7 Automatic fire detection and alarming system								
1.	Type of detector	N/A	N/A	N/A				
	Location of Main	N/A	N/A	N/A				
	Panel Location of Repeater	N/A	N/A	N/A				
25	Alternate source of	N/A	N/A	N/A				
	power	NI/A	N/A	N/A				
	Hooters' Location	N/A	1.1.1.1	N/A				
8.	MOEFA	N/A	N/A	N/A				
9.	Public Address System	N/A	N/A	IV/A				
10.	Automatic Sprinkler System		21/0	N/A				
	Basements	N/A	N/A					
111	Upper Floor	N/A	N/A	N/A				
	Sprinkler above false ceiling	N/A	N/A	N/A				
11.		-1						
11.	Size of riser/down- comer	N/A	N/A	N/A				
71	Number of hydrants	N/A	N/A	N/A				
	per floor Hose Box	N/A	N/A	N/A				
12.	. Yard Hydrants	*	1 21/4	NI/A				
	Total number of hydrants	N/A	N/A	N/A				
	Hose Box	N/A	N/A	N/A				
13		NI/A						
	Ground Level	N/A	N/A					
	 Discharge of main pump 	N/A		N/A				
	Head of main pump	N/A	N/A	N/A				
	Number of main pumps	N/A	N/A N/A	N/A				
	Jockey pump out put	N/A	N/A	N/A				
	Jockey pump head	N/A	N/A	N/A				
	Standby Pump out put	N/A	N/A	N/A				
	Standby Pump Head	N/A		N/A				
	Auto Staring/Manual	N/A	N/A					
	stopping	NI/A	N/A	N/A				
	Pump House Access	N/A	IN/A					
	Terrace level		4EO LDNA	MR				
-	Discharge of pump	450 LPM	450 LPM					
	Head of the pump	40 MH	40 MH	MR				
	> Power supply	Required	Provided	MR				
	> Auto starting of pump	Required	Provided	MR				
1	4. Captive water Storage for f	N1 / A	N/A					
	Underground tank capacity	N/A	N/A					
	> Draw of connection	n N/A	N/A	N/A				
	> Fire service inlet	N/A	N/A	N/A				
	> Access to tank	Required	Provided	MR				
	Overhead Tank	10,000 ltr	10,000 ltr	MR				

15	Exit Signage	Required	Provided	MR	
16.	Provision of Lifts				
	Pressurization of Lift Shaft	N/A	N/A	N/A	
	Pressurization of lift lobby	N/A	N/A	N/A	
	Communication in lift Car	N/A	N/A	N/A	
	Fireman's	N/A	N/A	N/A	
	Grounding Switch		_		
	Lift Signage	N/A	N/A	N/A	
17.	Standby power supply	N/A	Provided	N/A	
18.	Refuge Area	N/A	N/A		
	> Total area	N/A	N/A	N/A	
	> Location	N/A	N/A	N/A	
19.	. Fire control room				
	Detector system panel	N/A	N/A	N/A	
	Flow Switch Panel	. N/A	N/A	N/A	
	PA System Panel	N/A	N/A	N/A	
	Battery backup	N/A	N/A	N/A	
	Building Floor Plans	N/A	N/A	N/A	
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A	

Note:-A. General requirements for schools as per Director of Education circulal dated 01/03/2011 / NBC (Part-IV).

- 1. Escape route:- Clear
- 2. LPG cylinders in laboratories :- Nil
- 3. Electric wiring:- Conduit Wiring MCB and ELCB.....
 Electric circuit- MCB Provided
- 4. Electric meter board / switch board panel.:-Not Under the staircase
- 5. Basement use as per BBL 1983 :- N/A
- 6. Emergency telephone no. board :- Displayed
- 7. Generator set: :- at the terrace
 - B. Short comings issued by this department vide letter No.F6/DFS/MS/School

2017/2793 dated 27/10/2017 have been rectified.

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter No. F6/DFS/MS/WZ/School/853 dated 11/7/14 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

Signature of the Inspecting Officer
Name : Ashok Kumar Jaiswal

Designation: A.D.O. (Jwala Puri)

DO West procler &

118 F.T. is fortupforsi