

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001

No.F6/DFS/MS/School/2018/NDZ/ 2649

Dated: 10/12/18

**FIRE SAFETY CERTIFICATE**


Certified that the Canterbury Modern Public School located at B-46/10A, Main Wazirabad Road, Bhajanpura, Delhi-110053, comprised of ground plus three upper floors, owned/occupied by Canterbury Modern Public School was issued FSC for ground plus two upper floors only vide letter No. F6/DFS/MS/School/2018/1623 dated 12/07/2018. The school building was re-inspected by the officer concerned of this department in the presence of Mr. Neeraj Gupta, Manager of the school and found that the school started using third floor for school purpose and observed that ground plus three upper floors have deemed complied with the fire prevention and fire safety requirements in accordance with rules 33 of the Delhi Fire Service Rules, 2010 and observed that the ground plus two floors of school building is fit for occupancy class "B" 'Educational Building' with effect from 10/12/18..... for a period of **three** years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed overleaf.

Issued on.....10/12/18.....at New Delhi by

  
(Vipin Kental)  
Chief Fire Officer

To,  
The Manager  
Canterbury Modern Public School  
B-46/10A, Main Wazirabad Road, Bhajanpura,  
Delhi-110053

Copy to:-  
The Dy. Director of Education  
B-Block Yamuna Vihar  
Delhi-110053

o/c  


## CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. The third floor shall not be used for class room purpose.
6. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

1. Name & address of the building : Canterbury Modern Public School at B-46/10A  
Main Wazirabad Rd Bhajanpura, Delhi-53
2. Building is comprised of : G+ 3
3. Type of Occupancy : Educational
4. Type of Case : Addition/Alteration \*
5. Details of Previous NOC letter : F6/DFS/MS/School/2018/1623 dt 12/07/18  
(for G+2)
6. Fire Safety directive letter No. : NBC part IV/BBL
7. Date of Inspection : 16/11/2018
8. Name of the Inspecting officers : ADO Vijay Bahadur
9. Name and designation of Officer  
from the building side : Mr. Neeraj Gupta, Manager
10. Year of Construction : Before 2000
11. Applicant's letter No : CMPS/BI/2018 dated 23/10/2018

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC Part IV/*BBL Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building			
	• Road width	06 mtr.	15 mtr.	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper floor	02 nos.	02 nos.	MR
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper floor	1.50 mtr	1.50 mtr & 1.53 mtr	MR
	• Basement	N/A	N/A	N/A
	c. Protection of Exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	01 nos.	01 nos.	MR
	e. Width of Corridor	1.50 mtr.	1.50 mtr.	MR
	f. Door Size	01 mtr.	01 mtr.	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers			
	• Total numbers	12 nos.	15 nos	MR
	• Types	ABC /CO <sub>2</sub>	ABC & CO <sub>2</sub>	MR
	• IS marking	ISI marked	Provided	MR

\* In this school fire rooms on III<sup>rd</sup> floor were constructed earlier but we have issued fsc for G+2 only. Now applicant want fsc of III<sup>rd</sup> floor also without any new construction.

06	First-Aid-Hose Reels.			
	Total numbers on each floor	01 nos.	01 nos	MR
	• Length of hose reel hose	30 mtr	30 mtr	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 lpm	450 lpm	MR
	• Head of the pump	40 M	40 M	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	10,000 ltr	10,000 ltr	MR
15	Exit Signage.	Required	Provided	MR

16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17	Standby Power Supply			
		N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if Any:			
		N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under NBC Part IV/BBL, it is recommended to issue Fire Safety Certificate.

*[Handwritten Signature]*  
20/11/18

Signature of the Inspecting Officer

Name :- Vijay Bahadur

Designation :- A.D.O (T.Pur)

CFO (ND2)/280  
30/11/18

DO(ED)  
*[Handwritten Signature]*  
20/11/18.

DY US/ND4  
*[Handwritten Signature]*

C.F.Φ - M.Sccl FTM  
20/11/18

CFO (ND2)/292  
10/12/18

As approved FT fsc is put up for signature please

CFO (ND2) MSccl *[Handwritten Signature]*  
4/11/18

*[Handwritten Signature]*  
31/11/18