

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No. F.6/DFS/MS/Banquet/2018/NDZ/ 87

Dated 8/11/19

FIRE SAFETY CERTIFICATE

Certified that the M/s S.K. Ceremony, Banquet hall running on second floor only located at Aggarwal Fun City Mall, Plot No. 29-31, CBD Shahdara, Delhi-32, comprised of ground plus two upper floors, owned / occupied by M/s S.K. Ceremony and Banquet Hall was granted FSC F6/DFS/MS/Banquet/2015/NDZ/1818 dated 08/10/15. The Premises was re-inspected by the officer concerned of this department in presence of Sh. Arun Maini (Director) and found that the Banquet Hall have deemed complied with the fire prevention and fire safety requirements in accordance with the Rule 33 of the Delhi Fire Service Rules 2010 and observed that the Banquet hall at second floor is fit for occupancy class D "Assembly building" with effect from8/11/19... for a period of three years in accordance with Rule 36 unless renewed under rule 37, or sooner cancelled under Rule 40, and subject to compliance of the conditions under Rule 38, of the Delhi Fire Service Rule 2010, subject to conditions printed overleaf.

Issued on8/11/19..... at New Delhi by


(Vipin Kental)
Chief Fire Officer

To

The Manager
S.K. Ceremony and Banquet hall
2nd floor, Aggarwal Fun City Mall, Plot No. 29-31,
CBD Shahdara, Delhi- 32.

Copy to:-

The Deputy Health Officer,
EDMC, Health Department, Shahdara (South) Zone,
Karkardooma, Delhi.

OK
OK

CONDITIONS

1. All the means of escape shall be kept free of all the type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
5. This Fire Safety Certificate can not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
6. All comments/ directions of the Licensing Department shall always be permitted and followed.
7. The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry"
8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

1. Name & address of the building : M/s S.K. Ceremony and Banquet Hall at 2nd floor, Aggarwal Fun City Mall, Plot No. 29-31, CBD Shahdara, Delhi.
2. Building is comprised of : Two Basement, Ground plus Second floors (The Banquet Hall running on second floor only)
3. Type of Occupancy : Assembly
4. Type of Case : Renewal
5. Details of Previous NOC : F6/DFS/MS/Banquet/2015/NDZ/1818 dated 08/10/15
6. Fire Safety direction letter No : F6/DFS/MS/2011/2166 dated 06/09/11
7. Date of Inspection : 17/12/2018
8. Name of the Inspecting officers : Omprakash (ADO)
9. Name and designation of officer from the building site : Sh. Arun Maini (Director)
10. Year of construction : 2005,
- 11 Applicant's letter No : Nil dated 24/11/2018

| S.No. | Minimum Standards on Fire Prevention and Fire Safety U/R33 | NBC Part-IV Requirement | Provided at Site | Remarks MR/NMR |
|-------|--|-------------------------|----------------------|----------------|
| 1 | Access to Building. | | | |
| | • Road width | 12 m | 26 m | MR |
| | • Gate width | 4.5 m | 5 m | MR |
| | • Width of internal road | N/A | N/A | N/A |
| 2 | Number, Width, Type and Arrangement of Exits. | | | |
| | a. Number of Staircases | | | |
| | • Upper floor | 03 nos | 03 nos | MR |
| | • Basement | 03 nos | 03 nos | MR |
| | b. Width of Staircases | | | |
| | • Upper floor | 1.5 m | 1.5 m | MR |
| | • Basement | 1.5 m | 1.5 m | MR |
| | c. Protection of Exits | | | |
| | • Fire check door | Required | Provided | MR |
| | • Pressurization | Required | Provided | MR |
| | d. No. of Continuous Staircases to terrace | 02 nos. | 02 nos. | MR |
| | e. Width of Corridor | 2.5 m | 2.5 m | MR |
| | f. Door Size | 02 m | 3.5 m x1 2.5 m x2 | MR |
| 3 | Compartmentation. | | | |
| | • Fire check door | Required | Provided | MR |
| | • Sealing of electrical shafts | Required | Sealed | MR |
| | • Fire rating of shaft door | 02 hrs | 02 hrs | MR |
| | • Water curtain | N/A | N/A | N/A |
| | • Fire dampers | Required | Provided | MR |
| 4 | Smoke Management System. | | | |
| | • Basement | 30 a/c per hour | Provided | MR |
| | • Upper floor | 12 a/c per hour | Provided | MR |
| 5. | Fire Extinguishers. | | | |
| | • Total numbers | 06 nos. | 06 Nos. | MR |
| | • Types | ABC /CO ₂ | ABC /CO ₂ | MR |
| | • IS marking | ISI marked | ISI marked | MR |

803 / 06/11/19
4/1/19

| | | | | |
|----|--|---|---|--|
| 06 | First-Aid-Hose Reels. | | | |
| | <ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter | 04 no. 30 m 5 mm | 04 no. 30 m 5 mm | MR MR MR |
| 07 | Automatic Fire Detection and Alarming System. | | | |
| | <ul style="list-style-type: none"> Type of detectors Location of main panel Location of repeater panel Alternate source of power Hooter's location | Heat/Smoke Control Room Security Room Battery & DG Set Different Location | provided 1 st Basement Provided Provided Different Location | MR MR MR MR MR |
| 08 | MOEFA | Required | Provided | MR |
| 09 | Public Address System. | Required | Provided | MR |
| 10 | Automatic Sprinkler System. | | | |
| | <ul style="list-style-type: none"> Basement upper floor sprinkler above false ceiling | Required Required Required | Provided in entire basement Provided Provided | MR MR MR |
| 11 | Internal Hydrants | | | |
| | <ul style="list-style-type: none"> size of riser/down-comer Number of hydrants per floor Hose box | 100mm 04 nos. 04 nos. | 100mm 04 nos. 04 nos. | MR MR MR |
| 12 | Yard Hydrants. | | | |
| | <ul style="list-style-type: none"> Total number of hydrants Hose box | 03 nos. 03 nos. | 03 nos. 03 nos. | MR MR |
| 13 | Pumping Arrangements | | | |
| | <ul style="list-style-type: none"> Ground Level Discharge of main pump Head of main pump Number of main pumps Jockey pump out put Jockey pump head Standby pump out put Standby pump head Auto starting /manual stopping Pump house access | 2280 LPM 60 Mtrs. 01 nos. 180 LPM 60 mtrs 2280 LPM 60 Mtrs. Auto Required | 2280 LPM 60 Mtrs. 01 nos. 450 LPM 60 mtrs 2280 LPM 60 Mtrs. Provided Provided | MR MR MR MR MR MR MR MR |
| | <ul style="list-style-type: none"> Terrace Level Discharge of pump Head of the pump Power supply Auto Starting of pump | N/A N/A N/A N/A | N/A N/A N/A N/A | N/A N/A N/A N/A |
| 14 | Captive Water Storage for Fire Fighting. | | | |
| | <ul style="list-style-type: none"> Underground tank capacity Draw-off connection Fire service inlet Access to tank Overhead Tank capacity | 2,00,000 Ltrs. Required Required Required 20,000 Ltrs. | 2,00,000 Ltrs. Provided Provided Provided 25,000 Ltrs. | MR MR MR MR MR |
| 15 | Exit Signage. | Required | Provided | MR |

| | | | | |
|----|--|----------|----------|-----|
| 16 | Provision of Lifts. | | | |
| | • Pressurization of Lift Shaft | Required | Provided | MR |
| | • Pressurization of Lift lobby | N/A | N/A | N/A |
| | • Communication in lift car | Required | Provided | MR |
| | • Firemen's grounding switch | Required | Provided | MR |
| | • Lift Signage | Required | Provided | MR |
| 17 | Standby power supply | Required | 1000 KVA | MR |
| 18 | Refuge Area. | | | |
| | • Total area | N/A | N/A | N/A |
| | • Location | N/A | N/A | N/A |
| 19 | Fire Control Room | | | |
| | • Detector system panel | Required | Provided | MR |
| | • Flow switch panel | Required | Provided | MR |
| | • PA system panel | Required | Provided | MR |
| | • Battery backup | Required | Provided | MR |
| | • Building Floor Plans | Required | Provided | MR |
| 20 | Special Fire Protection systems for protection of special Risks, if any: | N/A | N/A | N/A |

The Fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards on Fire prevention and Fire safety measures as required under the Rules. it is recommended to renew Fire Safety Certificate.

Omprakash
17/12/18

Signature of the Inspecting Officer
Name : Omprakash
Designation: ADO (Shd.)

DO (East) *[Signature]*
18/12/18

DYCFO/MDZ
[Signature]
CF.O -
M.Scell

FTM.
[Signature]
28/12

813/CP/1002
9/1/18

Sim, F.T. letter is put up for your kind Signature please.

CFO (MDZ)

M.Scell
[Signature]
7/1

Omprakash
4/1/19