

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS, DELHI FIRE SERVICE, CONNAUGHT PLACE  
NEW DELHI-110001

No. F.6/DFS/MS/EH/SZ/2019/ 183

Dated: 25/11/19

**FIRE SAFETY CERTIFICATE**

Certified that M/s **Bikanervala International** at 7, Masjid Moth, Greater Kailash-II, New Delhi-110048, comprised of Basement, Ground and two upper floors was issued FSC by this department vide letter No. F6/MS/DFS/SZ/EH/2016/146 dated 20/01/2016. The said premises was re-inspected by the officer concern of this department on 11/01/2019 in the presence of Mr. Sunny Singh (Manager) and found that said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "**Assembly Building, Group-D**" as above with effect from the date of issue of this certificate for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010

Issued on 25/11/19 at New Delhi by

  
(Vipin Kental)  
Chief Fire Officer  
Ph: 011-23412225

Copy to: -

1. The Dy. Health Officer, South MCD, Public Health Department, South Zone, Aurobindo Marg, Green Park, New Delhi-110016
2. Authorized Signatory, M/s Bikanervala International, 7, Masjid Moth, Greater Kailash-II, New Delhi-110048


**Conditions for the validity of Fire Safety Certificate: -**

1. All the means of escape/entry/exit shall be kept unlocked & free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

INSPECTION REPORT				
1	Name & Address of the Building	M/s Bikanervala International Restaurant at 7, Masjid Moth, Greater Kailash-II, New Delhi-48		
2	Type of Occupancy	Assembly Group-D (Restaurant)		
3	Building Comprised of	Basement, Ground + 02 upper floors		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/MS/DFS/SZ/EH/2016/146 Dated 20-01-2016		
6	Fire Safety Directives Letter No	F6/DFS/MS/EH/2005/718 dated 04-04-2005		
7	Date of Inspection	11-01-2019		
8	Name of the Inspecting Officers	Mehmood, ADO (SJ)		
9	Name & Designation of Officers from the building side	Mr. Sunny Singh (Manager)		
10	Year of construction	2005		
11	Applicant letter No.			
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC Requirement	Provided at Site	Remarks MR/NMR
1	<b>Access to Building.</b>			
	• Road width	Required	9 mtr	MR
	• Gate width	Required	Approachable	MR
	• Width of internal road	-NA-	-NA-	-NA-
2	<b>Number, width, type &amp; arrangement of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors.	02 Nos	Provided	MR
	➤ Basement floor.	02 Nos	Provided	MR
	<b>b) Width of Staircase</b>			
	➤ Upper floors	1.25 mtr	0.92m & 1.10m	MR (old case)
	➤ Basement floor	1.25 mtr	0.92m & 1.10m	MR (old case)
	<b>c) Protection of exits</b>			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	<b>d) No. of continuous staircase to terrace</b>	Required	02 Nos	MR
	<b>e) Width of corridor</b>	-NA-	-NA-	-NA-
	<b>f) Door size</b>	2 exits	1.70m & 1.05m	MR (old case)
3	<b>Compartmentation.</b>			
	• Fire check door.	Required	Provided	MR
	• Sealing of electrical shafts.	-NA-	-NA-	-NA-
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4	<b>Smoke Management system.</b>			
	• Basement	30 ACPH	Exhaust fan	MR
	• Upper floors	12 ACPH	Exhaust fan	MR
5	<b>Fire Extinguishers.</b>			
	• Total numbers	Required	10 Nos	MR
	• Types	ABC / CO2	CO2 & ABC	MR
	• ISI Marking	ISI marked	Provided	MR
6	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	01	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR

M/s Bikanervala International Restt at 7, Masjid Moth, Greater Kailash-II, New Delhi

7	<b>Automatic fire detection &amp; alarming system.</b>			
	• Type of detectors	Required	Smoke & Heat	MR
	• Location of Main Panel	Required	Ground floor	MR
	• Location of Repeater Panel	-NA-	-NA-	-NA-
	• Alternate source of power	Required	Battery backup	MR
	• Hooter's location	Every floor	Provided	MR
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System</b>	-NA-	-NA-	-NA-
10	<b>Automatic Sprinkler System</b>			
	• Basement	Required	Provided	MR
	• Upper floors	Required	Provided	MR
	• Sprinkler above false ceiling	-NA-	-NA-	-NA-
11	<b>Internal Hydrants.</b>			
	• Size of Riser/Down-comer	100mm	Provided	MR
	• Number of Hydrant per floor	One	Provided	MR
	• Hose box.	One	Provided	MR
12	<b>Yard Hydrants.</b>			
	• Total number of hydrants.	-NA-	-NA-	-NA-
	• Hose box.	-NA-	-NA-	-NA-
13	<b>Pumping arrangements.</b>			
	• <b>Ground Level</b>			
	➤ Discharge of main pump.	-NA-	-NA-	-NA-
	➤ Head of main pump.	-NA-	-NA-	-NA-
	➤ Number of main pumps.	-NA-	-NA-	-NA-
	➤ Jockey Pump output.	-NA-	-NA-	-NA-
	➤ Jockey Pump head.	-NA-	-NA-	-NA-
	➤ Standby Pump output.	-NA-	-NA-	-NA-
	➤ Standby Pump head.	-NA-	-NA-	-NA-
	➤ Auto Starting / Manual Stopping.	-NA-	-NA-	-NA-
	➤ Pump house access.	-NA-	-NA-	-NA-
	• <b>Terrace Level</b>			
	➤ Discharge of pump.	450 & 180 LPM	Provided	MR (old case)
	➤ Head of pump.	35m	Provided	MR
	➤ Power supply.	Required	Provided	MR
	➤ Auto starting of pump.	Required	Provided	MR
14	<b>Captive water storage for fire fighting.</b>			
	• Underground tank capacity.	-NA-	-NA-	-NA-
	➤ Draw-off connection.	-NA-	-NA-	-NA-
	➤ Fire Service Inlet.	Required	Provided	MR
	➤ Access to tank.	-NA-	-NA-	-NA-
	• Overhead tank capacity.	5,000 Ltr	Provided	MR (old case)
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	• Pressurization of lift shaft.	-NA-	-NA-	-NA-
	• Pressurization of lift lobby.	-NA-	-NA-	-NA-
	• Communication in lift car.	-NA-	-NA-	-NA-
	• Fireman's switch.	-NA-	-NA-	-NA-
	• Lift signage.	-NA-	-NA-	-NA-
17	<b>Standby Power Supply</b>	Required	Provided DG set	MR
18	<b>Refuge Area</b>			
	• Total area	-NA-	-NA-	-NA-
	• Location	-NA-	-NA-	-NA-

19.	<b>Fire Control Room.</b> <ul style="list-style-type: none"> <li>• Detector system panel.</li> <li>• Flow switch panel.</li> <li>• PA system panel.</li> <li>• Battery backup.</li> <li>• Building floor plan.</li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
20.	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>			-NA-
<p>The fire protection systems provided in the premises were checked, tested at random and found functional at the time of inspection. Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the fire safety certificate issued vide letter No. F6/MS/DFS/SZ/EH/2016/146 Dated 20-01-2016, renewal under rule 35 of the Delhi Fire Service Rules, 2010 is recommended.</p> <p>Accordingly DFA is put up for approval and signature please.</p> <div style="text-align: right;">   Signature of the Inspecting Officer  Name: Mehmoed  Design: ADO (SJ) </div>				

M/s Bikanervala International Restt at 7, Masjid Moth, Greater Kailash-II, New Delhi

DO (SD)

*[Handwritten signature]*  
17/1/19

*[Handwritten signature]*  
CPO (S2)

*[Handwritten signature]*  
12/1/19

*[Handwritten signature]*  
CPO (S2)

m.scell

FTM  
18/1



389/CPO S2  
25/11

P7 letter is put up for sign pl

CPO (S2)

m.scell

12/1/19

*[Handwritten signature]*  
21/1/19  
ADO (PMS)