

FORM 'H'  
FORM FOR ISSUING FIRE SAFETY CERTIFICATE

[Refer sub - rule (1) of rule 35]

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE**  
**NEW DELHI**

No.F6/DFS/MS/ 2019/803

Dated: 12/04/2019

**FIRE SAFETY CERTIFICATE**

Certified that the Royalens Banquet (Royal Foods) at A-29, G.T. Karnal Road, Industrial Area, Delhi-110033 in a building comprising Basement, Ground, Mezzanine, 1<sup>st</sup> Floor & 2<sup>nd</sup> Floors owned / occupied by Royalens Banquet (Royal Foods), have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and verified by the officer concerned of this department on 04/04/2019 in the presence of Sh. Amar Singh (Manager) and found that the building / premises is fit for the occupancy class "Assembly" (Banquet Hall) with effect from 12/04/19 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 12/04/19 at New Delhi by.

Issued on 12/04/19 at New Delhi by.

(ATUL GARG)

CHIEF FIRE OFFICER.

Copy to :-

1. Authorized Signatory, Royalens Banquet (Royal Foods), A-29, G.T. Karnal Road, Industrial Area, Delhi-110033.
2. Dy. Health Officer, NDMC, Public Health Department, A-1 Block, Keshav Puram Zone, Keshav Puram, New Delhi.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Basement shall be used strictly as per BBL.
5. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
7. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule37] along with a copy of this Certificate, six months prior to its expiry".
8. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in)

## INSPECTION REPORT

1. Name & address of the building: Royalens Banquet( Royal Foods), A-29, G.T. Karnal Road Industrial Area, Delhi-110033.
2. Type of Occupancy : Assembly (Banquet Hall)
3. Type of Case : New
4. Details of previous NOC : Nil
5. Fire Safety directives Letter No. : F6/DFS/MS/2019/1254 dated 13/03/2019
6. Date of inspection : 04/04/2019
7. Name of the Inspecting Officer : A.D.O. (JWP)
8. Name and designation of Officer  
from the building side : Sh. Amar Singh (Manager)
9. Year of Construction : 2016-17
10. Applicant's letter No. : -Nil diary No. 6282 Dated 19/03/2019

Basement , Ground, Mezzanine Floor , ,First Floor, Second Floor
--

S No	Minimum standards on fire prevention and fire safety U/R 33	Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	18 mtr	On Road	MR
	• Gate width	5 mtr	On Road	MR
	• Width of internal road	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	2	MR
	• Basements	2	1( Iron) & 1( Concrete)	MR
	b. Width of staircases			
	• Upper floors	2.00 mtr.	2.00 mtr x1 (Concrete) & 2.00 mtr (Iron)	MR
	• Basements	2.00 mtr	2.00 mtr x1 (Concrete) & 2.00 mtr (Iron)	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No of continuous staircase to terrace	2	2	MR
	e. Width Of Corridor	N/A	N/A	N/A
	f. Door Size	2.00 mtr	2.00 mtr x 2	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	Smoke managements System			
	• Basements	Required	Provided	MR
	• Upper floors	Required	Provided	MR
5.	Fire Extinguishers			
	• Total numbers	10	15	M/R
	• Types	ISI marked ABC/CO <sub>2</sub>	Provided	M/R
	• IS marking	Required	Provided	M/R


*(Handwritten Signature)*


6.	First – Aid Hose Reels			
	• Total numbers on each floor	2	2	MR
	• Length of hose reel hose	30 mtr	30 mtr	MR
	• Nozzle diameter	5 mm	5 mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	Smoke	Provided	MR
	• Location of Main Panel	Ground Floor	Provided	MR
	• Location of Repeater Panel	Alternate Floor	Provided	MR
	• Alternate source of power	Required	Provided	MR
	• Hooters' Location	Ground Floor	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basements	Required	Provided	MR
	• Upper Floor	NR	NR	NR
	• Sprinkler above false ceiling	NR	NR	NR
11.	Internal Hydrants			
	• Size of riser/down-comer	150 mm	150 mm	MR
	• Number of hydrants per floor	One	One	MR
	• Hose Box	Required	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants	NR	NR	NR
	• Hose Box	NR	NR	NR
13.	Pumping Arrangements			
	• Ground Level			
	• Discharge of main pump	2280 LPM	2280 LPM	MR
	➤ Head of main pump	40 MH	40 MH	MR
	➤ Number of main pumps	One	One	MR
	➤ Jockey pump out put	180 LPM	180 LPM	MR
	➤ Jockey pump head	40 MH	40 MH	MR
	➤ Standby Pump out put	2280 LPM	2280 LPM	MR
	➤ Standby Pump Head	40 MH	40 MH	MR
	➤ Auto Staring/Manual stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	• Terrace level			
	➤ Discharge of pump	900 LPM	900 LPM	MR
	➤ Head of the pump	40MH	40MH	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting			
	• Under Ground Tank capacity	2,00,000 Ltrs	2,00,000 Ltrs	MR
	➤ Draw of connection	N/A	N/A	N/A
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	N/A	N/A	N/A

		Required	Provided	MR
15	Exit Signage			
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area	N/A	N/A	
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A


The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.


Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Dy. CFO (WZ)  10/4/19  
 Signature of the Inspecting Officer  
 Name : Ashok Kumar Jaiswal  
 Designation : A.D.O. (Jwala Puri)

CFO  10/4/19  
 where is DO/w?

OLB/WL  
 Sir, Area pertains to North-east.

CFO (WZ)  11/04/19  
 FTB  
 CO is but up for signature of...

AK Jaiswal  
 5/4/19  
 10/4/19