

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI- 110001


No. F6/DFS/MS/Club/2019/NDZI/ 1266

Dated: 14/6/19

FIRE SAFETY CERTIFICATE

Certified that the Poorva Sanskriti Kendra Plot no. 14, Distt Centre, Laxmi Nagar, Delhi comprised of basement, ground plus two upper floors was granted FSC by this department vide letter no. F6/DFS/MS/2013/269 Dated 07/05/13. The premises was re-inspected by the officer concerned of this department on 04/06/19 in the presence of Sh.R.V. Mehto (E.E. Electrical) & Sh. Yogiraj (Manager) and found that the building have deemed complied with the fire prevention and fire safety requirements in accordance with the rule 33 of the Delhi Fire Service Rule 2010, and that the premises is fit for occupancy "Assembly building (Club)" with effect from 14/06/19 for a period of three years, subject to conditions printed overleaf.

Issued on 14/06/19 at New Delhi by


(Atul Gang)
Chief Fire Officer
Delhi Fire Service
o/c

To,

1. The Manager,
Poorva Sanskriti Kendra Plot no. 14,
Distt Centre, Laxmi Nagar, Delhi.

Copy to:-

The Asstt. Commissioner (Club),
GNCTD, L & N Block, Vikas Bhawan,
I.P.Estate, New Delhi.

CONDITIONS:

1. All the means of escape shall be kept free of all the type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
5. This Fire Safety Certificate can not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
6. All comments/ directions of the Licensing Department shall always be permitted and followed.
7. The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry"
8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : Poorva Sanskriti Kendra 14, Distt Centre, Laxmi Nagar, Delhi.
2. Building is comprised of : B+G+2 upper floor
3. Type of Occupancy : Club (Assembly building)
4. Type of Case : Renewal
5. Details of Previous NOC : F6/DFS/MS/2013/269 Dated 07/05/13
6. Fire Safety direction letter No : Nil
7. Date of Inspection : 04/06/19
8. Name of the Inspecting Officers: : ADO R.K. Yadav
9. Name of the designation of Officer
from the building side : Sh.R.V. Mehto (E.E. Electrical) & Sh. Yogiraj(Manager)
10. Year of Construction : 2003
11. Applicant's letter No : DSIIDC/EE(ED-I)/PSK/FIRE/NOC/2018-19/34 dated 02/04/19

S.No	Minimum Standards on fire prevention and fire safety U/R33	NBC Requirement	Provided at Site	Remarks MR/NMR
1	Access to building			
	Road width	12 m	24 m	MR
	Gate width	5.0 M	5.0 M	MR
	Width of internal road	N.A	N.A	N.A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	Upper Floor	2 No.	2No.	MR
	Basement	2 No.	2 No.+2 Ramp	MR
	B. Width of Staircases			
	Upper Floor	2.0 M& 1.20 M	2.0 M& 1.20 M	MR
	Basement	1.5 M& 1.20 M	1.5 M& 1.20 M	MR
	c. Protection of exits			
	Fire check door	N.A	N.A	N.A
	Pressurization	N.A	N.A	N.A
	e. No. of continuous staircases to terrace	2 No.	2 No.	MR
g. Width of Corridor	1.5 M	1.5 M	MR	
h. Door Size	2.0M	2.0 M	MR	
3	Compartmentation.			
	Fire check door	Required	Provided	MR
	Sealing of electrical shafts	Required	Sealed	MR
	Fire rating of shaft door	N.A	N.A	N.A
	Water curtain	N.A	N.A	N.A
	Fire Dampers	N.A	N.A	N.A
4	Smoke Management System.			
	Basement	Required	Provided	MR
	Upper floor	N.A	N.A	N.A

5.	Fire Extinguisher	22 nos.	25 nos.	MR
	Total numbers	CO ₂ & ABC	CO ₂ & ABC	MR
	types	ISI marked	ISI marked	MR
	ISI marking			
6	First-aid-Hose Reels.	02 no.	Provided	MR
	Total numbers	30 m	Provided	MR
	Length of hose reel hose	5 mm	Provided	MR
	Nozzle diameter			
7	Automatic fire detection and alarming system.			
	Type of detectors	Heat/smoke	Heat/smoke	MR
	Location of main panel	Basement	Basement	MR
	Location of repeater panel	N.A	N.A	N.A
	Alternate source of power	Required	Provided	MR
	Hooters's location	Near gate	Provided	MR
8	MOEFA	Required	Provided	MR
9	Public address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	Basement	Required	Provided	MR
	upper floor	Required	Provided	MR
	sprinkler above false ceiling	N.A	N.A	N.A
11	Internal Hydrants			
	size of riser/down-comer	100 mm	100 mm	MR
	Number of hydrants per floor	02 no.	02 no.	MR
	Hose Box	02 no.	02 no.	MR
12	Yard Hydrants.			
	Total number of hydrants	Required	Provided	MR
	Hose Box	Required	Provided	MR
13-	Pumping Arrangements.			
	• Ground Level			
	➤ Discharge of main Pump	2850 LPM	2850 LPM	MR
	➤ Head of Main Pump	52 M	52 M	MR
	➤ Number of main pumps	2 No.	2 No.	MR
	➤ Jockey pump out put	180LPM	180LPM	MR
	➤ Jockey pump head	56 M	56 M	MR
	➤ Standby pump out put	2850 LPM	2850 LPM	MR
	➤ Standby pump Head	52 M	52 M	MR
	➤ Auto Starting /Manual stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	• Terrace Level			
	➤ Discharge of pump	N.A	N.A	N.A
	➤ Head of the Pump	N.A	N.A	N.A
	➤ Power supply	N.A	N.A	N.A
	➤ Auto Starting of pump	N.A	N.A	N.A

14	Captive Water Storage for Fire Fighting.			
	Underground tank capacity	1,00,000 Ltrs	1,00,000 Ltrs	MR
	Draw-off connection	Required	Provided	MR
	Fire service inlet	Required	Provided	MR
	Access to tank	Required	Provided	MR
	Overhead Tank capacity	10,000 Liters	10,000 Liters	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	Pressurization of Lift Shaft	N.A	N.A	N.A
	Pressurization of Lift lobby	N.A	N.A	N.A
	Communication in lift car	Required	Provided	MR
	Firemen's grounding switch	Required	Provided	MR
	Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	Total area	N.A	N.A	N.A
	Location	N.A	N.A	N.A
19	Fire Control Room			
	Detector system panel	Required	Provided	MR
	Flow switch panel	N.A	N.A	N.A
	PA system panel	N.A	N.A	N.A
	Batter backup	N.A	N.A	N.A
	Building Floor Plans	N.A	N.A	N.A
20	Special Fire Protection systems for protection of special Risks, if any:	N.A	N.A	N.A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules. The FSC issued vide letter no. F6/DFS/MS/2013/269 Dated 07/05/13 renewal under the rule 35 of the Delhi Fire Service Rule 2010, is recommended.

R.K. Yadav
2/6/2015

Signature of the Inspecting Officer

Name: R.K.Yadav

Designation: ADO (LN)

DO(ED) *[Signature]*
2/6.

[Handwritten notes and signatures]
DY. CFO/ND 3
10/5
2/06/15