

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI

No. F6/DFS/MS/cinema/2019/ 2169

Dated: 15/11/2019

FIRE SAFETY CERTIFICATE

Certified that the **PVR Cinema (Formerly known as D T Cinema)(Audi- 1to 4) Shalimar Bagh** Located at **3rd, 4th & 5th Floor , DLF City Center Mall, A-Block, Community Centre Shalimar Bagh, New Delhi, comprised of Lower basement & Upper basement & ground+ five upper floor**, was issued FSC vide Letter No F6/DFS/MS/cinema/2017/WZ/231 dated 17-02-2017. FSC to the Mall is issued vide Letter no-. F6/DFS/MS/WZ/2018/2577 dated 30-11-2018. The premises was re inspected by the officers concerned of this department on 21-10-2019 in the presence of **Mr. Ajay** and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class " Assembly Building" Group D with effect from 15/11/19 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on15.11.19..... at New Delhi by.


(Atul Garg)
Director
Delhi Fire Service

Copy to:

1. The SDM (HQ-I)/Kanjhawala, District North West Kanjhawala, Delhi
2. Mr. Sunil Kumar bhatnagar, PVR Cinema (D T Cinema) Shalimar Bagh Located at **3rd, 4th & 5th Floor ,DLF City Center Mall, A-Block, Community Centre Shalimar Bagh, New Delhi**
3. Dy. Health Officer NDMC, Sec-5,Rohini Zone, Rohini Delhi-85.

Following fire safety directives must be adhered to:-

1. The burn test reports of decorative material being used in audies must be submitted by the cinema manager with in one month.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. Basement shall be used as per building bye laws.
8. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
9. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
10. All the doors, Exits and internal roads must be kept free from any obstruction.

1. Name & address of the building: **PVR Cinema(Formerly known as D T Cinema)(Audi- 1to4) Shalimar Bagh** Located at **3rd, 4th & 5th Floor, DLF City Center Mall, A-Block, Community Centre Shalimar Bagh, New Delhi, in a building comprised of Lower basement & Upper basement & ground+ five upper floor.**
2. Type of Occupancy : Cinema (Assembly)
3. Type of Case : Renewal
4. Details of previous NOC : Letter No. F6/DFS/MS/cinema/2017/WZ/231 dated 17-02-2017
5. Fire Safety directives Letter No. : Letter No. F6/DFS/MS/WZ/2018/2577 dated 30-11-2018(To Mall)
6. Date of inspection : 21-10-2019
7. Name of the Inspecting Officer : Udai vir Singh ADO (WP)
8. Name and designation of Officer from the building side : Mr. Ajay
9. Year of Construction :
10. Applicant's letter No. : Form J Dated 26/06/2019

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	12 m 4.5 m 6 m	24mtr 5m Provided Provided	MR MR MR
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases <ul style="list-style-type: none"> • Upper floors • Basements b. Width of staircases <ul style="list-style-type: none"> • Upper floors • Basements c. Protection of exits <ul style="list-style-type: none"> • Fire check door • Pressurization d. No of continuous staircase to terrace	4 NA Old case Old case Required Required 04nos	8 Provided NA 5x1.5m,1x1.93m,1x1.48m & 1x2m Provided Provided Provided 04nos	MR NA MR MR MR MR MR
	e. Width Of Corridor f. Door Size	Required 04 Exit in each Audi	Required Provided 4 in each Audi	Required MR (Old case)
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain 	Required Required Required Required	Provided Provided Provided Provided	MR MR MR MR

	• Upper floors	Required	Provided	MR
5.	Fire Extinguishers			
	• Total numbers	16(4 in each Audi)	Provided	MR
	• Types	ABC, CO2 &	Provided	MR
	• IS marking	WCO2 ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	• Total numbers on each floor	2each Audi	2 Provided	MR
	• Length of hose reel hose	30m	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	Beam Detector	Provided	MR
	• Location of Main Panel	Ground floor	Provided	MR
	• Location of Repeater Panel	Ground floor	Provided	MR
	• Alternate source of power	Required	Provided	MR
	• Hooters' Location	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10	Automatic Sprinkler System			
	• Basements	NA	NA	NA
	• Upper Floor	Required	Provided	MR
	• Sprinkler above false ceiling	Required	Provided	MR
11	Internal Hydrants			
	• Size of riser/down- comer	150 mm	Provided	MR
	• Number of hydrants per floor	2 each Audi	Provided	MR
	• Hose Box	Required	Provided	MR
12	Yard Hydrants(Common With Mall)			
	• Total number of hyds	6	Provided	MR
	• Hose Box	6	Provided	MR
13	Pumping Arrangements (Common With Mall)			
	• Ground Level			
	• Discharge of main pump	4500lpm	Provided	MR
	➤ Head of main pump	60 m	Provided	MR
	➤ Number of main pumps	3	Provided	MR
	➤ Jockey pump out put	Two180 lpm each	Provided	MR
	➤ Jockey pump head	60 m	Provided	MR
	➤ Standby Pump out put	4500 lpm	Provided	MR
	➤ Standby Pump Head	60 mtr	Provided	MR
	➤ Auto Staring/Manual stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	• Terrace level			
	➤ Discharge of pump	450 lpm	Provided	MR
	➤ Head of the pump	40 m	Provided	MR
	➤ Power supply	Provided	Provided	MR
	➤ Auto starting of pump	Provided	Provided	MR
14	Captive water Storage for fire fighting(Common With Mall)			
	• Under ground tank cpty	3,00,000 litres	Provided	MR
	➤ Draw of connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR

15	Exit Signage	Required	Provided	MR
16	Provision of Lifts			
	➤ Pressurization of Lift Shaft	Required	Provided	MR
	➤ Pressurization of lift lobby	Required	Provided	MR
	➤ Communication in lift Car	Required	Provided	MR
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17	Standby power supply	Required	450 KVA	MR
18	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19	Fire control room			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR
20	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/cinema/2017/WZ/231 dated 17-02-2017 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Note;- In connection of decorative material being used in audies the burn test reports are required to submitted by the cinema manager with in one month.

Signature of the Inspecting Officer

Officer

Name Udai Vir Singh

Designation

ASD/WP

Signature of the Inspecting

Name

Designation

ASD/WP

ASD/WP

ASD/WP

Director

11/11/19
F.I.D.