

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI

No. F6/DFS/MS/WZ/2020/*School/198*

Dated: *19/06/2020*

FIRE SAFETY CERTIFICATE

Certified that the building of **D.A.V. Public School** Located at **Pushpanjali Enclave, Pitampura Delhi.110034**, in a building comprised of **Ground + 03 Upper Floors** was issued FSC vide Letter No. F-6/DFS/MS/School/2017/WZ/245 Dated 22/02/2017. The premises was re inspected by the officers concerned of this department on **16-03-2020** in the presence of **Mrs. Rashmi Raj Biswal (Principal)** and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deem complied with the fire prevention and fire safety requirements in accordance DOE Circular 3298-3398 Dated 01-03-2011 and that the premises is fit for occupancy class "Educational" Group B with effect from *19/06/2020* for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on *19/06/2020* at New Delhi by.

(Dharampal Bhardwaj)
Dy. Chief Fire Officer
Delhi Fire Service

Copy to:-

1. The Principal, **D.A.V. Public School Pushpanjali Enclave, Pitampura Delhi.110034**.
2. Directorate of Education Old Secretariat Delhi – 110054.
3. The Commissioner, North Delhi Municipal Corporation, Civic Centre, Minto Road, New Delhi -110002, to check the addition/alteration/illegal construction if any in the premises.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
7. Basement shall be used strictly as per building bye laws.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. **Three side open sun/ Rain shed has been seen at 1/4th portion of the terrace it must not be used for any purpose**

INSPECTION REPORT

1. Name & address of the building: D.A.V. Public School Located at Pushpanjali Enclave, Pitampura Delhi.110034
2. Type of Occupancy : Educational (Ground + 3 Upper Floor)
3. Type of Case : Renewal
4. Details of previous NOC : F-6/DFS/MS/School/2017/WZ/245 Dated 22/02/2017
5. Fire Safety directives Letter No. : Cr.No.3298-3398 dated 1-3-11
6. Date of inspection : 16-03-2020
7. Name of the Inspecting Officer : Udaivir Singh ADO (WP)
8. Name and designation of Officer
from the building side : Mrs. Rashmi Raj Biswal (Principal)
9. Year of Construction : 1993
10. Applicant's letter No. : DAVPS/PE/SS/2020/650 Dated-17/02/2020

No. of Students=3262
No. of class rooms=82
Plot area=3.5 acres
Covered area=4200sqm

S No	Minimum standards on fire prevention and fire safety U/R 33	Cr.No.3298-3398 dated 1-3-11/NBC	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	Accessible	Provided	MR
	• Gate width	Accessible	405 & 440 cm	MR
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	3	04 Provided	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper floors	3x1.5m	2x1.4m, 1x1.53m & 1x1.35m	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No of continuous staircase to terrace	1	Provided	MR
	e. Width Of Corridor	1.5m	Provided	MR
	f. Door Size	1mtr	115cm	MR
3.	Compartmentation			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4.	Smoke managements System			
	• Basements	NA	NA	NA
	• Upper floors	NA	NA	NA

5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	18 nos. ABC & CO ₂ ISI marked	38 Provided Provided Provided	MR MR MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	2 30m 5mm	03 Provided Provided Provided	MR MR MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	NA NA NA NA NA	NA NA NA NA NA	NA NA NA NA NA
8.	MOEFA	NA	NA	NA
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basements Upper Floor Sprinkler above false ceiling 	NA NA NA	NA NA NA	NA NA NA
11.	Internal Hydrants:			
	<ul style="list-style-type: none"> Size of riser/down- comer Number of hydrants per floor Hose Box 	NA NA NA	Provided 4 Provided(at Ground Floor) 4 Provided(at Ground Floor)	NA NA NA
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	NA NA	NA NA	NA NA
13.	Pumping Arrangements:			
	<ul style="list-style-type: none"> Ground Level Discharge of main pump ➤ Head of main pump ➤ Number of main pumps ➤ Jockey pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Staring/Manual stopping ➤ Pump House Access Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power supply ➤ Auto starting of pump 	NA NA NA NA NA NA NA NA NA NA NA 450 lpm 40Mtr Required Required	NA NA NA NA NA NA NA NA NA NA NA 450&180lpm Provided Provided Provided	NA NA NA NA NA NA NA NA NA NA NA MR MR MR MR
14.	Captive water Storage for fire fighting:			
	<ul style="list-style-type: none"> Under ground tank capacity ➤ Draw off connection ➤ Fire service inlet ➤ Access to tank Overhead Tank capacity 	NA NA NA NA 10,000Ltr	NA NA Provided NA Provided	NA NA NA NA MR
15	Exit Signage	Required	Provided	MR

16.	Provision of Lifts		
	➤ Pressurization of Lift Shaft	NA	NA
	➤ Pressurization of lift lobby	NA	NA
	➤ Communication in lift Car	NA	NA
	➤ Fireman's Grounding Switch	NA	NA
	➤ Lift Signage	NA	NA
17.	Standby power supply	NA	NA
18.	Refuge Area		
	➤ Total area	NA	NA
	➤ Location	NA	NA
19.	Fire control room		
	➤ Detector system panel	NA	NA
	➤ Flow Switch Panel	NA	NA
	➤ PA System Panel	NA	NA
	➤ Battery backup	NA	NA
	➤ Building Floor Plans	NA	NA
20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F-6/DFS/MS/20011/1841 Dated 04-08-2011 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Note:- Three side open sun/ Rain shed has been seen at 1/4th portion of the terrace it must not be used for any purpose.

Signature of the Inspecting Officer

Name

Designation

Signature of the Inspecting Officer

Name

Designation

ADDOF

Since the applicant was contacted over telephone he will submit the Undertaking