

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001**

No.F6/DFS/MS/2020/~~HD2/Audi/270~~

Dated : 24/07/2020

FIRE SAFETY CERTIFICATE

Certified that the **Little Theatre Group** located at **Copernicus Marg, New Delhi** comprised of **Basement + Ground + Mezzanine + 02 Upper floor** was granted FSC by this department vide letter **F6/DFS/MS/2017/Audi/887** dated **21/06/17**. The premises was re-inspected by the officer concerned of this department on **16/07/2020** in the presence of **Sh. Davender Popali (Manager)** and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class **Assembly Building Group D** with effect from ~~-----~~ **24/07/2020** for period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued ~~-----~~ **24/07/2020** at New Delhi by.



(Sunil Chaudhary)
Dy. Chief Fire Officer
Delhi Fire Service



Copy to:-

1. The Joint Commissioner of Police (Lic),
First Floor, P.S. Defence Colony New Delhi.
2. The Manager,
Little Theatre Group located at Copernicus Marg, New Delhi.

Condition for the validity of fire safety certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in.
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry".

- N/30 -

INSPECTION REPORT

1. Name & address of the building : Little Theatre Group located at Copernicus Marg, New Delhi
2. Type of occupancy : Assembly Building
Basement + Ground + Mezzanine + 02 Upper floor
3. Type of case:- : Renewal
4. Details of previous FSC : F6/DFS/MS/2017/Audi/887 dated 21/06/17
5. Fire safety directives No. : N/A
6. Date of inspection:- 16/07/2020
7. Name of the inspecting officer : Sh. Rajinder Atwal DO/CD &
Sh. M.K Sharma ADO/CC
8. Name & designation of officer
From the building side : Sh. Davender Popali (Manager)
9. Year of construction : 2001
10. Applicant's letter No : Email dated 30/06/2020.

Old Case

S.No.	Minimum Standards on fire Prevention and fire safety U/R 33	Requirement/ Existing fire safety arrangements	Provided at site	Remarks MR/NMR
1.	Access to Building			
	1) Road width	09 mtr.	12 mtr.	MR
	2) Gate width	4.5 mtr.	4.5 mtr.	MR
	3) Width of internal road	NA	NA	NA
2.	Number, Width Type & Arrangement of Exits			
	A. Number of staircases			
	1. Upper floors	02	02	MR
	2. Basements	01	01	MR
	B. Width of staircase			
	1. Upper floors	1.0 mtr.	1.0 mtr. each	MR
	2. Basements	1.0 mtr.	1.0 mtr.	MR
	C. Protection of exits			
	1. Fire check door	Required	Provided	MR
	2. Pressurization	Required	Provided	MR
	D. No. of continuous staircase to terrace	01 No	01 No	MR
	E. Width of corridor	NA	NA	NA
	F. Door size	1.0 Mtr.	1.5 Mtr.	MR
3.	Compartmentation			
	1) Fire check door	Required	Provided	MR
	2) Sealing of electrical shafts	Required	Provided	MR
	3) Fire rating of shaft door	Required	Provided	MR
	4) Water curtain	N/A	N/A	N/A
	5) Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System			
	1) Basements	30 ACPH	Mechanical	MR
	2) Upper floors	12 ACPH	Natural	MR
5.	Fire Extinguishers			
	1) Total numbers	20 Nos.	21 Nos.	MR
	2) Types	ABC & CO2	ABC, CO2 & W.CO2	MR
	3) ISI marking	Required	Provided	MR

6.	First-Aid Hose Reel			
	1) Total number of each floor	04 No.	Provided	MR
	2) Length of hose reel hose	30 m	30 m	MR
	3) Nozzle diameter	05 mm	05 mm.	MR
7.	Automatic Fire Detection & Alarming System			
	1) Type of detectors	Required	Provided	MR
	2) Location of main panel	Required	Provided	MR
	3) Location of repeater panel	N/A	N/A	N/A
	4) Alternate source of power	Required	Provided	MR
	5) Hooter's Location	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	1) Basement	Required	Provided	MR
	2) Upper floors	N/A	N/A	N/A
	3) Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	1) Size of riser/down-comer	100 mm	100 mm	MR
	2) Number of hydrants per floor	02	02	MR
	3) Hose box per floor	02	02	MR
12.	Yard Hydrants			
	1) Total number of hydrants	02	02	MR
	2) Hose box	02	02	MR
13.	Pumping Arrangement			
	1) Ground level			
	a) Discharge of main pump	1800 LPM	1800 LPM	MR
	b) Head of main pump	56 mtr.	56 mtr.	MR
	c) Number of main pump	01	01	MR
	d) Jockey pump out put	180 LPM	180 LPM	MR
	e) Jockey pump head	56 mtr.	56 mtr.	MR
	f) Stand by pump output	1800 LPM	1800 LPM	MR
	g) Stand by pump head	60 mtr.	60 mtr.	MR
	h) Auto starting/Manual stopping	Required	Provided	MR
	2) Terrace level			
	a) Discharge of pump	450 LPM	450 LPM	MR
	b) Head of pump	60 mtr.	60 mtr.	MR
	c) Power supply	Required	Provided	MR
	d) Auto starting of pump	Required	Provided	MR
14.	Captive Water Storage for Fire Fighting			
	1) Under ground tank capacity	50,000 ltr.	50,000 ltr.	MR
	a) Draw-off connection	Required	Provided	MR
	b) Fire service inlet	Required	Provided	MR

	c) Access to tank	Required	Provided	MR
	d) Over head tank capacity	5,000 Ltr.	5,000 ltr.	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	a) Pressurization of lift shaft	N/A	N/A	N/A
	b) Pressurization of lift lobby	N/A	N/A	N/A
	c) Communication in lift car	N/A	N/A	N/A
	d) Fireman's switch	N/A	N/A	N/A
	e) Lift signage	N/A	N/A	N/A
17.	Stand by Power Supply	Required	Provided	MR
18.	Refuge Area	N/A	N/A	N/A
	Total area location	N/A	N/A	N/A
19.	Fire Control Room	N/A	N/A	N/A
	a) Detector system panel	N/A	N/A	N/A
	b) Flow switch panel	N/A	N/A	N/A
	c) PA system panel	Required	Provided	MR
	d) Battery backup	Required	Provided	MR
	e) Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risk, if any: ABC & CO ₂			MR

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6/DFS/MS/2017/Audi/887 dated 21/06/17 renewal under Rule 35 of the Delhi Fire Service Rules 2010, is recommended.

Signature of the Inspecting Officer

Name :- Rajinder Atwal
Designation :- DO (CD)

Signature of the Inspecting Officer

Name :- M.K. Sharma
Designation :- ADO (CC)