

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001

No. F.6/DFS/MS/1/2020/SZ/ 402

Dated: 05/10/2020

FIRE SAFETY CERTIFICATE

Certified that the **JSS Spiritual & Cultural Centre**, Plot no 18& 19, Sec-VI, Pushp Vihar, Saket, New Delhi-17 comprised of Basement, Ground + 3 upper floors Owner/Occupied by Jagadguru Sri Veerasimhasana Math was granted FSC by this department vide letter no F6/DFS/MS/2016/SZ/1777 dated 09/12/2016. The premises was re-inspected by the officers concerned of this department on 29/09/2020 in the presence of Mr. Giresh (Care Taker) and found that the said building/premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the building/premises is fit for occupancy **Group- D " Assembly Building"** (Spiritual Education cum Residential) as above with effect from 05/10/2020 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 05/10/2020.... at New Delhi by.



S.S.Tuli

Dy. Chief Fire Service
Delhi Fire Service

OK

Copy to: -

1. The Manager, JSS Spiritual & Cultural Centre, Plot no 18& 19, Sec-VI, Pushp Vihar, Saket, New Delhi-17
2. The DHO (Central Zone), South MCD, Health deptt, Lajpat Nagar, New Delhi-24

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1	Name & Address of the Building	JSS Spiritual & Cultural Centre, Sri Suttur Bhawan, Plot no 18& 19, Sec-VI, Pushp Vihar, Saket, New Delhi-17		
2	Type of Occupancy	Assembly, "Group-D" (Spiritual Education cum Residential)		
3	Building Comprised of	Basement, Ground + 3 upper floors		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/2016/SZ/1777 dated 09/12/2016		
6	Fire Safety Directives Letter No	F6/DFS/MS/BP/2007/2869 dated 04/10/2007		
7	Date of Inspection	29/09/2020		
8	Name of the Inspecting Officers	ADO Avtar Singh		
9	Name & Designation of Officers from the building side	Mr. Giresh (Care Taker)		
10	Year of construction	2012		
11	Applicant letter No.	Diary no. 1246 dated 17/08/2020		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC Dt. 14/03/2013 Requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	12 m Required -N/A-	12 m ✓ 5 m ✓ -N/A-	MR MR -N/A-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	02 nos	02 nos ✓	MR
	➤ Basement floor.	02 nos	02 nos ✓	MR
	b) Width of Staircase			
	➤ Upper floors	Required	1.20 m & 1.08 m ✓	MR(old case)
	➤ Basement floor	Required	1.20 m & 1.08 m ✓	MR(old case)
	c) Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-N/A-	-N/A-	-N/A-
	d) No. of continuous staircase to terrace	Two	Two	MR
	e) Width of corridor	-N/A-	-N/A-	-N/A-
	f) Door size	1.25 m	1.25 m	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> Fire check door. Sealing of electrical shafts. Fire rating of shaft door. Water curtain Fire dampers. 	-N/A- Required -N/A- -N/A- Yes	-N/A- Provided -N/A- -N/A- Provided	-N/A- MR -N/A- -N/A- MR
4	Smoke Management system.			
	<ul style="list-style-type: none"> Basement Upper floors 	Required Required	Exhaust fan Provided Exhaust fan Provided ✓	MR MR
5	Fire Extinguishers.			
	<ul style="list-style-type: none"> Total numbers Types ISI Marking 	Fire Extinguisher ISI marked	25 Nos ✓ W.CO ₂ -20, CO ₂ -05 Provided	MR MR MR
6	First Aid Hose Reels			

	<ul style="list-style-type: none"> Total numbers on each floor 		Two ✓	MR
	<ul style="list-style-type: none"> Length of hose-reel hose. Nozzle Diameter 	Hose reel	30 m ✓	MR
			5 mm	MR
7	Automatic fire detection & alarming system.			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	Required	Smoke ✓	MR
		Required	Basement ✓	MR
		Required	Basement	MR
		Required	DG Set ✓	MR
		Required	Every floor	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-N/A-	-N/A-	-N/A-
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement. Upper floors Sprinkler above false ceiling 	Required	Provided	MR
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser / Down-comer Number of Hydrant per floor Hose box. 	Required	150 mm ✓	MR
		Required	02 nos ✓	MR
		Required	02 nos ✓	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	Required	05 nos ✓	MR
		Required	05 nos ✓	MR
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	Discharge of main pump.	2280 LPM	2280 LPM ✓	MR
	➤ Head of main pump.	70 m	70 m ✓	MR
	➤ Number of main pumps.	One	One ✓	MR
	➤ Jockey Pump output.	180 LPM	180 LPM ✓	MR
	➤ Jockey Pump head.	60 m	60 m ✓	MR
	➤ Standby Pump output.	2280 LPM	2280 LPM ✓	MR
	➤ Standby Pump head.	70 m	70 m ✓	MR
	➤ Auto Starting/Manual stopping.	Required	Provided	MR
	➤ Pump house access.	Required	Provided	MR
	<ul style="list-style-type: none"> Terrace Level 			
	➤ Discharge of pump.	900 LPM	900 LPM ✓	MR
	➤ Head of pump.	40 m	40 m ✓	MR
	➤ Power supply.	Required	Provided	MR
	➤ Auto starting of pump.	-N/A-	-N/A-	-N/A-
14.	Captive water storage for firefighting.			
	<ul style="list-style-type: none"> Underground tank capacity. ➤ Draw-off connection. ➤ Fire Service Inlet. ➤ Access to tank. Overhead tank capacity. 	Required	50000 ltrs ✓	MR
		-N/A-	Provided	MR
		Required	Provided	MR
		-N/A-	Provided	MR
		10,000 ltrs	10,000 ltrs ✓	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		Required	Provided	MR

- N/21 -

	• Lift signage.	Required	Provided	MR
17	Standby Power Supply	Required	DG Set Provided	MR
18.	Refuge Area			
	• Total area	-N/A-	-N/A-	-N/A-
	• Location	-N/A-	-N/A-	-N/A-
19.	Fire Control Room.			
	• Detector System Panel.	Required	Provided	MR
	• Flow Switch Panel.	-N/A-	-N/A-	-N/A-
	• PA system Panel.	-N/A-	-N/A-	-N/A-
	• Battery backup	Required	Provided	MR
	• Building floor plan	-N/A-	-N/A-	-N/A-
20.	Special Fire Protection System for the Protection of special Risk, if any.			-N/A-

The Fire protection systems provided in the premises were checked / operated at random and found functional at the time of inspection.

Keeping in view of the substantial satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no. F6/DFS/MS/2016/SZ/1777 dated 09/12/2016, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

(Signature)
29/09/2020

Signature of the Inspecting Officer
Name : Avtar Singh
Designation: ADO (M.RD)

DO (SD)

(Signature)
29/09

DFA (S2)

(Signature)
29/09

F.T letter is put up for sign. please

(Signature)
30/09/2020

DCFO (S2)

(Signature)
30/9