

C/28

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**


No. F6/DFS/MS/School/WZ/2020/414

Dated: 09/10/2020

FIRE SAFETY CERTIFICATE

Certified that the **Citizen Model School, Budh Vihar, Phase-II, Delhi-110086**, comprised of **Single block, Ground + Two Upper Floors** owned/ occupied by **Citizen Model School** was issued Fire Safety Certificated vide this office letter no. **F.6/DFS/MS/2016/School/WZ/1258 dated 10.08.2016**. The premises were re-inspected by the officer concerned of this department on **29.09.2020** in the presence of **Smt. Sunita Singla (Principal)** observed that all the fire prevention and fire safety arrangement as provided in the premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from **09/10/2020**..... for a period of **three years, in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.**

Issued on 09/10/2020 at New Delhi by


(Dhrampal Bhardwaj)
Dy. Chief Fire Officer
Tel:-01123414250

Copy to:

1. The Principal, Citizen Model School, Budh Vihar, Phase-II, Delhi-110086.
2. The Director of Education, GNCT of Delhi Old Secretariat, Delhi-110054

Conditions for validity of Fire Safety Certificate;

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form "K" is available on http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/ http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Forms

- 2.Type of Occupancy : Educational (G+2)
 3.Type of Case : Renewal
 4. Details of previous NOC ; F.6/DFS/MS/2016/School/WZ/1258 dated 10.08.2016
 5. Fire Safety directives letter No : NBC Part-IV
 6. Date of inspection : 29.09.2020
 7. Name of the Inspecting Officers : ADO Rohini
 8. Name and designation of officers
 from the building side : Smt.Sunita Singla (Principal)
 9. Year of Construction : 2010
 10. Applicant's letter No. : Online mail dated 17.09.2020

	Minimum Standards on fire prevention and fire safety U/R 33	Dir of Education	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	Accessible	6.0 mtr	M/R
	• Gate width	Accessible	Accessible	M/R
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	02	M/R
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper Floors	1.50m & 0.75m	1.50m & 1.24	M/R
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	02	02	M/R
	g. Width of Corridor	1.0 mtr	1.0 mtr	MR
	h. Door Size	1.0 mtr	1.0 mtr	MR
3	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System.			
	• Basements	30 a/c per hour	N/A	N/A
	• Upper floors	12 a/c per hour	N/A	N/A
5	Fire Extinguishers			
	• Total numbers	16 nos	35	M/R

0 First-Aid Hose Reels.				
	<ul style="list-style-type: none"> Total numbers on each floor 	02	Provided	M/R
	<ul style="list-style-type: none"> Length of hose reel hose 	30 m	Provided	M/R
	<ul style="list-style-type: none"> Nozzle diameter 	5 mm	Provided	M/R
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location of Main Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location of Repeater Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Alternate source of power 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hooters' Location 	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Upper Floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Number of hydrants per floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hose Box 	N/A	N/A	N/A
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hose Box 	N/A	N/A	N/A
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main Pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of Main pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Number of main pumps 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump out put 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey pump head 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump out put 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump Head 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting/ Manual stopping 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Pump House Access 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Terrace level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump 	450 LPM	450lpm	MR
	<ul style="list-style-type: none"> ➤ Head of the pump 	40 m	40 m	MR
	<ul style="list-style-type: none"> ➤ Power Supply 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting of pump 	N/A	N/A	N/A
14	Captive Water Storage for fire fighting.			

	<ul style="list-style-type: none"> Underground tank capacity 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Draw-off connection 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Fire service inlet 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Access to tank 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Overhead Tank capacity 	10000 ltr	10000 ltr	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Pressurization of Lift lobby 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Communication In lift Car 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fireman's Grounding Switch 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Lift Signage 	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Location 	N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Flow Switch Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • PA System Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Batter backup 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Building Floor Plans 	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of the fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F.6/DFS/MS/2016/School/WZ/1258 dated 10.08.2016 is recommended for renewal under rule 37 of the Delhi Fire Service rules 2010.

Note:- School authority request to renew the existing G+2 building and they will apply whenever the construction for IIIrd floor is completed for fresh NOC. Request of applicant may be considered by competent authority.

Signature of the Inspecting Officer
Name Ajay Kumar Sharma
Designation ADO(Rohini)

DO (NW) - Day 7

D(Po)(WZ)

1) one additional floor is under construction at IIIrd floor.