

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6 / DFS / MS / 2020 / WZ / SCHOOL / 418

Dated: 12 / 10 / 2020

FIRE SAFETY CERTIFICATE

Certified that the **Joseph & Mary Public School** located at **Nathu Pura, Road, Burari, Delhi-110084** comprised of **Basement + Ground +02 upper floor** owned/ occupied by the **Joseph & Mary Public School** was granted FSC by this department vide letter **F6/DFS/MS/2017/WZ/1402** dated **22.09.2017**. The premises was re-inspected by the officer concerned of this department on **28.09.2020** in presence of **Sh. Manoj Kr. Shrivastava** and observed that all the fire safety arrangements as provided in the premises found in good working condition. The premises have deemed complied with requirements of circular issued by Director of Education vide letter no 3298-3398 dated 01.03.2011 and the building/ premise is fit for occupancy class Group B Educational with effect from **12/10/2020** for a period of **three years**, subject to compliance of the conditions mentioned below:

Issued on ... **12/10/2020** at New Delhi by

(Dharampal Bhardwaj)
Dy.Chief Fire Officer
Ph:-011-23414250

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 54.
2. The Principal, Joseph & Mary Public School, Nathu Pura, Road, Burari, Delhi-110084.

Conditions for the validity of Fire Safety Certificate:

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
- 2 All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3 All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doit/fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

11/20

INSPECTION REPORT

1. Name & address of the building : Joseph & Mary Public School, Nathu Pura, Road, Burari, Delhi-110084.
 2. Type of Occupancy : Educational
 3. Type of Case : Renewal (B+G+02 upper floors)
 4. Details of previous NOC : F6/DFS/MS/2017/WZ/1402 Dated: 22.09.2017
 5. Fire Safety directives letter No : Director of Education Circular letter no 262-362 dated 17.01.2005.
 6. Date of inspection : 28.09.2020
 7. Name of the Inspecting Officers : ADO (RN)
 8. Name and designation of officers
 from the building side : Sh. Manoj Kr. Shrivastava
 9. Year of Construction : 1997-2013
 10. Applicant's letter No. : Online E-Mail I.D dated:11/09/2020

Plot Area-12140 sqm Covered Area- 9330 sqm, Class rooms -78 nos , Students---2800 nos

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part 4	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	Accessible	Accessible	MR
	• Gate width	4.5m	04m	MR(old case)
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	04	04	MR
	• Basements	02	02	MR
	b. Width of staircases			
	• Upper Floors	1.50m each	1.5m each	MR
	• Basements	1.50m	1.50m	MR
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
		Required	Provided	MR
	d. No. of continuous staircases to terrace	1 m	1 m	MR
	e. Width of Corridor			
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA

n

	<ul style="list-style-type: none"> • Fire Rating of shaft door • Water Curtain • Fire Dampers 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	Exhaust Fan	MR
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	32 nos	40nos	MR
	<ul style="list-style-type: none"> • Types 	ABC/CO2	ABC—40	MR
	<ul style="list-style-type: none"> • ISI marking 	ISI Marked	Yes	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor 	03	03	MR
	<ul style="list-style-type: none"> • Length of hose reel hose 	30m	30m	MR
	<ul style="list-style-type: none"> • Nozzle diameter 	5mm	5mm	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> • Type of detectors 	NA	NA	NA
	<ul style="list-style-type: none"> • Location of Main Panel 	NA	NA	NA
	<ul style="list-style-type: none"> • Location of Repeater Panel 	NA	NA	NA
	<ul style="list-style-type: none"> • Alternate source of power 	NA	NA	NA
	<ul style="list-style-type: none"> • Hooters' Location 	NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> • Basement 	Required	Provided	MR
	<ul style="list-style-type: none"> • Upper Floor 	NA	NA	NA
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	NA	NA	NA
	<ul style="list-style-type: none"> • Number of hydrants per floor 	NA	NA	NA
	<ul style="list-style-type: none"> • Hose Box 	NA	NA	NA
12	Yard Hydrants.			
	<ul style="list-style-type: none"> • Total number of hydrants 	NA	NA	NA
	<ul style="list-style-type: none"> • Hose Box 	NA	NA	NA
13	Pumping Arrangements.			

R

	<ul style="list-style-type: none"> • Ground Level <ul style="list-style-type: none"> ➤ Discharge of main Pump ➤ Head of Main pump ➤ Number of main pumps ➤ Jockey Pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Starting/ Manual stopping ➤ Pump House Access • Terrace level <ul style="list-style-type: none"> ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		900 lpm	900 lpm	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		15000 ltrs	15000 ltrs	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel 	N/A	N/A	N/A
		N/A	N/A	N/A

4

	<ul style="list-style-type: none"> • PA System Panel • Batter backup • Building Floor Plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 1402 dated 22.09.2017

1/14
28/09/2020

Signature of the Inspecting Officer
Name: - Rajesh Kumar
Designation: - ADO/RN

DDO/WO

Change 'A' of DBA in conformity with point No.5 above the inspection table at N/20.

Rajesh
29/9/20

ADO
(RN)

Necessary change done in DBA pl

1/14
02/10/2020

Dy Cfo/W2

6/10/2020

ADO/RN - FT

As approved f.t. letter is put up for your signature pl.

1/14
08/10/2020

Dy Cfo/W2

12/10/2020

MS/W2