

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE

NEW DELHI- 110 001

No.F6/DFS/MS/School/2020/SZ/ 538

Dated: 4/12/2020

FIRE SAFETY CERTIFICATE


Certified that the **SDMC Primary Partibha (Girls)School, located at Palam Enclave, New Delhi-110045**, comprised of ground plus one upper floor was issued FSC vide letter no. F6/DFS/MS/School/SZ/2017/391 Dated 16/03/2017. The premises was re-inspected officer concerned of this department on 25/11/2020 in the presence of Mrs.Kusum Kumari (Principal) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with the fire prevention and fire safety requirements in accordance with DOE Circular 3298-3398 dated 17/01/2011 and the building is fit for occupancy class B 'Educational Building' for with effect from 4/12/2020 for a period of **three** years, in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on..... 4/12/2020 at New Delhi by



(Sunil Chawdhary)

Dy. Chief Fire Officer
Delhi Fire Service



Copy to:-

1. The Principal, SDMC Primary Partibha (Girls)School, located at Palam Enclave, New Delhi-110045.
2. The Directorate of Education, Old Secretariat, Delhi-110054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. All the means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
6. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' (Sub rule 1 of the rule 37) along with a copy of this certificate, six month prior to its expiry.

INSPECTION REPORT

1. Name & address of the building: SDMC Primary Partibha (Girls) School, located at Palam Enclave, New Delhi-110045
2. Type of Occupancy : Educational Building (Ground + 1 Upper Floor)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/School/SZ/2017/391 dated:16/03/2017
5. Fire Safety directives Letter No. : DOE 3298-3398 dated 01-03-2011
6. Date of inspection : 25-11-2020
7. Name of the Inspecting Officer :Udai vir singh, ADO (DWK)
8. Name and designation of Officer
from the building side :Ms. Kusum Kumari(Principal)
9. Year of Construction : 2009,2001
10. Applicant's letter No. :Nil dated 14/10/2020

No. of Students=556
No. of class rooms=22
Plot area=3675sq. m ²
Covered area=826sq.m

S No	Minimum standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1.	Access of building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	<ul style="list-style-type: none"> 06mtr Accessible N/A 	<ul style="list-style-type: none"> 6mtrs 3.07mtrs N/A 	<ul style="list-style-type: none"> MR MR N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper floors • Basements 	<ul style="list-style-type: none"> 2Nos. N/A 	<ul style="list-style-type: none"> 2Nos. N/A 	<ul style="list-style-type: none"> MR NA
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper floors • Basements 	<ul style="list-style-type: none"> 1.5mtrs N/A 	<ul style="list-style-type: none"> 1.92&1.50mtr N/A 	<ul style="list-style-type: none"> MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	<ul style="list-style-type: none"> NA NA 	<ul style="list-style-type: none"> NA NA 	<ul style="list-style-type: none"> NA NA
	d. No of continuous staircase to terrace			
	<ul style="list-style-type: none"> • No of continuous staircase to terrace 	<ul style="list-style-type: none"> N/A 	<ul style="list-style-type: none"> N/A 	<ul style="list-style-type: none"> N/A
	e. Width Of Corridor			
	<ul style="list-style-type: none"> • Width Of Corridor 	<ul style="list-style-type: none"> Required 	<ul style="list-style-type: none"> 2.30mtrs <u>2.3m</u> 	<ul style="list-style-type: none"> MR
	f. Door Size			
	<ul style="list-style-type: none"> • Door Size 	<ul style="list-style-type: none"> 1 mtr 	<ul style="list-style-type: none"> 1mtr 	<ul style="list-style-type: none"> MR
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	<ul style="list-style-type: none"> NA NA NA NA NA 	<ul style="list-style-type: none"> NA NA NA NA NA 	<ul style="list-style-type: none"> NA NA NA NA NA

4.	Smoke managements System			
	<ul style="list-style-type: none"> Basements Upper floors 	NA	NA	NA
		NA	NA	NA
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	07nos.each floor ABC & CO ₂ ISI marked	10 Provided ABC & CO ₂ Provided	MR MR MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	NA NA NA	NA NA NA	NA NA NA
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	NA NA NA NA NA	NA NA NA NA NA	NA NA NA NA NA
8.	MOEFA	NA	NA	NA
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basements Upper Floor Sprinkler above false ceiling 	NA NA NA	NA NA NA	NA NA NA
11.	Internal Hydrants:			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	NA NA NA	NA NA NA	NA NA NA
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	NA NA	NA NA	NA NA

13	<ul style="list-style-type: none"> • Ground Level • Discharge of main pump ➤ Head of main pump ➤ Number of main pumps ➤ Jockey pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Staring/Manual stopping ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power supply ➤ Auto starting of pump 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
14.	Captive water Storage for fire fighting:			
	<ul style="list-style-type: none"> • Under ground tank capacity ➤ Draw off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
15	Exit Signage	NA	NA	NA
16.	Provision of Lifts			
	<ul style="list-style-type: none"> ➤ Pressurization of Lift Shaft ➤ Pressurization of lift lobby ➤ Communication in lift Car ➤ Fireman's Grounding Switch ➤ Lift Signage 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
17.	Standby power supply	NA	NA	NA
18.	Refuge Area			
	<ul style="list-style-type: none"> ➤ Total area ➤ Location 	NA	NA	NA
		NA	NA	NA
19.	Fire control room			
	<ul style="list-style-type: none"> ➤ Detector system panel ➤ Flow Switch Panel ➤ PA System Panel ➤ Battery backup ➤ Building Floor Plans 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA

20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA
-----	--	----	----	----

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/School/SZ/2017/391 dated:16/03/2017renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Signature of the Inspecting Officer
Name
Designation

AD
25/11
Devi Vir Singh
ADD/DWA

Signature of the Inspecting Officer
Name
Designation

[Signature]

25/11/20
AD
F.T. please
ADD F.P.

F-T letter is put up for signature please

DY CFO (D2)
[Signature]
3/12

[Signature]
03/12/2020

M.S. [Signature]