

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110 001**


No. F.6/DFS/MS/Hospital/SZ/2020/ 531

Dated: 21 / 12 / 2020

**FIRE SAFETY CERTIFICATE**

Certified that the **Max Super Speciality Hospital (A unit of Devki Devi Foundation)**, situated at **Plot No. 2, Press Enclave Road, Saket, New Delhi-110017**, comprised of Two Basements, ground and service floor plus six upper floors was granted FSC by this department vide letter no. F6/DFS/MS/Hospital/SZ/2017/1158 dated 03/08/2017. The premise was re-inspected by the officer concerned of this department on 11.12.2020 in the presence of **Mr. Dharmender Kumar** (Group Head /External Affairs) and found deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building is fit for occupancy **Group C "Institutional (Hospital)"** with effect ~~2-1-12-2020~~ 21-12-2020 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010.

Issued on. ~~2.1.12.20~~ 21.12.20 at New Delhi by.

  
(Atul Garg)  
Director

Delhi Fire Service

*AG*

Copy to:-

1. Sh. Dharmender Kumar, Group Head/ External Affairs, Max Super Speciality Hospital (A unit of Devki Devi Foundation), situated at Plot No. 2, Press Enclave Road, Saket, New Delhi-110017.
2. Executive Engg. (Bldg.), South Delhi Municipal Corporation, 8<sup>th</sup> Floor, Civic Center, Minto Road, New Delhi

**Conditions for the validity of fire safety certificate:**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
5. This fire safety certificate may not in any way be treated as regularization of unauthorized construction, if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

### INSPECTION REPORT

1. Name & address of the building : Max Super Speciality Hospital (A unit of Devki Devi Foundation), 2 Press Enclave Road, Saket, New Delhi-110017.
2. Type of Occupancy : Institutional "Group-C"
3. Type of Case : Renewal [2 Basement, Ground & Service Floor plus Six Upper Floors]
4. Details of Previous NOC : F6/MS/DFS/Hospital/SZ/20171158 dated 03/08/2017
5. Fire Safety directives letter No : F6/DFS/MS/BP/Hospital/2008/3424 dated 15/12/2008
6. Date of inspection : 11/12/2020
7. Name of Inspecting Officer : DCFO (SZ) , DO South & ADO (BCP)
8. Name and designation of officer from the building side : Sh. Dharmander Kumar (Group Head /External Affairs)
9. Year of Construction : 2008-2009
10. Applicant's letter No. : Through Email ID dated 03/12/2020

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Old FSC Requirement	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	9m 5m 6m	Provided 3 Nos of 5m each Provided	MR MR MR
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	06 No's 04 Nos	Provided Provided	MR MR
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	02 mtr 02 mtr	Provided B2 to GF : 0 of 2 m & 2 of 1.5 m B1 to GF : Provided	MR MR(old Case)
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	Required Required	Provided Provided	MR MR
	d. No. of continuous staircases to terrace	Six	Provided	MR
	e. Width of Corridor	Required	Provided	MR
	f. Door Size	2m & 1m	Provided	MR (old Case)
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	Required Required NA NA Required	Provided Provided NA NA Provided	MR MR NA NA MR
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	30 ACPH 12 ACPH	M. V. Provided M. V. Provided	MR MR
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	Required ABC/W. CO <sub>2</sub> /CO <sub>2</sub> ISI marked	280 Nos 100/100/80 Nos Yes	MR MR MR
6.	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	5 Nos 30m 5mm	Provided Provided Provided	MR MR MR
7.	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> </ul>	Smoke & Heat Basement 1	Provided Provided	MR MR

		Security Control Room	Provided	NA
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>	Battery Back Up	Provided	MR
		All Floors	Provided	MR
8.	<b>MOEFA</b>	Required	Provided	MR
9.	<b>Public Address System</b>	Required	Provided	MR
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Upper Floors</li> <li>Sprinkler above false ceiling</li> </ul>	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
11.	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	150mm	Provided	MR
		4 Nos	Provided	MR
		4 Nos	Provided	MR
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	07 No's	Provided	MR
		07 No's	Provided	MR
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/Manual Stopping</li> <li>Pump House Access</li> </ul> </li> <li>Terrace level <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	2850 LPM	Provided	MR
		80m	Provided	MR
		Two	Provided	MR
		2 x 180 LPM	Provided	MR
		60m	Provided	MR
		2850 LPM	Provided	MR
		60m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity <ul style="list-style-type: none"> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> </ul> </li> <li>Overhead Tank capacity</li> </ul>	1,50,000 Lts	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		20,000 Lts	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> <li>Pressurization of Lift lobby</li> <li>Communication In lift Car</li> <li>Fireman's Grounding Switch</li> <li>Lift Signage</li> </ul>	Required	Provided	MR
		Required	Compensated by shaft pressurization (table -6 NBC 2016)	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	<b>Standby power supply</b>	Required	Provided	MR
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>Total Area</li> <li>Location</li> </ul>	Required	130 m <sup>2</sup>	MR
		6 <sup>th</sup> Floor	Provided	MR (Old Case)
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>Detector System Panel</li> <li>Fire Switch Panel</li> </ul>	Required	Provided	MR
		Required	Provided	MR

	<ul style="list-style-type: none"> <li>PA System Panel</li> <li>Batter backup</li> <li>Building Floor Plans</li> </ul>	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	Required	CO <sub>2</sub> flooding & trace tube system is provided.	MR

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/MS/DFS/Hospital/SZ/20171158 dated 03/08/2017, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.



*[Handwritten signature]*  
14/12

*[Handwritten signature]*  
11/12/2020

*[Handwritten signature]*  
11/12/2020

Signature of inspection officer  
Name: Sunil Chawdhary  
Designation: Dy. CFO (SZ)

Signature of Inspection Officer  
Name: S. K Dua  
Designation: DO South

Signature of Inspecting Officer  
Name: Rajesh Kumar  
Designation: ADO (BCP)

*[Handwritten signature]*  
CFO

*[Handwritten signature]*  
15/12

*[Handwritten signature]*  
15/12/20

*[Handwritten signature]*  
18/12

*[Handwritten signature]*  
18/12

As approved, F.T. letter is put up for your signature in

*[Handwritten signature]*  
18/12/2020

*[Handwritten signature]*  
Director 21/12/20