

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

No. F.6/DFS/MS/Cinema/2020/SZ/ 551

Dated: 30/12/2020

FIRE SAFETY CERTIFICATE

Certified that M/s PVR 3 C'S Cinema, located at TDI West Side Mall, Lajpat Nagar-II, New Delhi-110024 comprised of **02 tier Basement, Ground + 02 Upper floors** was issued FSC by this department vide letter No. F.6/DFS/MS/Cinema/2018/SZ/484 dated 23/03/2018. The premises was re-inspected by the officer concerned of this department on 14/12/2020 in the presence of Mr. Sandeep Singh (Manager) & Mr. Abhay Garg (RM) and observed that cinema building/premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "**Assembly**" (Cinema) as above with effect from 30-12-2020 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 30-12-2020 at New Delhi by



Sunil Chawdhary
Dy. Chief Fire Officer
Delhi Fire Service

ok Az

Copy to: -

1. The Joint Commissioner of Police,(LIC.), 1st floor P.S. Defence Colony, New Delhi 110049
2. The Manager, M/s PVR 3 C'S Cinema, located at TDI West Side Mall, Lajpat Nagar-II, New Delhi-110024

Conditions for the validity of Fire Safety Certificate

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety and means of escape facilities shall be maintained in good working condition at all time. Any lapse rendering the fire safety or means of evacuation facilities non-functional shall be the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The Owner/Occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on www.dfs.delhigovt.nic.in.
5. Basement is sealed (brick wall) by the owner.
6. This fire safety certificate may not in any way be treated as regularization (clause 2.8 of UBBI-2016) of unauthorized construction or alteration (Cluase 1.4.3 of UBBL-2016), if any.
7. The Owner/Occupier shall apply for renewal of this Fire Safety Certificate to the Director in the form 'J' [sub rule (1) of rule 37] along with copy of this certificate, six months prior to its expiry.

INSPECTION REPORT

1	Name & Address of the Building	M/s PVR 3 C'S Cinema , TDI West Side Mall, Lajpat Nagar-II, New Delhi-110024		
2	Type of Occupancy	Assembly building Group D (Cinema Hall)		
3	Building Comprised of	2 tier Basement + Ground + 2 Upper floors		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/DFS/MS/Cinema/2018/SZ/484 dated 23/03/2018		
6	Fire Safety Directives Letter No	DFS Act-2007 & Rules, 2010		
7	Date of Inspection	14/12/2020		
8	Name of the Inspecting Officers	ADO Avtar Singh		
9	Name & Designation of Officers from the building side	Mr. Sandeep Singh (Manager) & Mr. Abhay Garg (RM)		
10	Year of construction	2002	Cinema located at 2 nd floor of mall building	
11	Applicant letter No.	Email dated 22/10/2020		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC Requirement	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	Required	9 m	MR
	• Gate width	Required	4.5 m	MR
	• Width of internal road	-N/A-	-N/A-	-N/A-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors	03 nos	03 nos	MR
	➤ Basement floor	03 nos	03 + 01 ramp	MR
	b) Width of Staircase			
	➤ Upper floors	1.5 m	2.0 m, 1.95 m & 1.95 m	MR
	➤ Basement floor	1.5 m	1.5 m each & ramp	MR
	c) Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-N/A-	-N/A-	-N/A-
	d) No. of continuous staircase to terrace	Required	One	MR
	e) Width of corridor	1.5 m	Provided	MR
	f) Door size	1.5 m	5 exits each 1.5 m wide	MR
3	Compartmentation.			
	• Fire check door.	Required	Provided in basement	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	-N/A-	-N/A-	-N/A-
	• Water curtain	-N/A-	-N/A-	-N/A-
	• Fire dampers.	-N/A-	-N/A-	-N/A-
4.	Smoke Management system.			
	• Basement	30 ACPH	Provided	MR
	• Upper floors	12 ACPH	Provided	MR
5.	Fire Extinguishers.			
	• Total numbers	Required	15 nos	MR
	• Types	ABC, CO ₂ & W.CO ₂	ABC, CO ₂ & W.CO ₂ , foam	MR
	• ISI Marking	Required	Provided	MR
6.	First Aid Hose Reels.			
	• Total numbers on each floor	Two	Provided	MR
	• Length of hose-reel hose.	30 m	Provided	MR
	• No. of Discharge	5	Provided	MR

7	Automatic fire detection & alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	Required	Smoke & Heat	MR
	<ul style="list-style-type: none"> Location of Main Panel 	Required	Ground floor	MR
	<ul style="list-style-type: none"> Location of Repeater Panel 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Alternate source of power 	Required	Provided	MR
	<ul style="list-style-type: none"> Hooter's location 	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement. 	Required	Provided	MR
	<ul style="list-style-type: none"> Upper floors 	Required	Provided	MR
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	-N/A-	-N/A-	-N/A-
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser / Down-comer 	Required	150mm	MR
	<ul style="list-style-type: none"> Number of Hydrant per floor 	Required	02 nos.	MR
	<ul style="list-style-type: none"> Hose box. 	Required	02 nos.	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. 	Required	04 nos	MR
	<ul style="list-style-type: none"> Hose box. 	Required	04 nos	MR
13.	Pumping arrangements.			
	• Ground Level			
	➤ Discharge of main pump.	2850 LPM	Provided	MR
	➤ Head of main pump.	60 m	Provided	MR
	➤ Number of main pumps.	02 nos.	Provided	MR
	➤ Jockey Pump output.	180 LPM	Provided	MR
	➤ Jockey Pump head.	60 m	Provided	MR
	➤ Standby Pump output.	2850 LPM	Provided	MR
	➤ Standby Pump head.	60 m	Provided	MR
	➤ Auto Starting/Manual Stopping.	Required	Provided	MR
	➤ Pump house access.	Required	Provided	MR
	• Terrace Level			
	➤ Discharge of pump.	-N/A-	-N/A-	-N/A-
	➤ Head of pump.	-N/A-	-N/A-	-N/A-
	➤ Power supply.	-N/A-	-N/A-	-N/A-
	➤ Auto starting of pump.	-N/A-	-N/A-	-N/A-
14.	Captive water storage for firefighting.			
	<ul style="list-style-type: none"> Underground tank capacity. 	1,30,000 Ltrs	Provided	MR
	➤ Draw-off connection.	Required	Provided	MR
	➤ Fire Service Inlet.	Required	Provided	MR
	➤ Access to tank.	Required	Provided	MR
	<ul style="list-style-type: none"> Overhead tank capacity. 	30,000 Ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Pressurization of lift lobby. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Communication in lift car. 	Required	Provided	MR
	<ul style="list-style-type: none"> Fireman's switch. 	Required	Provided	MR
	<ul style="list-style-type: none"> Lift signage. 	Required	Provided	MR
17	Standby Power Supply	Required	Provided	MR

- N/A -

	• Total area	-N/A-	-N/A-	-N/A-
	• Location	-N/A-	-N/A-	-N/A-
19. Fire Control Room.				
	• Detector System Panel.	Required	Provided	MR
	• Flow Switch Panel.	-N/A-	-N/A-	-N/A-
	• PA system Panel.	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building floor plan	Required	Provided	MR
20.	Special Fire Protection System for the Protection of special Risk, if any.	Required	CO2 type fire extinguisher provided in electrical panel	MR

The fire protection systems provided in the building were test checked, tested at random and found functional at the time of inspection.

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety measures as required under the rules of NOC issued vide letter no. F.6/DFS/MS/Cinema/2018/SZ/484 dated 23/03/2018, renewal under rule 37 of the Delhi Fire Service rule 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

[Handwritten Signature]
16/12/2020

Signature of the Inspecting Officer
Name : Avtar Singh
Designation: ADO (MR)

DO(SD)

[Handwritten Signature]
16/12/20

DeFO(SD)

F. f. please

[Handwritten Signature]
ADO(MR)

PT letter is put up for sign. please

DCFO(SD)

[Handwritten Signature]
22/11/20

[Handwritten Signature]
22/12/2020