

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001

No. F.6/DFS/MS/CNG/2021/SZ/ 18

Dated: 12/01/2021

FIRE SAFETY CERTIFICATE

Certified that **CNG Station**, located at **Sarita Vihar, New Delhi**, comprised of **Single Story Building** owner/ occupied by **TMT Enterprises**. The premises were inspected by officer concerned of this department on 30/12/2020 in the presence of Mr. Ajender (Station tech.) & Mr. Yeshpal (Sr. Engineer) and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy **CNG Filling Station "Group- J"** as above with effect from 12/01/2021... for a period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued 12/01/2021 at New Delhi by


(Atul Garg)
Director
Delhi Fire Service
ok

Copy to: -

1. The Chief General Manager (Project), Indraorastha Gas Limited, IGL Bhawan, Plot no. 4, Community Centre, R.K.Puram, Sec-09, New Delhi-110022.
2. The Depot. Manager, CNG Station, located at Sarita Vihar, New Delhi

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
6. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1	Name & Address of the Building	CNG Station, Sarita Vihar, New Delhi		
2	Type of Occupancy	Hazardous "Group- J"		
3	Type of Case	New		
4	Details of Previous NOC	Nil		
5	Fire Safety Directives Letter No	F/6/DFS/MS/CNG/2016/1984 dated 17/08/2016 (Common for CNG Station)		
6	Date of Inspection	30/12/2020		
7	Name of the Inspecting Officers	ADO Avtar Singh		
8	Name & Designation of Officers from the building side	Mr. Ajender (Station tech.) & Mr. Yeshpal (Sr. Engineer)		
9	Year of construction	1999		
10	Applicant letter No.	Email dated 02/12/2020		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	NFPA/CCOE/OISD etc. requirements	Provided at Site	Remarks NR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> Road width 	12 m	Provided	MR
	<ul style="list-style-type: none"> Gate width 	-N/A-	Directly accessible form road	-N/A-
	<ul style="list-style-type: none"> Width of internal road 	-N/A-	-N/A-	-N/A-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	<ul style="list-style-type: none"> Upper floors. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Basement floor. 	-N/A-	-N/A-	-N/A-
	b) Width of Staircase			
	<ul style="list-style-type: none"> Upper floors 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Basement floor 	-N/A-	-N/A-	-N/A-
	c) Protection of exits			
	<ul style="list-style-type: none"> Fire check door 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Pressurization 	-N/A-	-N/A-	-N/A-
	d) No. of continuous staircase to terrace	-N/A-	-N/A-	-N/A-
	e) Width of corridor	-N/A-	-N/A-	-N/A-
	f) Door size	-N/A-	-N/A-	-N/A-
3	Compartmentation.			
	<ul style="list-style-type: none"> Fire check door. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Sealing of electrical shafts. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Fire rating of shaft door. 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Water curtain 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Fire dampers. 	-N/A-	-N/A-	-N/A-
4.	Smoke Management system.			
	<ul style="list-style-type: none"> Basement 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Upper floors 	-N/A-	-N/A-	-N/A-
5.	Fire Extinguishers.			
	<ul style="list-style-type: none"> Total numbers 	12 nos	Provided	MR
	<ul style="list-style-type: none"> Types 	DCP & CO ₂	06 trolley- 75 kg each DCP- 15 & CO ₂ -6	MR
	<ul style="list-style-type: none"> ISI Marking 	ISI marked	Provided	MR
6.	First Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor 	-N/A-	-N/A-	-N/A-
	<ul style="list-style-type: none"> Length of hose-reel hose 	-N/A-	-N/A-	-N/A-

	• Nozzle Diameter	-N/A-	-N/A-	-N/A-
7	Automatic fire detection & alarming system.			
	• Gas and flame detectors in compressor packages area	Required	Provided	MR
	• Location of Main Panel	Required	At GF	MR
	• Location of Repeater Panel	-N/A-	-N/A-	-N/A-
	• Alternate source of power	Required	Provided	MR
	• Hooter's location	Required	At Station	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-N/A-	-N/A-	-N/A-
10.	Automatic Sprinkler System			
	• Basement.	-N/A-	-N/A-	-N/A-
	• Upper floors	-N/A-	-N/A-	-N/A-
	• Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	Internal Hydrants.			
	• Size of Riser / Down-comer	-N/A-	-N/A-	-N/A-
	• Number of Hydrant per floor	-N/A-	-N/A-	-N/A-
	• Hose box.	-N/A-	-N/A-	-N/A-
12.	Yard Hydrants.			
	• Total number of hydrants.	-N/A-	-N/A-	-N/A-
	• Hose box.	-N/A-	-N/A-	-N/A-
13.	Pumping arrangements.			
	• Ground Level			
	Discharge of main pump.	-N/A-	-N/A-	-N/A-
	➤ Head of main pump.	-N/A-	-N/A-	-N/A-
	➤ Number of main pumps.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump output.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump head.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump output.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump head.	-N/A-	-N/A-	-N/A-
	➤ Auto Starting/Manual stopping.	-N/A-	-N/A-	-N/A-
	➤ Pump house access.	-N/A-	-N/A-	-N/A-
	• Terrace Level			
	➤ Discharge of pump.	-N/A-	-N/A-	-N/A-
	➤ Head of pump.	-N/A-	-N/A-	-N/A-
	➤ Power supply.	-N/A-	-N/A-	-N/A-
	➤ Auto starting of pump.	-N/A-	-N/A-	-N/A-
14.	Captive water storage for firefighting.			
	• Underground tank capacity.	-N/A-	-N/A-	-N/A-
	➤ Draw-off connection.	-N/A-	-N/A-	-N/A-
	➤ Fire Service Inlet.	-N/A-	-N/A-	-N/A-
	➤ Access to tank.	-N/A-	-N/A-	-N/A-
	• Overhead tank capacity.	-N/A-	-N/A-	-N/A-
15.	Exit Signage.	-N/A-	-N/A-	-N/A-
16.	Provision of Lifts.			
	• Pressurization of lift shaft.	-N/A-	-N/A-	-N/A-
	• Pressurization of lift lobby.	-N/A-	-N/A-	-N/A-
	• Communication in lift car.	-N/A-	-N/A-	-N/A-
	• Fireman's switch.	-N/A-	-N/A-	-N/A-
	• Lift signage.	-N/A-	-N/A-	-N/A-

-N/A-

17	Standby Power Supply	-N/A-	-N/A-	-N/A-
18.	Refuge Area			
	• Total area	-N/A-	-N/A-	-N/A-
	• Location	-N/A-	-N/A-	-N/A-
19.	Fire Control Room.			
	• Detector System Panel.	-N/A-	-N/A-	-N/A-
	• Flow Switch Panel.	-N/A-	-N/A-	-N/A-
	• PA system Panel.	N/A-	N/A-	N/A-
	• Battery backup	-N/A-	-N/A-	-N/A-
	• Building floor plan	-N/A-	-N/A-	-N/A-
20.	Special Fire Protection System for the Protection of special Risk, if any.	CO ₂ flooding system in compressor packages DCP	Provided	MR
		flooding system for roof mounted cascades	Provided	MR

The fire protection systems provided in the building were tested, checked and found not functional at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards of fire prevention and fire safety requirements as per fire safety guidelines issued vide letter no. F.6/DFS/MS/CNG/2016/1984 dated 17/08/2016, it is recommended to issue Fire Safety Certificate.

Note:

1. No Smoking sign boards provided in Hindi & English.
2. Advance fire water mist com foam trolley is provided and found functional.
3. Two hand held explosive meter in working conditions.

Accordingly DFA is put up for approval and signature please.

(Signature)
31/12/2020

Signature of the Inspecting Officer
Name : Avtar Singh
Designation: ADO (M.RD)

~~DO (SD)~~

Dirp
01/01/21

DFO (S2)

(Signature)
4/11

CFO

Dirp
6/11

FTPS

