

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6 / DFS / MS / 2021 / 63

Dated: 27/01/2021

FIRE SAFETY CERTIFICATE

Certified that the **J. R. Royal Public School** located at **34/3, Village-Jonapur, Mehrauli, New Delhi-110047** comprised of 02 blocks- (Ground and One upper floor and Ground and 02 upper floors) owned/ occupied by **J. R. Royal Public School** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/2019/2330 dated 17.12.2019 for Ground & Ground and 01 floor only**. The premise was re-inspected by the officer concerned of this department on **15.12.2020** in the presence of **Sh. Ramesh Chand, Manager** and observed that there is a addition of two floor over ground floor which now the building premise comprised of Ground plus two upper floor and Ground plus one upper floor. All the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from 27/01/2021... for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under

Issued on 27/01/2021..... at New Delhi by


(Anu Garg)

Director

Ph:-011-23414000

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 54.
2. The Manager, J. R. Royal Public School at 34/3, Village-Jonapur, Mehrauli, New Delhi 47

Conditions for the validity of Fire Safety Certificate:

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
- 2 All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3 All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

418

INSPECTION REPORT

1. Name & address of the building : J. R. Royal Public School at 34/3, Village-Jonapur, Mehrauli, New Delhi-47.
2. Type of Occupancy : Educational
3. Type of Case : Add. /Alt. 02 blocks- 01 block- G+01 floor(old) & 02 block-G+02 upper floor)
4. Details of previous NOC : F6/DFS/MS/School/2017/SZ/1228 Dated: 18.08.2017(Ground & Ground+01F)
5. Fire Safety directives letter No : Director of Education Circular dated 01.03.2011/ NBC Part-4
6. Date of inspection : 15/12/2020
7. Name of the Inspecting Officers : ADO (BCP)
8. Name and designation of officers from the building side : Sh. Ramesh Chand
9. Year of Construction : 2015/2019
10. Applicant's letter No. : Email ID Dated- 24.09.2020

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part-4	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	06m	MR
	• Gate width	4.5m	4.5m	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02(G+1) 02 (G+2)	Provided	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.50m & 0.97 m-- G+1 & 1.60m x 02 (G+2)	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	02	MR
e. Width of Corridor	NA	NA	NA	
f. Door Size	G & 1 st floor 1m II floor- 1.20m	1.0 m & 1.20m (1 st & 2 nd floor)	MR	
3	Compartmentation.			

25

	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements • Upper floors 	30 a/c per hour	NA	NA
		12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • ISI marking 	12nos	14nos	MR
		ABC/CO2	ABC-12/Co2-2	MR
		ISI Marked	Yes	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	01	01	MR
		30m	30m	MR
		5mm	5mm	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> • Type of detectors • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooters' Location 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> • Basement • Upper Floor • Sprinkler above false ceiling 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	NA	NA	NA

N/A

	<ul style="list-style-type: none"> Number of hydrants per floor Hose Box 	NA	NA	NA
12	Yard Hydrants.	NA	NA	NA
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	NA	NA	NA
13	Pumping Arrangements.	NA	NA	NA
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/ Manual stopping Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450 lpm	450 lpm	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive Water Storage for fire fighting.	NA	NA	NA
	<ul style="list-style-type: none"> Underground tank capacity Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		10.000ltr	10.000ltr	MR
		Required	Provided	MR
15	Exit Signage.			
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby 	N/A	N/A	N/A
		N/A	N/A	N/A

A

	<ul style="list-style-type: none"> Communication In lift Car Fireman's Grounding Switch Lift Signage 	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> Detector System Panel Flow Switch Panel PA System Panel Batter backup Building Floor Plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, it is recommended to issue Fire Safety Certificate under sub Rule.3 of Rule 35 of the Delhi Fire Service Rules, 2010.

RK
12/12

Signature of the Inspecting Officer
Name :- Rajesh Kumar
Designation:- ADO/BCP

also on site

dy CPO (SZ)
[Signature]
22/12

C.F.O
de speak

[Signature]
22/12



ADO BCP