

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001


No F 6 / DFS / MS / 2021 / W2/School/118

Dated: 15/02/2021

FIRE SAFETY CERTIFICATE

Certified that the **Bright Star Model School**, located at **154,41 feet Road, Uttaranchal Enclave, Kamal Pur, Burari, Delhi-110084** comprised of **Ground and 02 upper floors** owned/ occupied by **Bright Star Model School** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/2018/School/WZ/221 dated 07.02.2018**. The premise was re-inspected by the officer concerned of this department on **08.02.2021** in the presence of **Mr. Suresh Kr. Chauhan (Director)** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from **15/02/2021** for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on **15/02/2021** at New Delhi


(Dharampal Bhardwaj)
Dy. Chief Fire Officer
Ph.-011-25104544

DC

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi – 110054.
2. The Principal, Bright Star Model School, located at 154,41 feet Road, Uttaranchal Enclave, Kamal Pur, Burari, Delhi-110084

Conditions for the validity of Fire Safety Certificate:

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration **every year in Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : Bright Star Model School, 154,41 feet Road, Uttaranchal Enclave, Kamal Pur, Burari, Delhi 110084.
2. Type of Occupancy : Educational
3. Type of Case : Renewal - G+02 Upper floor
4. Details of previous NOC : F-6/DFS/MS/2018/School/WZ/221 dated 07.02.2018
5. Fire Safety directives letter No : NBC Part-4
6. Date of inspection : 08.02.2021
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers
from the building side : Sh. Suresh Kr. Chauhan (Director)
9. Year of Construction : 2008
10. Applicant's letter No. : Online Email I.D dated 27.01.2021


	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	06m	06m	MR
		Directly Accessible	Directly accessible	MR
		NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	02	02	MR
		NA	NA	NA
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	1.50m	1.55 m & 1.10m	MR(old case)
		NA	NA	NA
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	NA	NA	NA
		NA	NA	NA
	d. No. of continuous staircases to terrace	01	01	MR
	e. Width of Corridor	1.50m	2m	MR
	f. Door Size	1 m	1 m	MR
	3	Compartmentation.		
<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
	NA	NA	NA	
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements • Upper floors 	30 a/c per hour	NA	NA
		12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types 	08 nos	10 nos	MR
		ABC/Co2	ABC-10	MR

	• ISI marking	ISI Marked	Yes	MR
6	First-Aid Hose Reels.			
	• Total numbers on each floor	01	01 each floor	MR
	• Length of hose reel hose	30m	30m	MR
	• Nozzle diameter	5mm	5mm	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	Internal Hydrants			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
	• Hose Box	NA	NA	NA
12	Yard Hydrants.			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13	Pumping Arrangements.			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450lpm	450lpm	MR
	➤ Head of the pump	40m	40m	MR
➤ Power Supply	NA	NA	NA	
➤ Auto Starting of pump	NA	NA	NA	
14	Captive Water Storage for fire fighting			
	• Underground tank capacity	NA	NA	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	NA	NA	NA


15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.


Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in Director of Education Circular / NBC Part 4, the FSC issued vide letter of even no 221 dated 07.02.2018 renewal under rule 35 of the Delhi Fire Service Rules, 2010 is recommended.


 Signature of the Inspecting Officer
 Name :- C.L. Meena
 Designation:- ADO/RN

DD(N/W)


10/02/2021


Dy S/O (WZ)


10/2/2021

ADO/R.N

As approved, F.T. letter is put up for your signature pl.

Dy S/O (WZ)


15/02/2021

15/2/2021