

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F.6/DFS/MS/2021/SZ/ 146

Dated: 25/02/2021

FIRE SAFETY CERTIFICATE

Certified that the **Community Hall, at Harkesh Nagar, New Delhi**, comprised of **Stilt, ground plus three upper floors** was inspected by officers concerned of this department on 15/02/2021 in the presence of Sh. Rajiv Gupta (DDA) and found that the building / premises have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building is fit for occupancy "**Assembly Building, Group-D**" (**Community Hall**) as above with effect from 25/02/2021 for period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010

Issued on 25/02/2021 at New Delhi by


(Atul Garg)
Director
Delhi Fire Service

Copy to: -

1. Er. Rajiv Gupta, (Executive Engineer, (E) Elect. Division-11, DDA, Delhi

Conditions for the validity of Fire Safety Certificate: -

1. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
2. All the staff members must know the correct method of operation of fire fighting system.
3. The basement shall be used strictly as per the provision of Building Bye Laws.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."

INSPECTION REPORT

1	Name & Address of the Building	Community Hall at Harkesh Nager, New Delhi		
2	Type of Occupancy	Group "D" Community Hall		
3	Building Comprised of	Stilt + Ground + 03 upper floors.		
4	Type of Case	New Case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	F6/DFS/MS/BP/2015/206 dated 08.07.2015		
7	Date of Inspection	15/02/2021		
8	Name of the Inspecting Officers	Dy. CFO (SZ) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Sh. Rajiv Gupta (DDA)		
10	Year of construction	2014		
11	Applicant letter No.	Gmail dated 10/02/2021		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Directive dt	Provided at Site	Remarks
		08/07/2015		MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	9 mtr 6 mtr 6 mtr	Provided Provided Provided	MR MR MR
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	02 Nos	02 Nos	MR
	➤ Basement floor.	02 Nos	02 Nos	MR
	b) Width of Staircase			
	➤ Upper floors	02 mtr each	02 mtr each	MR
	➤ Basement floor	02 mtr each	02 mtr each	MR
	c) Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	Required	Provided	MR
	d) No. of continuous staircase to terrace	Required	02 Nos	MR
	e) Width of corridor	-NA-	-NA-	-NA-
	f) Door size (Exits in hall)	02 mtr	Provided	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door. • Sealing of electrical shafts. • Fire rating of shaft door. • Water curtain • Fire dampers. 	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-
4.	Smoke Management system.			
	• Basement	30 ACPH	NA	NA
	• Upper floors	12 ACPH	Natural ventilation	MR
5.	Fire Extinguishers.			
	• Total numbers	Required	35 Nos	MR
	• Types	ISI marked	Co2, ABC & DCP	MR
	• ISI Marking	ISI marked	Provided	MR
6.	First Aid Hose Reels.			
	• Total numbers on each floor.	1 Nos each floor	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR
7	Automatic fire detection & alarming system.			
	• Type of detectors	Smoke & Heat	Provided	MR

	<ul style="list-style-type: none"> Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	On Ground Floor	Provided	MR
		-NA-	-NA-	-NA-
		Required	Provided	MR
		-NA-	-NA-	-NA-
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper floors. Sprinkler above false ceiling 	-NA-	-NA-	-NA-
		Required	Provided	MR
		Required	Provided	MR
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	Required	Provided	MR
		Required	Provided	MR
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual Stopping. Pump house access. Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 			
		2280 LPM	2280 LPM	MR
		70 m	70 m	MR
		02	02	MR
		180 LPM	180 LPM	MR
		70 m	70 m	MR
		2280 LPM	2280 LPM	MR
		70 m	70 m	MR
		Required	Provided	MR
		Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
14.	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	75,000 Ltr	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		10,000 Ltr	Provided	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	Standby Power Supply	Required	Provided (DG Set)	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
19.	Fire Control Room.			
	<ul style="list-style-type: none"> Detector system panel. 	Required on GF	Provided	MR

	• Flow switch panel.	-NA-	-NA-	-NA-
	• PA system panel.	-NA-	-NA-	-NA-
	• Battery backup.	-NA-	-NA-	-NA-
	• Building floor plan.	-NA-	-NA-	-NA-
20.	Special Fire Protection System for the Protection of special Risk, if any.	-NA-	-NA-	-NA-

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules, 2010

Accordingly DFA is put up for approval and signature please.

[Signature]
17/12

Signature of the Inspection officer

Name : Sh. Sunil Chawdhary
Designation : Dy.CFO (SZ)

[Signature]
17/12/2021


Signature of the Inspecting Officer

Name: Sh. Rajesh Kumar
Designation: ADO (BCP)

20/50 - on m/r

C.F.O.

[Signature]
19/12



[Signature]
19/12/2021

F.P.I

~~ADO/BCP~~

As approved, F.T. letter is put up for your signature pl

[Signature]
23/12/2021

Director
[Signature]
23/12/21