GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE **NEW DELHI-110 001.**

No.F.6/DFS/MS/School/2021/SZ/ 182

Dated: 03 03 2021

FIRE SAFETY CERTIFICATE

Certified that the Kalinga Institute of Social Science Delhi Government Sr. Secondary Residential School, Issapur, New Delhi-110073, comprised of ground plus two upper floors, owned/occupied by Kalinga Institute of Social Science was issued Fire Safety Certificate by this department vide letter no. F6/DFS/MS/School/2017/SZ/299 dated 24/08/2020. The School building was re-inspected by the officer concerned of this department on 22/02/2021 in the presence of Sh. Udaibir Sharma (Admin.) and found that the School building have deemed complied the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class "Educational" for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on $0.3 \cdot 0.3 \cdot 202$ at New Delhi.

(Sunil Chawdhary) Dy. Chief Fire Officer

Copy to:-

1. The Manager, Kalinga Institute of Social Science Delhi Government Sr. Secondary Residential School, Issapur, New Delhi-110073

2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. The trained staff should be available round the clock.
- 5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning
- 6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
- 8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

	II.	NSPECTIO	N REPORT				
1.	College Indiana Service of Social Science Delhi Government Sr.						
		Secondary	Residential School, Iss	apur, New Delni	-110073.		
	2. Building comprised of : Ground plus two upper floors Type of Occupancy : Educational						
3.	Type of Case	Renewal		.1			
5	Details of Previous NOC	F6/DFS/N	MS/School/2017/SZ/299	9 dated 24/08/202	20(for g+1)		
	Fire Safety directives letter No	N/A		1			
	. Date of inspection	22/02/202					
8	. I tallie of hisperials	A.D.O. R	.K.Yadav				
9	Name and designation of officers	Sh Ildail	oir Sharma (Admin.)				
1	From the building side O. Year of Construction		981-84 & 2010				
			29/01/2021				
	Minimum Standards on fire prevention			Provided at	Remarks		
	fire safety U/R 33			site	MR/NMR		
	Access to building						
h.e.	Access to building						
	Road width		06 m	06 m	MR		
	Road widthGate width		4.5 m	4.5 m	MR		
	Width of internal road		N/A	N/A	N/A		
2.	Number, Width, Type & Arrangemen	t of Exits					
	a. Number of staircases						
	 Upper Floors 		02 No's	02 No's	MR		
	• Basements		N/A	N/A	N/A		
	b. Width of staircases						
	Upper Floor		1.5 m &.75 m	1.30 m each	MR old accepted		
2	Basements		N/A	N/A	N/A		
	c. Protection of exits						
	 Fire check door 		N/A	N/A	N/A		
	 Pressurization 			N/A	N/A		
			N/A	19/7	10,7.		
				1	MR		
	d. No. of continuous staircases to		1 no.	1 no.			
	terrace		1.5 m	1.5 m	MR		
	e. Width of Corridor		1.0 m	1.0 m & .90 m	MR, being old		
	f. Door Size				case		
3.	Compartmentation						
J.	Fire check door		N/A	N/A	N/A		
	Sealing of electrical shafts		N/A	N/A	N/A		
	• Fire Rating of shaft door		N/A	N/A	N/A		
ø	Water Curtain				N/A		
	Fire Dampers		N/A	N/A			
			N/A	N/A	N/A		
4.	Smoke Management System		*	7			
	Basements		N/A	N/A	N/A		
	Upper floors		Required	Natural	MR		
			1	ventilation			
	Fire Extinguishers						
5.							
5.					MR		
5.	Total numbers		12 no.'s	12 no.'s	1911		
5.	Total numbersTypes		12 no.'s ABC/CO ₂ /WCO ₂ type	12 no.'s Provided	MR		

6.	First-Aid Hose Reels		ž.	
1 "1 1	Total numbers on each floor	02 no.	Provided	MR
	 Length of hose reel hose 	30 m	Provided	MR
	Nozzle diameter	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	Type of detectors	N/A	N/A	N/A
	 Location of Main Panel 	N/A	N/A	N/A
	Location of Repeater Panel	N/A	N/A	N/A
	Alternate source of powerHooters' Location	N/A	N/A	N/A
		N/A	N/A	N/A
3.	MOEFA	N/A	Provided	MR
).	Public Address System	N/A	Provided	MR
.0.	Automatic Sprinkler System			
10.	Basement	N/A	N/A	N/A
	Ground Floor	N/A	N/A	N/A
	Sprinkler above false ceiling	N/A	N/A	N/A
1.	Internal Hydrants			
	Size of riser/down-comer	N/A	100 mm	MR
	Number of hydrants per floorHose Box	N/A	2 no.	MR
		N/A	2 no.	MR
2.	Yard Hydrants			
	Total number of hydrants	N/A	N/A	N/A
	Hose Box	N/A	N/A	N/A
3.	Pumping Arrangements		7	_
	Ground Level			A No.
	Discharge of main Pump	N/A	N/A	N/A
	> Head of Main pump	N/A	N/A	N/A
	Number of main pumpsJockey Pump out put	N/A	N/A	N/A
	> Jockey pump head	. N/A	N/A	N/A
	Standby Pump out put	N/A	N/A	N/A
	Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
		N/A	N/A	N/A
	*	N/A	N/A	N/A
	Pump House AccessTerrace level		450.5151	5.40
	Discharge of pumpHead of the pumpPower Supply	450 LPM	450 x 2 LPM	MR
		40 m	Provided	MR
		Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	Underground tank capacity	N/A	N/A	N/A
	> Draw-off connection	N/A	N/A	N/A
	Fire service inlet Access to tank	N/A	N/A	N/A
	 Access to tank Overhead Tank capacity 	N/A	N/A	N/A
		10,000 ltrs	Provided	MR
15.	Exit Signage.	Required	Provided	MR

_	Provision of Lifts.	No Lift				
6.	D CLift Chaft	N/A	N/A	N/A		
	Pressurization of Lift lobby Pressurization of Lift lobby	N/A	N/A	N/A		
	Communication In lift Car	N/A	N/A	N/A		
	Fireman's Grounding Switch	N/A	N/A	N/A		
• Lift S	Lift Signage	N/A	N/A	N/A		
.7.	Standby power supply	Required	Provided	MR		
18.	Refuge Area.					
	> Total Area	N/A	N/A	N/A		
	> Location	N/A	N/A	N/A		
19.	Fire Control Room					
	Detector System Panel	N/A	N/A	N/A		
	Flow Switch Panel	N/A	N/A	N/A		
	PA System Panel	N/A	N/A	N/A		
	Battery backup	N/A	N/A	N/A		
	Building Floor Plans	N/A	N/A	N/A		
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A		

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. Previous FSC was issued for ground plus one floor now the management one more floor added.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F6/DFS/MS/School/2017/SZ/299 dated 24/08/2020(for G+1) renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Signature of Inspecting Officer

Name: - R.K YADAV

Designation: - Asstt. Divisional Officer

D.O. (South West)

Dy do (52) A,

ADO SKP