

E-11

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE**  
**NEW DELHI**


No. F6/DFS/MS/WZ/2021/ EX/65

Dated: 11/03/2021

**FIRE SAFETY CERTIFICATE**

Certified that the **The Veggie Bites Located at B- 304, Ground Floor, Saraswati Vihar, Pitampura, Delhi-110034**, in a building comprised of Basement + Ground + 02 Upper Floors owned/ occupied by The Veggie Bites have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and verified by the officer concerned of this department on 03.03.2021 in the presence of Sh. Kushal Gupta (Owner) and that the said building is fit for occupancy class " Assembly" Group D (Restaurant) with effect from 11/03/2021 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed overleaf.

Issued on 11/03/2021 at New Delhi by.

  
(Atul Garg)  
Director  
Delhi Fire Service

**This NOC is valid only for ground floor in the building.**

Copy to:-

1. The Addl. Commissioner of Police (Lic.), 1<sup>st</sup> Floor, Licensing Unit, Police Station, Defence Colony, New Delhi.
2. The Dy. Health Officer, Keshav Puram Zone, NDMC, Public Health Department, A-1 Block Keshav Puram Zone, Delhi.
3. Sh. Kushal Gupta, M/s. Veggie Bites Restaurant, B-304, Ground Floor, Saraswati Vihar, Pitampura, Delhi-110034.

## CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional if fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupation, electric installation etc. may be got verified from the concerned authorities.
5. The Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
6. All comments / directions of licensing Department shall always be permitted and followed.
7. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37) along with copy of the certificate, six months prior to its expiry.

1. Name & address of the building: **“The Veggie Bites” Located at B-304, GF, SaraswatiVihar, Pitampura, Delhi-110034.**
2. Type of Occupancy : Class-D Assembly at **Ground Floor** (in a building Comprised of Basement +GF+ 02Upper Floors)
3. Type of Case : New
4. Details of previous NOC Letter No. : Nil
5. Fire Safety directives Letter No. : As per BBL/NBC
6. Date of inspection : 03.03.2021
7. Name of the Inspecting Officer : S.P. Bhardwaj ADO (WP)
8. Name and designation of Officer  
From the building side : Sh. Kushal Gupta (Owner)
9. Year of Construction : 2004
10. Applicant's letter No. : Email dated 23.02.2021

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL/NBC Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 m	60 m	MR
		4.5 Mtrs.	Director Accessible from road	MR
		N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper floors</li> <li>• Basements</li> </ul>	N/A NA	One NA	NA NA
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper floors</li> <li>• Basements</li> </ul>	N/A NA	.76 m NA	N/A NA
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	NA NA	NA NA	NA NA
	d. No of continuous staircase to terrace	NA	One	NA
	e. Width Of Corridor	NA	NA	NA
	f. Door Size	2m & 1.5m	2m, 1.5m & 1m	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	NA NA NA NA NA	NA NA NA NA NA	NA NA NA NA NA
4.	Smoke managements System			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	NA Required	NA Provided in Restaurant	NA MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	4 nos. ABC Type ISI marked	Provided Provided Provided	MR MR MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> </ul>	One for Restaurant Area	Provided	MR

	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	30 m	Provided	MR
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	NA	NA	NA
8.	MOEFA	Required	Provided	MR
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> <li>Basements</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Upper Floor</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	NA	NA	NA
11.	Internal Hydrants			
	<ul style="list-style-type: none"> <li>Size of riser/down- comer</li> </ul>	100 mm	Provided	MR
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	One for Restaurant	Provided	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	Required	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	NA	NA	NA
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> <li>Ground Level</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Discharge of main pump</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Head of main pump</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Number of main pumps</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Jockey pump out put</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Jockey pump head</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Standby Pump out put</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Standby Pump Head</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Auto Staring/Manual stopping</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Terrace level</li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of pump</li> </ul>	450 Lpm	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Head of the pump</li> </ul>	40mtr	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Power supply</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Auto starting of pump</li> </ul>	Required	Provided	MR
14.	Captive water Storage for fire fighting			
	<ul style="list-style-type: none"> <li>Underground tank capacity</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Draw of connection</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Fire service inlet</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Access to tank</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Overhead Tank capacity</li> </ul>	20,000 litres	Provided	MR
15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	<ul style="list-style-type: none"> <li>➤ Pressurization of Lift Shaft</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Pressurization of lift lobby</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Communication in lift Car</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Fireman's Grounding Switch</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Lift Signage</li> </ul>	NA	NA	NA
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> <li>➤ Total area</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Location</li> </ul>	NA	NA	NA
19.	Fire control room			

117

	➤ Flow Switch Panel	NA	NA	NA
	➤ PA System Panel	NA	NA	NA
	➤ Battery backup	NA	NA	NA
	➤ Building Floor Plans	NA	NA	NA
20.	Special Fire Protection Systems for Protection of special Risks, if any;	Required	Provided	MR

The fire protection systems provided in the building were checked/tested and found functional at the time of inspection. Shortcomings issued vide letter F6/DFS/MS/WZ/2020/794 dated 22.1.2020 found rectified.

Keeping in view substantial compliance of the minimum standards on fire prevention and fire safety requirement under the rules, grant of Fire Safety Certificate is recommended under rules 35 of the Delhi Fire Service Rules, 2010 under the DFS Act 2007.

~~DO/WZ~~

~~Su~~  
4/3/21  
S.P. Bhardwaj, ADO (WP)

~~DO~~  
04/03/2021

~~DO (W2)~~

~~DO~~  
04/03/2021

~~CAO~~

~~DO~~  
9/3

~~DO~~  
9/03/2021

~~DO/WZ~~

~~DO~~  
10/3

~~ADO (WP)~~

FT is part up for signature

~~Director~~  
11/3/21

~~Su~~  
11/3/21

D.O. (WEST) 104  
DATED... 4/3/2021

