

C/31

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110001

No.F6/DFS/MS/School/SZ/2021/ 244

Dated: 23/03/2021

FIRE SAFETY CERTIFICATE

Certified that the S.D.M.C Primary School, Prithvi Park I & II, New Delhi-110018, Comprised of ground plus two upper floors only owned/occupied by S.D.M.C Primary School Was issued Fire Safety Certificate by this department vide letter No F6/DFS/MS/School/2015/SZ/765 dated 14/05/2015. The school building was re-inspected by the officer concerned of this department on dated 09/03/2021 in the presence of Sh. Prashant Sharma and found that the School have complied with the fire prevention and fire safety requirements in accordance with rule 33 of Delhi Fire Service Rules 2010 and found that the building is fit for occupancy "Educational Building" with effect from 23/03/2021 for a period of **three** years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on..... 23/03/2021at New Delhi by



(Sunil Chawdhary)
Dy. Chief Fire Officer



Copy to:-

1. The Principal
S.D.M.C Primary School, Prithvi Park I & II, New Delhi-18.
2. Director of Education,
Govt. of NCT of Delhi, Old Secretariat,
New Delhi-110054

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : S.D.M.C Primary School, Prithvi Park I & II, New Delhi-110018
 2. Type of Occupancy : Educational
 3. Type of Case : Renewal
 4. Details of Previous NOC : F.6/DFS/MS/School/2015/SZ/765 dated 14.05.15
 5. Fire Safety directives letter No : N/A
 6. Date of inspection : 09/03/2021
 7. Name of Inspecting Officer : A.D.O. R.K.Yadav
 8. Name and designation of officers
 From the building side : Prashant Sharma
 9. Year of Construction : 2012
 10. Applicant's letter No. : Nil dated 22/02/2021

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	Accessible 06 mtrs 4.5 mtrs NA	Provided Directly accessible from road NA	M/R MR NA
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> Upper Floors Basements 	02 No's N/A	Provided N/A	M/R N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> Upper Floor Basements 	1.50 m N/A	1.52 m each N/A	M/R N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> Fire check door Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	Required	One	MR
		1.50 m	1.84 m	M/R
	e. Width of Corridor			
	f. Door Size	1.0 m	1.15 m (Double door)	M/R
3.	Compartmentation			
	<ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> Basements 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Upper floors 	Required	Natural Ventilation	M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	06 no's ABC/CO ₂ type ISI marked	Provided Provided ISI marked	M/R M/R M/R
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	1 no. 30 mtrs. 05 mm	Provided Provided Provided	M/R M/R M/R

7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA			
9.	Public Address System			
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM	Provided	M/R
	➤ Head of the pump	40 mtrs	Provided	M/R
	➤ Power Supply	Required	Provided	M/R
	➤ Auto Starting of pump	Required	Provided	M/R
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltrs.	Provided	M/R
15.	Exit Signage.			
		Required	Provided	M/R
16.	Provision of Lifts. (No Lift)			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17.	Standby power supply			
		N/A	N/A	N/A
18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A


19.	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Battery backup • Building Floor Plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found not functional at the time of inspection. The shortcoming was issued vide letter no. F6/DFS/MS/School/2020/SZ/391 dated 22/04/20 which is rectified.

Keeping in view the substantial compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter number F.6/DFS/MS/School/2015/SZ/765 dated 14.05.15 renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.


 Signature of Inspecting Officer
 Name: - R.K. Yadav
 Designation: - Asstt. Divisional Officer

Divisional Officer (South West)


 12/03/2021
 Dy CRO (S2)

F.T. please.




ADD JKP

F T letter to put up for signature please

Dy CRO (S2)



M.S. all


 12/3/2021