

C-40

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**


NO.F.6/DFS/MS/School/2021/WZ /309

Dated: 5/4 /2021

FIRE SAFETY CERTIFICATE

Certified that **Kendriya Vidyalaya Sector 3, Rohini, Delhi-110085** comprised **of Ground and 02 Upper Floor** owned/occupied by **Kendriya Vidyalaya** was issued fire safety certificate by this department vide letter no **F.6/DFS/MS/School/2016/1511 dated 14/10/2016**. The premises was re-inspected by the officer concerned of this department on **10.03.2021** in the presence of **Sh. S.P. Sharma (Vice Principal)** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements rule 33 of the Delhi Fire Service Rules, 2010, and premise is fit for class **Educational Buildings** with effect from **5/4/2021** for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rule, 2010.

Issued on 5/4/21 at New Delhi by


(Dhrampal Bhardwaj)
Dy.Chief Fire Officer
Tel;-01123414250

OK
OK

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sect. Delhi - 54.
2. The Principal, Kendriya Vidyalaya Sector 3, Rohini, Delhi-110085.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on http://www.delhi.gov.in/wps/wcm/connect/doi_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/ http://www.delhi.gov.in/wps/wcm/connect/doi_fire/FIRE/Home/Forms

INSPECTION REPORT

1. Name & address of the building : Kendriya Vidyalaya Sector-3 Rohini, Delhi -85
2. Type of Occupancy : **Educational**
3. Type of Case : Renewal (One Block Ground Plus Two Upper Floor)
4. Details of previous NOC : **F-6/DFS/MS/School/2016/1511/Dated 14/10/2016**
5. Fire Safety directives letter No : NBC Part IV
6. Date of inspection : 10.03.2021
7. Name of the Inspecting Officers : A.K.Sharma ADO (Rohini)
8. Name and designation of officers
from the building side : Sh. S.P. Sharma (Vice Principal)
9. Year of Construction : 2006
10. Applicant's letter No. : K.V.(Sec-3)/F-Fire Safety2020-21/730, Dated 11/02/2021


	Minimum Standards on fire prevention and fire safety U/R 33	DOE Circular-2011	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	Accessible	Accessible	M/R
	• Gate width	Accessible	6.2m	M/R
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	04	04	MR
	• Basements	NA	NA	NA
	b. Width of staircases	--	--	--
	• Upper Floors	1.50 m	1.5 m	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	--	--	--
	• Pressurization	--	--	--
	d. No. of continuous staircases to terrace	02	02	MR
	e. Width of Corridor	NA	2.46 m	NA
	f. Door Size	NA	01.10 m	MR
3	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	NA
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System.			
	• Basements	30 a/c per hour	N/A	N/A
	• Upper floors	12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			

	<ul style="list-style-type: none"> Total numbers Types IS marking 	22 No's	25 No's		M/R
		ISI marked	ABC & 03 Co2		M/R
			Yes		M/R
6	First-Aid Hose Reels.				
	• Total numbers on each floor	03	Provided		MR
	• Length of hose reel hose	30 m	Provided		MR
	• Nozzle diameter	5 mm	Provided		MR
7	Automatic fire detection and alarming system.				
	• Type of detectors	N/A	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A	N/A
8	MOEFA				
9	Public Address System.				
		N/A	N/A	N/A	N/A
10	Automatic Sprinkler System.				
	• Basement	N/A	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A	N/A
11	Internal Hydrants				
	• Size of riser/down-comer	N/A	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A	N/A
12	Yard Hydrants.				
	• Total number of hydrants	N/A	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A	N/A
13	Pumping Arrangements.				
	• Ground Level	N/A	N/A	N/A	N/A
	➤ Discharge of main Pump	N/A	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A	N/A
	• Terrace level				
	➤ Discharge of pump	450LPM	Provide	MR	MR
	➤ Head of the pump	40 m	Provided	MR	MR
	➤ Power Supply	Required	Provided	MR	MR


	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltr	10,000 ltr	MR
15	Exit Signage.	N/A	N/A	N/A
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of the fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. **F6/DFS/MS/School/2016/1511 dated 14/10/2016** is recommended for renewal under rule 37 of the Delhi Fire Service rules 2010.


 Signature of the Inspecting Officer
 Name : Ajay Kumar Sharma
 Designation: ADO (Rohini)

DO (NW)


 12/03/2021
 D. S. (W2)