

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001



No. F.6 DFS/MS/School/2021/WZ/ 374

Dated: 10/5/21

FIRE SAFETY CERTIFICATE

Certified that The Great India Educational Society located at Plot no. 2, Meera Bagh A- Block, Near Meera Bhawan, Paschim Vihar, New Delhi comprised of Basement, Stilt, Upper Ground, 1st & 2nd floor was inspected by the officer concerned of this department on 15/04/2021 in presence of Mr. Rahul (Manager) of the school and found that said school building have complied with the fire prevention and fire safety arrangements in accordance with rule 33 of Delhi Fire Service, 2010 and that the school building is fit for occupancy class "**Education Building**" **Group-B**, as above with effect from ..10/5/21..... for period of Three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 10/5/21 at New Delhi by


(Atul Garg)
Director
Delhi Fire Service


Copy to: -

1. The Authorised Signatory, The Great India Educational Society located at Plot no. 2, Meera Bagh A- Block, Near Meera Bhawan, Paschim Vihar, New Delhi.
2. The Directorate of Education, Old Secretariat, GNCT of Delhi, New Delhi-110006

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

1	Name & Address of the Building	The Great India Education Society, Plot No.2, Meera Bagh, A-Block, Near Meera Bhawan, Paschim Vihar, New Delhi-110087		
2	Type of Occupancy	Group-B, "Educational Building" (School)		
3	Building Comprised of	Basement, Stilt, Upper Ground, 1 st & 2 nd floor		
4	Type of Case	New		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	F.6/DFS/MS/BP/2016/318 dated 07/12/2016		
7	Date of Inspection	15/04/2021		
8	Name of the Inspecting Officers	ADO Aman Kumar Lathar		
9	Name & Designation of Officers from the building side	Mr. Rahul (Manager)		
10	Year of construction	2016		
11	Applicant letter No.	Email dated 19/03/2021		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	NBC Requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	6 m 4.5 m -N/A-	13 m 4.5 m -N/A-	MR MR -N/A-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors	02 nos	02 nos	MR
	➤ Basement floor	02 nos	02 nos	MR
	b) Width of Staircase			
	➤ Upper floor	1.50 × 1, 1.35 × 1	1.60 m × 2	MR
	➤ Basement floor	1.50 × 1, 1.35 × 1	1.60 m × 2	MR
	c) Protection of exits			
	➤ Fire check door	Required in basement	Provided	MR
	➤ Pressurization	-N/A-	-N/A-	-N/A-
	d) No. of continuous staircase to terrace	One	One	MR
	e) Width of corridor	1.50 m	1.90 m	MR
	f) Door size	1.0 m	1.25 m	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> Fire check door. Sealing of electrical shafts. Fire rating of shaft door. Water curtain Fire dampers. 	-N/A- -N/A- -N/A- -N/A- -N/A-	-N/A- -N/A- -N/A- -N/A- -N/A-	-N/A- -N/A- -N/A- -N/A- -N/A-
4.	Smoke Management system.			
	<ul style="list-style-type: none"> Basement Upper floors 	Required -N/A-	Provided -N/A-	MR -N/A-
5.	Fire Extinguishers.			
	<ul style="list-style-type: none"> Total numbers Types ISI Marking 	12 nos ABC/CO ₂ ISI Marking	16 Provided Provided	MR MR MR
6.	First Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor. Length of hose-reel hose. 	One 30 m	Provided 02 nos 30 m	MR MR

7	Automatic fire detection & alarming system.			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	-N/A-	-N/A-	-N/A-
8.	MOEFA	-N/A-	Provided	-N/A-
9.	Public Address System	-N/A-	-N/A-	-N/A-
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement. Upper floors Sprinkler above false ceiling 	Required in Basement and stilt floor	Provided	MR
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser / Down-comer Number of Hydrant per floor Hose box. 	-N/A-	100 mm	-N/A-
		-N/A-	1	-N/A-
		-N/A-	1	-N/A-
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	Discharge of main pump.	2280 LPM	Provided	MR
	➤ Head of main pump.	70 m	Provided	MR
	➤ Number of main pumps.	One	One	MR
	➤ Jockey Pump output.	180 LPM	Provided	MR
	➤ Jockey Pump head.	40 m	Provided	MR
	➤ Standby Pump output.	2280 LPM	Provided	MR
	➤ Standby Pump head.	70 m	Provided	MR
	➤ Auto Starting/Manual stopping.	Required	Provided	MR
	➤ Pump house access.	Required	Provided	MR
	<ul style="list-style-type: none"> Terrace Level 			
	➤ Discharge of pump.	900 LPM	Provided	MR
	➤ Head of pump.	40 m	Provided	MR
	➤ Power supply.	Required	Provided	MR
	➤ Auto starting of pump.	Required	Provided	MR
14.	Captive water storage for firefighting.			
	<ul style="list-style-type: none"> Underground tank capacity. ➤ Draw-off connection. ➤ Fire Service Inlet. ➤ Access to tank. Overhead tank capacity. 	1,00,000 ltrs	Provided	MR
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		15,000 ltrs	20,000 ltrs	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	Two lifts are provided basement to upper floors			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		Required	Provided	MR
		Required	Provided	MR
17	Standby Power Supply	Required	Provided	MR

18.	Refuge Area			
	• Total area	-N/A-	-N/A-	-N/A-
	• Location	-N/A-	-N/A-	-N/A-
19.	Fire Control Room.			
	• Detector System Panel.	-N/A-	-N/A-	-N/A-
	• Flow Switch Panel.	-N/A-	-N/A-	-N/A-
	• PA system Panel.	-N/A-	-N/A-	-N/A-
	• Battery backup	-N/A-	-N/A-	-N/A-
	• Building floor plan	-N/A-	-N/A-	-N/A-
20.	Special Fire Protection System for the Protection of special Risk, if any.	-N/A-	-N/A-	-N/A-

Note: Two lift provided in basement found sealed with brick wall.

The Fire protection systems provided in the premises were checked / operated at random and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 37 of the Delhi Fire Service Rules 2010.

Accordingly DFA is put up for approval and signature please.

Signature of the Inspecting Officer
 Name : Aman Kumar Lathar
 Designation: ADO (JWP)

DO (WD)

[Handwritten Signature]
22/4

D.O. (WEST) 68
 DATED 29/04/2021

[Handwritten Signature]
DCB (W2)

[Handwritten Signature]
29/4



C.F.O.

[Handwritten Signature]
25

[Handwritten Signature]
6/5/21

[Handwritten Signature]