

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001.

No. F.6/DFS/MS/2021/SZ/ 260

Dated: 10/06/2021

FIRE SAFETY CERTIFICATE

Certified that the **Reliance Mall (A unit of Reliance Prolific & Commercial Pvt. Ltd.)**, Plot No.-A, Block-A, Community Centre, Vikaspuri, New Delhi-110018, comprised of three tier basement, ground plus five upper floors owned/ occupied by Reliance Prolific & Commercial Pvt. Ltd. was issued Fire Safety Certificate vide letter no. F.6/DFS/MS/2017/SZ/1330 dated 07/09/2017. The premises was re-inspected by the officers concerned of this department on 15/04/2021 in the presence of Sh. Sunil Sharma (AGM) and found that the Reliance Prolific & Commercial Pvt. Ltd. have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class Group "E" Mercantile building w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on..... 10/06/2021at New Delhi.


(Atul Garg)
Director
Delhi Fire Service

Copy to:-

Authorized Signatory,
Reliance Prolific & Commercial Pvt. Ltd.,
A-3, Mohan Co-op Industrial Estate,
Mathura Road, New Delhi-110044

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape arrangements shall be kept unlocked & unobstructed for speedy evacuation of occupants in case of an emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. Basement shall be used as per the building bye laws.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building: Reliance Mall (A unit of Reliance Prolific & Commercial Pvt. Ltd., Plot No.-A, Block-A, Community Centre, Vikaspuri, New Delhi-18
2. Building is comprised of : Three tier basement , ground plus five upper floors
3. Type of Occupancy : Mercantile
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/2017/SZ/1330 dated 07/09/2017
6. Fire Safety directives letter No : F.6/DFS/MS/BP/2012/1311 dated 13/04/2012
7. Date of inspection : 15/04/2021
8. Name of Inspecting Officers : D.O. D.B.Mukherjee & A.D.O. R.K.Yadav
9. Name and designation of officers
From the building side : Sh. Sunil Sharma (AGM)
10. Year of Construction : 2014
11. Applicant's letter No. : Nil dated 24/03/2021

Basement (Parking), Ground floor (Shops), First, Second & Third Floor (Vacant), Fourth floor (Offices & partially Vacant) & Fifth floor (Offices & partially vaccant) & Terrace

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible (09 m) 05 m 06 m	18 m 7.5 & 06 m 06 m	MR MR MR
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	03 No.'s	03 No.'s	MR
		08 No.'s & 02 ramps	03 No.'s basement to terrace & 05 no.'s basement to ground & two ramps	MR
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	1.5 m each	1.95, 1.95 & 1.76 m	MR
		1.5 m each	1.95, 1.94, 1.94, 1.53, 1.5, 1.5, 1.5 & 1.5 m	MR
	c. Protection of exits	Required (2 hrs)	Provided	MR
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	Required	Provided	MR
	d. No. of continuous staircases to terrace	03 No.	03 No.'s	MR
		02 m	Provided	MR
	e. Width of Corridor	1.5 m	1.5 m	MR
	f. Door Size			
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	Required (2 hrs)	Provided	MR
		Required	Sealed	MR
		Required	Provided	MR
		N/A	Provided in basement	N/A
		N/A	N/A	N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements 	Required	Provided	MR
	<ul style="list-style-type: none"> • Upper floors 	Required	Provided	MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	100 No.'s ABC/CO ₂	121 no.'s Provided Co ₂ , Water Co ₂	MR MR
		ISI marked	ISI marked	MR

6. First-Aid Hose Reels				
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	04 no.'s & 09 no.'s in basement 30 mtrs 5 mm	Provided	MR
			Provided	MR
			Provided	MR
7. Automatic fire detection and alarming system				
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	Smoke & Heat Required N/A Required Corridor	Provided	MR
			Provided at GF	MR
			Main Gate	N/A
			UPS	MR
			Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10. Automatic Sprinkler System				
	<ul style="list-style-type: none"> Basement Ground Floor Sprinkler above false ceiling 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
11. Internal Hydrants				
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants Hose Box 	150 mm	Provided	MR
		04 No.'s	Provided	MR
		Required	Provided	MR
12. Yard Hydrants				
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	Required	12 No.'s Provided	MR
		Required	12 No.'s Provided	MR
13. Pumping Arrangements				
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping 			
		2850 LPM	Provided	MR
		75 m	Provided	MR
		02 No.'s	Provided	MR
		220 LPM	Provided	MR
		75 m	Provided	MR
		2850 LPM	Provided	MR
		75 m	Provided	MR
		Required	Auto Mode	MR
		<ul style="list-style-type: none"> Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	Required	Provided
N/A	N/A		N/A	
N/A	N/A		N/A	
N/A	N/A		N/A	
14. Captive Water Storage for fire fighting				
	<ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	1,50,000 Ltrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		20,000 ltrs	Provided	MR
		Required	Provided	MR
15.	Exit Signage.			

16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	Standby power supply			
18.	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire Control Room			
	<ul style="list-style-type: none"> Detector System Panel Flow Switch Panel PA System Panel Battery backup Building Floor Plans 	N/A	Provided	MR
		N/A	Provided	MR
		N/A	Provided	MR
		N/A	Provided	MR
		N/A	Provided	MR
20.	Special Fire Protection System for Protection of special Risks, if any:	Required	Clean agent flooding in HT Panel provided	MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter number F.6/DFS/MS/2017/SZ/1330 dated 07/09/2017 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

R. K. Yadav
 15/4/2021
 Signature of Inspecting Officer
 Name:- R.K. Yadav
 Designation:- Asstt. Divisional Officer

D.B. Mukherjee
 19/05/2021
 Signature of Inspecting Officer
 Name:- D.B. Mukherjee
 Designation:- Divisional Officer

Dy. C.F.O. (South Zone)

Redden why the file is sent after one month

23/5

DO (SPN)

File was sent by ADO (JUP) during my leave / sion period and when I joined on 19/05/2021 it was signed and sent for onward action, Submitted by.