

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

No. F.6/DFS/MS/School/2021/NDZ/ 407

Dated: 28/6/21


FIRE SAFETY CERTIFICATE

Certified that Premalabai Chavan School For The Deaf at Plot No. 4 & 7, Institutional Area, Vikas Marg Extension, Karkardooma, Delhi-110092, comprised of basement, ground plus one upper floor owned/occupied by Premalabai Chavan School For The Deaf was issued FSC vide letter No. F.6/DFS/MS/2018/650 dated 10/04/2018. The school building have complied with the fire prevention and fire safety requirements in accordance with the circular No. 262-362 dated 17/01/2005 and verified by the officer concerned of this department on dated 16/06/2021 in the presence of Ms. Madhuri Mishra, Principal of the school and found that the school building is fit for occupancy class "B" 'Educational Building' for ground plus one upper floor without basement, with effect from 28/6/21 for a period of **three** years, in accordance and further subject with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed overleaf..

Issued on28/6/21..... at New Delhi by


25/6/21

(Dr. S. K. Tomar)
Dy. Chief Fire Officer

e/c 

To,

The Principal,
Premalabai Chavan School For The Deaf,
Plot No. 4 & 7, Institutional Area,
Vikas Marg Extension, Karkardooma,
Delhi-110092

Copy:-

The Joint Director of Education,
Land & Estate) Directorate of Education,
Lucknow Road, Delhi-110054

CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

INSPECTION REPORT

1. Name & address of the building : Premalabai Chavan School For The Deaf, Plot No. 4 & 7, Institutional Area, Vikas Marg Extension, Karkardooma, Delhi- 110092
2. Building is comprised of School : B+G+1 (Block 1st – G+1), (Block 2nd-B+G) is running at ground and first floor only
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/2018/650 dated-10/04/2018
6. Fire Safety Circular No. : 262-362 dated 17/01/2005 issued by Director Of Education
7. Date of Inspection : 16/03/2021
8. Name of the Inspecting officers : ADO Nagender Singh
9. Name and designation of Officer from the building side : Ms. Madhuri Mishra, Principal
10. Year of Construction : 1991/2010
11. Applicant's Email ID : pbcdeafschool@gmail.com dated 12/04/2021

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	Circular Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building			
	<ul style="list-style-type: none"> • Road width 	6 m	6 m	MR
		N/A	N/A	N/A
	<ul style="list-style-type: none"> • Gate width 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Width of internal road 			
02	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	<ul style="list-style-type: none"> • Upper floor 	1 no.	2 nos.	MR
	<ul style="list-style-type: none"> • Basement 	2 nos.	3 nos.	MR
	B. Width of Staircases			
	<ul style="list-style-type: none"> • Upper floor 	1.50 m	1.5m & 1.4m	MR
	<ul style="list-style-type: none"> • Basement 	1.25 m	1.5m, 1.1m 1.1m	MR(Accepted earlier)
	c. Protection of Exits			
	<ul style="list-style-type: none"> • Fire check door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Pressurization 	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	N/A	N/A	N/A
	e. Width of Corridor	1.50 m	1.50 m	MR
	f. Door Size	1 m	0.85 m	MR(Accepted earlier)
03	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Sealing of electrical shafts 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fire rating of shaft door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Water curtain 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fire dampers 	N/A	N/A	N/A
04	Smoke Management System.			
	<ul style="list-style-type: none"> • Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Upper floor 	N/A	N/A	N/A
05.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	6 nos.	10 nos.	MR
	<ul style="list-style-type: none"> • Types 	ABC/CO ₂	ABC/ CO ₂	MR
	<ul style="list-style-type: none"> • IS marking 	ISI marked	ISI marked	MR

06	First-Aid-Hose Reels.			
	Total numbers on each floor	N/A	N/A	N/A
	• Length of hose reel hose	N/A	N/A	N/A
	• Nozzle diameter	N/A		N/A
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter	N/A	Provided	MR
08	MOEFA	N/A	N/A	N/A
09	Public Address System.	N/A	Provided	MR
10	Automatic Sprinkler System.			
	• Basement more than 200 sq. m	Required	P. Provided	MR
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 LPM	450 LPM	MR
	• Head of the pump	40 M	40 M	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	5,000 Ltrs.	5,000 Ltrs.	MR
15	Exit Signage.	N/A	N/A	N/A

N/25

16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17	Standby Power Supply			
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if Any:			
		N/A	N/A	N/A

The Fire protection systems provided in the building were Tested/Checked and found functional, at the time of inspection.

Keeping in view of the compliance of the minimum standards of fire prevention and fire safety measures required as per circular No.262-362 dated 17/01/2005, it is recommended to renew FSC under rule 37 of the Delhi Fire Service Rule 2010.

Note:- This Fire Safety Certificate does not cover basement of the building which is not in use.

(Signature)
 (Nagender Singh) 18/6
 ADO (Shahdara)

Dy. CFO (NDZ) *F.G.P!*

(Signature)
 22/6/21



ADO (Shah) FT is placed for signatures please

(Signature)
 23/6

Dy. CFO (NDZ) *(Signature)*
 25/6/21

M.S.C.11